

OPERATION SUMMARY INSPECTION REPORT

Well/Facility Name:	Fort Liard F-36	Operator:	Paramount Resources
Location of Inspection:	Ft. Liard South Field	Access method:	Road access through BC (Liard Highway KM 122)
Site Contractor:	Savanna Well Servicing	Status:	Abandonment Operations
Approval Info	ACW-2016-003	WID:	1841
Date of Inspection	February 11-12, 2017	H2S Site:	No

Summary of Inspection

Conditions	Satisfactory (Y/N)	Comments
Rig Safety		
Accumulator function test	Y	Function test conducted and documented.
Equipment Certifications	Y	Verified serial # of working spool, Annular BOP and Double gate BOP.
Approvals available	N	OROGO ACW Not posted. Corrective action - posted upon notification.
Boiler Inspection		Boiler room not inspected by OROGO.
Guards and covers on moving equipment		Did not inspect rig floor during active operation.
Pump lines and hoses	Y	Return steam line was melted through ice pad to ground surface to reduce tripping hazard. Increased risk of contamination in case of spill to ground. Corrective action – steam line raised with blocking.
General Housekeeping	Y	
Adequate lighting in each work space	Y	Light towers located around site.
Wind indicators visible	Y	Flag on derrick.
Fire extinguishers	Y	Certification Tags valid (last checks Feb 2017).
Other		
Personnel Safety		
Valid safety tickets: FA-CPR/H2S/WHMIS/TDG	Y	
Safety meetings and documentation	Y	Received copies of BOP Man-down drill, and tower sheets documenting morning meetings.
SCBAs available and visible		N/A non-sour site.
First Aid equipment and EMS	Y	
Gas detection equipment		Zone abandonments completed, non-sour site.
Communication plans	Y	Reviewed Safety Hazard Identification and Observation Sheets.
Hazard identification and signage	Y	Signage at lease entrance, Hazards ID'd in morning meeting, noted ear protection signage in accumulator.
ERP, Safety Plan available upon request	Y	ERP in site supervisor shack, OROGO emergency number available.
Other		
Blowout Prevention Equipment		
BOP Certifications	Y	Verified Serial #'s and valid certifications.
BOP Pressure rating	Y	Valid certifications.
Kill sheet in dog house		N/A
Stabbing valves and cross overs	Y	Verified valid certifications.
BOP crew drills	Y	Man-down drill documented and provided to OROGO.
All flows lines, choke lines secured	Y	
Environment		
Rig matting	Y	Mats observed under all rig equipment.
Drip trays	Y	Drip trays observed under all heavy equipment, rig and pump and steam line connections, not observed under passenger vehicles.
Materials handling and storage	Y	
Spill response equipment	Y	
Other		

Additional Site Hazards:

Wireline crew perforating on site, all transmitting devices to be shut off during perforating operations.
Temperature +8 degrees, soft spots and slippery on lease.

Comments and Summary:

Corrective Actions Completed by Paramount:
Blocked up steam hose to prevent melting of ice pad to ground surface.
Posted OROGO ACW approval as required.

Documents Requested/ Collected:

Accumulator BOP Function Test Records (2017-02-09 and 2017-02-12)
Man Down Drill Log (2017-02-09)
Tower Sheets (2017-02-09)
AGAT Gas Sample Results (2017-02-07)

Inspection conducted under the authority of the Oil & Gas Operations Act (OGOA) and associated regulations.

Mischa Malakoe S-002 / Brian Heppelle S-001

Inspected By

2017-02-16

Date Signed



Signature of OROGO Chief Safety Officer