

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 98-03-06 @ 08:00
Yr - Mon - Day - Time

WELL NAME: PARAMOUNT et al NETLA LOCATION M-23

GROUND ELEV: 273.1 m

KB to GL: 6.7 m

KB ELEV: 279.8 m

OPERATIONS DETAIL:

08:00 - RIG UP ROTARY TOOLS, UNLOAD CSG, WELD ON CONDUCTOR FLANGE.
08:00 NIPPLE UP HYDRIL, AND FILL MUD TANKS.

WANT LIST:

WEATHER: -20

ROAD: GOOD WINTER CONDITIONS

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

DAILY REPORTS

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 98-03-04 @ 08:00
Yr - Mon - Day - Time

Yr - Month - Day - Time

WELL NAME **PARAMOUNT** et al NETLA

LOCATION M-23

Day 4

Depth 0

Metres last 24 hr

Rotating hrs -

Activity at report time **RIG UP ROTARY TOOLS**

DRILLING MUD PROPERTIES AT SHAKER/SUCTION/PIT

WI	Vis	WL	Gels	Solids	%	PV	YP	pH
Oil	%	Sand	%	Cake	PPMCL		PPMCa	

11

✶

Sand

%

Cake

PPMCL

PPMCM

BIT RECORD

[illegible]

CIRCULATION RECORD

BIT NO.	JEYS - mm			PUMP				ANN. VEL		JET VEL	HHP	SURF. PRESS. LPs
	1	2	3	STROKE	SPM	LINER	m³/MIN	DP	DC			
				254		152		0	0			

DEVIATION SURVEYS

1)	af	ח	2)	af	ח
3)	af	ח	4)	af	ח
5)	af	ח	6)	af	ח
7)	af	ח	8)	af	ח

MUD & CHEMICALS ADDED

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH mm	WEIGHT g/N
TOTAL LENGTH				0.00

TIME ANALYSIS

TOOL		ID	OD	LENGTH	WEIGHT	OPERATION	TODAY	CUM.
	mm	mm	m	kg				
						1. Drilling		
						2. Trips		
						3. Rig Service		
						4. Deviation Surveys		
						5. Eosm & Cond. Hole		
						6. Mix & Cond. Mud		
						7. Circulation		
						8. Rig Repair		
						9. Run Casing & Cement		
						10. Fishing		
						11. Logging		
						12. Curing		
						13. Formation Testing		
						14. Waiting on:		
						15. Nipple Up & Test BOPS		
						16. Drilling Out		
						17. Lost Circ.		
						18. Laying Down DP & BOP's		
						19. Plug & Abandon		
						20. Rig up - Tear out	16.00	
						21. Wait on Daylight	8.00	
						TOTAL	24.00	
TOTAL LENGTH								
COSTS								
DAILY		\$220,493						
CUMMULATIVE		\$465,407						
SUPERVISOR		KEVIN CAMPBELL						
TELEPHONE		(403) 210-0371						

COSTS

DAILY	\$220,493
CUMMULATIVE	\$465,407

SUPERVISOR KEVIN CAMPBELL
TELEPHONE (403) 210-0371

TELEPHONE (403) 210-0371

DAILY REPORTS

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 98-03-04 @ 08:00
Yr - Mon - Day - TimeWELL NAME **PARAMOUNT et al NETLA** LOCATION **M-23**GROUND ELEV: **273.1 m**KB to GL: **6.7 m**KB ELEV: **279.8 m****OPERATIONS DETAIL:****08:00 - 24:00 RIG UP ROTARY TOOLS WITH BOTH CREWS, INSPECT AND RAISE DERRICK****24:00 - 08:00 WAIT ON DAYLIGHT****NOTE:****NOTIFIED NEB (RICK TURNER) WITH 48hr NOTICE PRIOR TO SPUD @10:00hrs - 98-03-03****WANT LIST:****WEATHER: -15****ROAD: GOOD WINTER CONDITIONS****IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

DAILY REPORTS

PARAMOUNT RESOURCES LTD.

WELL: PARAMOUNT et al NETLA

LOC: M-23

AFEN: 13557

Date: 98-02-28		98-03-01	98-03-02	98-03-03	98-03-04	98-03-05	98-03-06	98-03-07	98-03-08	98-03-09	TOTAL
Day: 1		2	3	4	5	6	7	8	9	10	
Code	Description										
101	SURVEYING			\$10,000							\$10,000
102	LEGAL and LICENCE			\$2,000							\$2,000
103	ACCESS PREP.			\$67,500							\$67,500
104	WELLSITE PREP.			\$85,000							\$85,000
117	TOWING				\$9,649						\$9,649
201	RIG MOVE				\$174,981						\$174,981
203	DRILLING RIG / DAY	\$10,334	\$10,334	\$10,334	\$10,334						\$41,336
205	BOILER	\$864	\$864	\$864	\$864						\$3,456
210	CAMP	\$2,500	\$2,500	\$2,500	\$2,500						\$10,000
211	SUBSTANCE										\$0
212	AVIATION				\$5,000						\$5,000
214	FUEL			\$10,511							\$10,511
218	WATERTRUCK			\$1,800	\$1,800						\$3,600
219	VACUUM TRUCK										\$0
220	DRILLING FLUIDS										\$0
225	DRLG SUPERVISION	\$800	\$800	\$800	\$800						\$3,200
228	DIRECTIONAL DRLG.										\$0
230	MEDICAL/SAFETY	\$1,000	\$1,000	\$1,000	\$1,000						\$4,000
240	EQUIPMENT RENTAL	\$2,893	\$2,893	\$2,893	\$2,405	\$0	\$0	\$0	\$0	\$0	\$12,484
234	CONTRACT SERV.										\$0
236	TRUCKING				\$3,450						\$3,450
242	DRILLING BITS										\$0
250	MISC. MATERIALS										\$0
252	SURFACE CASING										\$0
253	SURF. CSG. ACCS.										\$0
254	SURFACE CEMENT										\$0
255	SURF. CSG. SERV.										\$0
302	LOGGING										\$0
303	TESTING										\$0
304	GEOL. SUPERVISION				\$800						\$800
401	PROD. CSG. ACCS.										\$0
402	PROD. CASING										\$0
403	PROD. CSG. CEMENT										\$0
404	PROD. CSG. SERV.										\$0
801	WELLHEAD PARTS										\$0
106	CONDUCTOR			\$12,000							\$12,000
119	LOGISTICS SUPER.										\$0
216	COMMUNICATIONS	\$160	\$160	\$160	\$160						\$640
223	UNDER BALANCED DRILL										\$0
	AIR DRILLING	\$3,750	\$3,750	\$3,750	\$3,750						\$15,000
	Daily Total	\$22,101	\$22,101	\$200,712	\$229,483	\$0	\$0	\$0	\$0	\$0	
	Cumulative Total	\$22,101	\$44,202	\$244,914	\$465,407	\$465,407	\$465,407	\$465,407	\$465,407	\$465,407	

9591 448 504 403 266 6032 NOISIAAREPNS 311771710 MW 21:20 86-48-20W P.04
 90-4 MAR-04-1998 09:43

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**

FOR 24 HR PERIOD ENDING 98-03-03 @ 08:00

Yr - Mon - Day - Time

WELL NAME **PARAMOUNT et al NETIA** LOCATION **M-23**GROUND ELEV: **273.1 m**KB to GL: **6.7 m**KB ELEV: **279.8 m****OPERATIONS DETAIL:**

08:00 - 20:00 SPOT MATTING AND BUILDINGS, PIN DERRICK AND RESTRING BLOCKS

20:00 - 07:30 WAIT ON DAYLIGHT

07:30 - 08:00 RIG UP ROTARY TOOLS

GROUND ELEV: **272.1m**FILL **1.0m**CORRECTED GROUND ELEV: **273.1m****WANT LIST:**WEATHER: **-14**ROAD: **GOOD WINTER CONDITIONS****IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

DAILY REPORTS