

RANGER OIL LIMITED

WELL COMPLETION REPORT

AFE	EBD 013	Date of Operation:	3/3/98	Date Phoned In:	LOF	Report #:	18
NAME: RANGER NOTR		CURRENT OPERATION:				DAILY COST SUMMARY	
LOCATION: CREEK C.17		PULLING PIPE				Activity	Item
POSE of JO3:		Completion					Amount
CONTRACTOR:		TOOL PUSH:	PHONE:				
SHANTON #4		JULES FOURNEL					
From:		Fluid Vol. m3	OIL	Water			
Cellular:		Total Hauled to Lease:					
Base:		Total Hauled from Lease:					
to:		Total in Tanks:					
Base:		Total Load Fluids:					
Road/Lease:	OK	Non-recov. Ann. Fluids:					
ITP 400	KPa @ 8 AM Hrs.	Prior Recovery:					
ICP 0	KPa @ Hrs.	Recovery Last 24 hrs.					
Rig Hr: 15	Cum Rig Hrs.: 205	Recovery to Date:			Daily Costs:	31,444 ¹⁶	
Weather/Temp	WINDY - 36	Load to Recover (+New)			Previous Costs:	28,504 ²²	
One:	PBTD: 195 M KB				Cummulative Costs:	59,948 ²²	
Perfs:					AFE Estimate:		

REMARKS:

7.00 - 9.30 SERVICE RIG HAS MEETING, WARM TING UP TAKE PROGR
 8.30 - 11.00 RIG UP TO SWAB PULL 6 SWABS, RECOVERED .6 M³
 11.00 - 2.00 RIG OUT SWAB EQUIP. RIG UP TANG. SLID TO PULL PIPE
 PULL OUT TUBING BEAK DOWN BOTTOM HOLE TOOLS
 2.00 - 6.00 RIG UP SILLUMBERGER AND PERFORATE AND RIG OUT
 6.00 TO 10.00 MAKE UP BAKER PACKER AND RUN IN WITH TUBING
 SERVICE WELL AND SHUT DOWN FOR NIGHT