

Completion Reports

Feb. 20, 98 to Mar. 30, 98

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-30	
Purpose of Job: Completion				Report #: 33	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Demobilize the equipment				Code	Item
				3324.0 m - 3334.0 m KB	Amount
Contractor: Nil		Fluid Vol. m3		3295.0 m - 3302.0 m KB	
Road/Lease: Fair		Total Hauled to Lease:		3285.0 m - 3292.0 m KB	
Weather: Clear + 12° C		Total Hauled from Lease: 412.59		3276.0 m - 3280.0 m KB	
Contact Phone: 403-232-5340		Total in Tanks:		3260.0 m - 3272.0 m KB	
Zone: Nahanni		Initial Well Fluid: Water/Standoff		3234.0 m - 3245.0 m KB	
Performances: Under daily costs		Total Load Fluids:		3185.0 m - 3172.0 m KB	
SITP: 0 KPa @ 2400		Non-recov. Ann. Fluids: 209.12		3152.0 m - 3156.0 m KB	
SICP: 0 KPa @ 2400		Recovery Last 24 Hrs.:		3134.0 m - 3146.0 m KB	
Rig Hr: Nil		Recovery to Date: 460.04		3126.0 m - 3130.0 m KB	
Cum Rig Hrs.: 458.0		Load to Recover (+New) 345.62		3115.0 m - 3122.0 m KB	
AFE # E8D-011		KB Elevation: 439.89 m		Daily Costs:	\$10,330
		KB. to CF: 10.35 m		Previous Costs:	\$1,542,979
		KB. to THF: 8.60 m		Cummulative Costs:	\$1,553,308
				AFE Estimate:	\$3,331,790
TIME	OPERATION				
	Demobilize the equipment.				
	We are waiting on a light plant to come from Beaver Enterprises. We will load out the Precision light plant and the First Aid Well site unit tonight. The camp will go on stand-by at midnight tonight. The Satelite phone will be shut down in the morning along with the Satellite dish.				

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-29	
Purpose of Job: Completion				Report #: 32	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Demobilize the equipment				Code	Item
					Amount
Contractor:	Nil	Fluid Vol. m3	Water	Oil	
Road/Lease:	Fair	Total Hauled to Lease:	Nil		
Weather:	Clear + 14°C	Total Hauled from Lease:	412.59		
Contact Phone:	403-232-5340	Total in Tanks:	Nil		
Zone:	Nahanni	Initial Well Fluid:	Water/Standfill		
Perforations:	Under daily costs	Total Load Fluids:	209.12		
SITP	0 KPa @ 2400	Non-recov. Ann. Fluids:	94.70		
SICP	0 KPa @ 2400	Recovery Last 24 hrs:	Nil		
Rig Hr:	Nil	Recovery to Date:	480.04		
AFE #	E0D-011	Load to Recover (+New)	345.62		
		KB Elevation:	458.89 m	Daily Costs:	
		KB. to CP:	10.55 m	\$37,407	
		KB. to THF:	8.80 m	Previous Costs:	
				\$1,342,078	
				Cumulative Costs:	
				\$1,342,078	
				AFE Estimate:	
				\$3,321,700	
TIME	OPERATION				
	Rigging out and demobilize all the equipment.				
	Haul the Central Production Testing equipment to Grande Prairie. Cleaned the ice out of the culverts.				
	Returned the Light towers to Fort Nelson.				

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-28	
Purpose of Job: Completion				Report #: 31	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Demobilize the equipment				Code	Item
				3324.0 m - 3334.0 m KB	Amount
Contractor: Nil		Fluid Vol. m3	Water	Oil	3295.0 m - 3302.0 m KB
Road/Lease: Fair		Total Hauled to Lease:	Nil		3286.0 m - 3292.0 m KB
Weather: Clear +11°C		Total Hauled from Lease:	412.59		3276.0 m - 3280.0 m KB
Contact Phone: 403-232-5940		Total in Tanks:	Nil		3260.0 m - 3272.0 m KB
Zone: Nehanni		Initial Well Fluid:	Water/Standoff		3234.0 m - 3248.0 m KB
Perforations: Under daily costs		Total Load Fluids:	209.12		3165.0 m - 3172.0 m KB
SITP 0 KPa @ 2400		Non-recov. Ann. Fluids:	94.70		3152.0 m - 3159.0 m KB
SICP 0 KPa @ 2400		Recovery Last 24 hrs.	Nil		3134.0 m - 3148.0 m KB
Rig Hr: Nil Cum Rig Hrs.: 458.0		Recovery to Date:	480.04		3126.0 m - 3130.0 m KB
AFE # E8D-011		Load to Recover (+New)	345.62		3116.0 m - 3122.0 m KB
KB Elevation: 459.89 m				Daily Costs: \$40,830	
KB. to CF: 10.35 m				Previous Costs: \$1,284,741	
KB. to THF: 8.60 m				Cumulative Costs: \$1,305,571	
				AFE Estimate: \$3,331,700	
TIME	OPERATION				
	Rigging out and demobilize all the equipment.				
	Hauled out the last of the produced water and the water out of the line heater.				

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-88-A				Date: 98-03-27	
Purpose of Job: Completion				Report #: 30	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Demobilize the equipment				Code	Amount
Contractor: Nil		Fluid Vol. m3		Water	Oil
Road/Lease: Fair		Total Hauled to Lease:		Nil	
Weather: Clear - 7°C		Total Hauled from Lease:		399.59	
Contact Phone: 403-232-5340		Total in Tanks:		9.08	
Zone: Nahanni		Initial Well Fluid:		Water/Standfill	
Perforations: Under daily costs		Total Load Fluids:		209.12	
SITP 0 KPa @ 2400		Non-recov. Ann. Fluids:		94.70	
SICP 0 KPa @ 2400		Recovery Last 24 hrs.		Nil	
Rig Hr. NR Cum Rig Hrs.: 458.0		Recovery to Date:		480.04	
AFE # E8D-011		Load to Recover (+New)		345.62	
KB Elevation: 459.89 m		KB. to CF: 10.35 m			
KB. to THF: 8.60 m					
				Daily Costs:	\$34,031
				Previous Costs:	\$1,230,710
				Cumulative Costs:	\$1,264,741
				AFE Estimate:	\$3,301,700

TIME	OPERATION
0000	Wait on a Wireline truck.
0230	Rig up the Solid Wireline equipment.
0400	Hold a safety meeting.
0415	Install the Wireline BOP'S and lubricator on top of the Crown valve.
0445	Equalize the lubricator. The shut in tubing pressure is 21520 kPa.
0455	Run in the hole with a Otis "PX" mandrel and set same in the Otis "X" nipple at 3072.5 m CF.
0815	The Wireline is at surface. Close the upper master valve and bleed off the lubricator.
0630	Equalize the lubricator.
0635	Run in the hole with a "JDC" running tool w/a equalizing prong and set same in the Otis "PX" mandrel.
0730	The Wireline is out of the hole. Close the upper master valve and bleed off the lubricator. Install the wellhead cap on top of the Crown valve.
0735	Open the upper master valve and the wing valve to the choke on the separator. Begin to bleed off the tubing through the flare stack.
0800	The tubing has bled down to 9850 kPa.
0815	The tubing has bled down to 250 kPa.
0820	The tubing pressure is at 0 kPa. Monitor the tubing.
0900	Rig in Dowell Schlumberger.
0915	Hold a safety meeting.
0930	Fill the tubing using 18.85 m ³ of inhibited water.
0945	Pressure test the 88.9 mm tubing, Otis "PX" plug and the wellhead to 28000 kPa.
1000	The pressure test is good. Rig out Dowell Schlumberger.
1010	Rig up ABB Vetco Gray Canada Inc. to run a 88.9 mm Back Pressure Valve in the dognut.
1400	The safety valve is set. Rig out the Central Production Testing equipment.
1700	Remove the top section of the wellhead. Break all the valves off the cross. Build a new adapter bonnet and master valve. Remove the old bonnet and master valve and install the new bonnet and master valve. Install the upper master valve, cross, two wing valves, crown valve and top cap. Install plugs in all the valves.
	Rig out and demobilize the equipment.

[illegible]

0008

RANGER OIL


03/30/98 MON 08:35 FAX 403 232 5200

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P - 66 - A
 Formation: NAHANNI

FieldNotes



Row	Date	Clk Tim	Tbg Pres	Tbg Temp	Csg Pres	Cheke	Static1	DIR1	Temp1	Orif1	Gas Rate1	Cum Gas1	Fid Vol1	BSW10H1	gas/Wat1	gainCum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10 ⁴ m3/d	10 ⁴ m3	m3	%	m3	m3	m3	m3/d	%	%	ppm	
628	1998/03/26	08:00:00	21540		1850					88.900												
629		09:00:00	21540		1850																	
630		10:00:00	21540		1850																	
631		11:00:00	21540		1850																	
632		12:00:00	21540		1850																	
633		13:00:00	21530		1850																	
634		14:00:00	21530		1860																	
635		15:00:00	21530		1860																	
636		16:00:00	21530		1870																	
637		17:00:00	21530		1870																	
638		18:00:00	21520		1880																	
639		19:00:00	21520		1880																	
640		20:00:00	21520		1880																	
641		21:00:00	21520		1880																	
642		22:00:00	21520		1880																	
643		23:00:00	21520		1880																	
644	1998/03/27	00:00:00	21520		1880																	
645		01:00:00	21520		1880																	
646		01:05:00	Sample casing gas with Gas-Tech : showed no H2S present. Bled casing down to 1000 Kpa. Check at end of bleed off for H2S : None present.																			
647		02:00:00	21520		1190																	
648		02:33:00	Solid wireline on location.																			
649		03:00:00	Shut in master valves and bled off wellhead to flare stack. Close all valves on wellhead.																			
650		04:00:00	Hold safety meeting.																			
651		05:15:00	Wireline running in hole with plug mandril.																			
652		06:00:00	Wireline at surface. Bled off wellhead to stack.																			
653		06:30:00	Wireline preparing to run in well with prong.																			
654		06:35:00	21520		1450	0.00	0	0.0	10.86.900	0.000	1314.227	65.53	0.0	0.00	0.00	0.000	467.87	0.00				
655		06:36:00	Wireline running in well with prong.																			



Ranger Fort Land P-66-A



Fas

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-26	
Purpose of Job: Completion				Report #: 29	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Wait on a Wireline truck				Code	Amount
Contractor: Nil		Fluid Vol. m3		3324.0 m - 3334.0 m KB	
Road/Lease: Fair		Water		3295.0 m - 3302.0 m KB.	
Weather: Clear - 4°C		Oil		3285.0 m - 3292.0 m KB.	
Contact Phone: 403-232-5340		Total Hauled to Lease: Nil		3275.0 m - 3280.0 m KB.	
Zone: Nahanni		Total Hauled from Lease: 399.59		3260.0 m - 3272.0 m KB.	
Perforations: Under daily costs		Total in Tanks: 9.06		3234.0 m - 3248.0 m KB.	
SITP 21540 KPa @ 0700		Initial Well Fluid: Water/Standfill		3165.0 m - 3172.0 m KB.	
SICP 1500 KPa @ 0700		Total Load Fluids: 209.12		3162.0 m - 3169.0 m KB.	
Rig Hr: Nil		Non-recov. Ann. Fluids: 94.70		3134.0 m - 3148.0 m KB.	
Cum Rig Hrs.: 458.0		Recovery Last 24 hrs: Nil		3129.0 m - 3130.0 m KB.	
AFE # E8D-011		Recovery to Date: 460.04		3115.0 m - 3122.0 m KB.	
KB Elevation: 459.89 m		Load to Recover (+New) 345.82		Daily Costs:	\$11,024
KB. to CF: 10.35 m				Previous Costs:	\$1,219,589
KB. to THF: 8.60 m				Cummulative Costs:	\$1,230,710
				AFE Estimate:	\$3,531,700
TIME	OPERATION Wait on a Solid Wireline truck to run a plug in the Otis "X" nipple.				

TU 10 FLOWLINE

SAFETY VALVE: Ser. No. E818179; Fig. No. 129; Steel 50 LT;
Trim KM HF HF

FLANGE: HT 25028; LUD PSL1; TN24150; TN27386

FROM WELT HEAD

#1 509-532 (swing)
#2 110 (pup)
#3 146 (swing)
#4 114 (pup)
#5 141 (thermowell swing)
#6 120 (swing)
#7 115 (pup)
#8 108 (full joint)
#9 103 (full joint)
#10 105 (full joint)
#11 101 (full joint)
#12 106 (full joint)
#13 122 (swing)
#14 117 (swing)
#15 7/1 (last swing before line heater)


Flowline Done June
5th 1997

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P - 66 - A
 Formation: NAHANNI

FieldNotes



Row	Date	Chk Tim	Tbg PreTbg TempCeg Pres Choke	Static1	DMT Temp1	Orift1	Gas Rate1	Cum Gas1	Fid Vol1	BSWTOT1	gainWat1	gainCum	OriftCum	Wat1Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa C kPa mm	kPa	In of H2O C	mm	10^3m3/d	10^3m3	m3	%	m3	m3	m3	m3/d	%	%	ppm	
628	1988/03/26	08:00:00	21540	1850			88.900											
629		09:00:00	21540	1850														
630		10:00:00	21540	1850														
631		11:00:00	21540	1850														
632		12:00:00	21540	1850														
633		13:00:00	21530	1850														
634		14:00:00	21530	1880														
635		15:00:00	21530	1880														
636		16:00:00	21530	1870														
637		17:00:00	21530	1870														
638		18:00:00	21520	1880														
639		19:00:00	21520	1880														
640		20:00:00	21520	1880														
641		21:00:00	21520	1880														
642		22:00:00	21520	1880														
643		23:00:00	21520	1880														
644	1988/03/27	00:00:00	21520	1880														
645		01:00:00	21520	1880														
646		01:05:00	Sample casing gas with Gas-Tech ; showed no H2S present. Bled casing down to 1000 Kpa. Check at end of bleed off for H2S ; None present.															
647		02:00:00	21520	1190														
648		02:33:00	Solid wireline on location.															
649		03:00:00	Shut in master valves and bled off wellhead to flare stack. Close all valves on wellhead.															
650		04:00:00	Hold safety meeting.															
651		05:15:00	Wireline running in hole with plug mandril.															
652		06:00:00	Wireline at surface. Bled off wellhead to stack.															
653		06:30:00	Wireline preparing to run in well with prong.															
654		08:35:00	21520	1450	0.00	0	0.0	10.88.900	0.000	1314.227	65.53	0.0	0.00	0.00	0.000	467.87	0.00	
655		08:38:00	Wireline running in well with prong.															



Ranger Fort Lard P-88-A



Fast

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-58-A				Date: 98-03-25	
Purpose of Job: Completion				Report #: 28	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Production Log/Flow test.				Code	Item
				3324.0 m - 3334.0 m KB	
				3295.0 m - 3302.0 m KB	
				3285.0 m - 3292.0 m KB	
				3276.0 m - 3280.0 m KB	
				3260.0 m - 3272.0 m KB	
				3234.0 m - 3248.0 m KB	
				3165.0 m - 3172.0 m KB	
				3152.0 m - 3158.0 m KB	
				3134.0 m - 3148.0 m KB	
				3125.0 m - 3130.0 m KB	
				3115.0 m - 3122.0 m KB	
Daily Costs:					621,424
Previous Costs:					\$1,189,202
Cumulative Costs:					\$1,219,626
AFE Estimate:					\$3,331,700


Contractor: Nil		Fluid Vol. m3		Water	Oil
Road/Lease: Fair		Total Hauled to Lease:		Nil	
Weather: Clear + 8°C		Total Hauled from Lease:		399.59	
Ground Water: 489.295 m		Total in Tanks:		9.08	
Zone: Nahanni		Water/Standoff:			
Perforations: Under daily costs		Total Load Fluids:		209.12	
SITP N/A KPa @ 0700		Non-recov. Ann. Fluids:		94.70	
SICP N/A KPa @ 0700		Recovery Last 24 hrs.		Nil	
Rig Hr: Nil Cum Rig Hrs.: 458.0		Recovery to Date:		480.04	
AFE # E8D-011		Load to Recover (+New)		345.62	
		KB Elevation:		459.89 m	
		KB. to CF:		10.35 m	
		KB. to THF:		8.60 m	

TIME:	OPERATION
	Had a meeting with Don Sorkilmo, Leroy Brown, Lail Lamew, Brent Harrison and Al Tokarchik. We went over all the operations leading up to the indent. Visually inspected all the equipment and the lay out of the equipment. We discussed surface and down hole integrity of the existing equipment. Formulated a field recommendation to be discussed with the Calgary office.

Fast



Ranger Fort Liard P-66-A



03/26/98 THU 12:14 FAX 403 232 5200 RANGER OIL

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P-65-A
 Formation: MAHANNA

FieldNotes



Row	Date	Clk Tim	Tbg PreTbg Temp	Csg Pres	Coke	Static1	Diff1	Temp1	Orif1	Gas Rate1	Cum Gas1	Fld Vol1	BSW10H1	gainWat1	gainCum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	In of H2O	C	mm	10^3m3/d	10^3m3	m3	%	m3	m3	m3/d	%	%	ppm	
604	1998/03/25	08:00:00	21575		1665					88.900											
605		09:00:00	21575		1675																
606		10:00:00	21580		1700																
607		11:00:00	21560		1725																
608		12:00:00	21550		1745																
609		13:00:00	21550		1765																
610		14:00:00	21540		1775																
611		15:00:00	21540		1775																
612		16:00:00	21530		1775																
613		17:00:00	21530		1800																
614		18:00:00	21520		1800																
615		19:00:00	21550		1800																
616		20:00:00	21540		1810																
617		21:00:00	21540		1810																
618		22:00:00	21540		1820																
619		23:00:00	21540		1820																
620	1998/03/26	00:00:00	21540		1830																
621		01:00:00	21540		1830																
622		02:00:00	21540		1830																
623		03:00:00	21540		1840																
624		04:00:00	21540		1840																
625		05:00:00	21540		1840																
626		06:00:00	21540		1850																
627		07:00:00	21540		1850	3.00	0	0.0	10	88.900	0.000	1314.227	65.53	0.0	0.00	0.00	0.000	467.87	0.00		

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86-A				Date: 98-03-24	
Purpose of Job: Completion				Report #: 27	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Production Log/Flow test.				Code	Item
					Amount
Contractor: Nil		Fluid Vol. m3		3324.0 m - 3334.0 m KB	
Road/Lease: Fair		Total Hauled to Lease:		3295.0 m - 3302.0 m KB	
Weather: Clear + 16°C		Total Hauled from Lease: 899.59		3285.0 m - 3282.0 m KB	
Contact Phone: 403-232-5340		Total in Tanks: 9.08		3276.0 m - 3280.0 m KB	
Zone: Nahanni		Initial Well Fluid: Water/Standfill		3260.0 m - 3272.0 m KB	
Perforations: Under daily costs		Total Load Fluids: 209.12		3234.0 m - 3248.0 m KB	
SITP 21575 KPa @ 0700		Non-recov. Ann. Fluids: 54.70		3165.0 m - 3172.0 m KB	
SICP 1840 KPa @ 0700		Recovery Last 24 hrs. Nil		3152.0 m - 3158.0 m KB	
Rig H: Nil Cum Rig Hrs.: 468.0		Recovery to Date: 480.04		3134.0 m - 3148.0 m KB	
		Load to Recover (+New) 345.62		3125.0 m - 3130.0 m KB	
				3115.0 m - 3122.0 m KB	
AFE #: E8D-011		KB Elevation: 459.89 m		Daily Costs:	\$10,978
		KB. to CF: 10.35 m		Previous Costs:	\$1,187,288
		KB. to THF: 8.60 m		Cummulative Costs:	\$1,198,262
				AFE Estimate:	\$3,831,760
TIME:	OPERATION				
0000	Waiting on the logging tools to arrive from Edmonton.				
1130	Received orders to suspend operations until a assessment of the current situation has been established.				

RANGER OIL LIMITED

SCHEDULE OF DAILY COSTS

LOCATION: Ranger Fort Liard P-66-A

AFE No: E8D-011

Date: 98-03-24

FROM: WAYNE CASLER.

[illegible]

0005
P. 05
RANGER OIL
DAYTIME
03/25/98 WED 10:39 FAX 403 232 5200
MAR-25-1998 WED 09:53

Job Number: 2720
Customer: RANGER OIL LIMITED
Wellname: RANGER FORT LIARD
Well Location: P-64-A
Formation: NAHANNI



FieldNotes




Row	Date	Clk Tim	Tbg Pres	Tbg Temp	Csg Pres	Choke	Static1	Diff1	Temp1	Orif1	Gas Rate1	Cum Gas1	Flid Vol1	BSW1031	gain	Wat1	gain	Cum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10^3 m3/d	10^3 m3	m3	%	m3	m3	m3	m3	m3	m3/d	%	%	ppm	
576	1998/03/24	08:00:00	21640		1600					88.900														
577		09:00:00	21640		1600																			
578		10:00:00	21630		1600																			
579		11:00:00	21630		1625																			
580		12:00:00	21620		1650																			
581		13:00:00	21620		1650																			
582		14:00:00	21615		1675																			
583		15:00:00	21615		1700																			
584		15:05:00	Bleed casing to 1000 kPa. Note: Sweet gas/air. No fluid present during bleed down.																					
585		16:00:00	21610		1200																			
586		17:00:00	21610		1250																			
587		18:00:00	21600		1300																			
588		19:00:00	21600		1330																			
589		20:00:00	21595		1350																			
590		21:00:00	21595		1385																			
591		21:15:00	High pressure injection pump repaired. Shut in wing valve to deadweight line and prepare to pressure test with diesel / cronox mixture.																					
592		21:45:00	Pressure up deadweight line to 35.0 Mpa.																					
593		23:30:00	Deadweight line pressure still at 35.0 Mpa.																					
594		23:45:00	Open wing valve and resume monitoring wellhead pressures.																					
595	1998/03/25	00:00:00	21590		1475																			
596		00:30:00	21585		1500																			
597		01:00:00	21585		1520																			
598		02:00:00	21585		1540																			
599		03:00:00	21580		1560																			
600		04:00:00	21580		1580																			
601		05:00:00	21580		1600																			
602		06:00:00	21580		1620																			
603		07:00:00	21575		1640	0.00	0	0.0	5	88.900	0.000	1314.227	65.53	0.0	0.00	0.00	0.000	467.87	0.00					



Ranger Fort Liard P-66-A





RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86A				Date: 98-03-23																																																																		
Purpose of Job: Completion				Report #: 28																																																																		
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary																																																																		
Current Operation: Production Log/Flow test				Code	Amount																																																																	
				Item																																																																		
				3324.0 m - 3334.0 m KB																																																																		
				3295.0 m - 3302.0 m KB																																																																		
				3285.0 m - 3292.0 m KB																																																																		
				3276.0 m - 3280.0 m KB																																																																		
				3260.0 m - 3272.0 m KB																																																																		
				3234.0 m - 3248.0 m KB																																																																		
				3185.0 m - 3172.0 m KB																																																																		
				3152.0 m - 3158.0 m KB																																																																		
				3134.0 m - 3148.0 m KB																																																																		
				3125.0 m - 3130.0 m KB																																																																		
				3115.0 m - 3122.0 m KB																																																																		
				Daily Costs:	\$18,159																																																																	
				Previous Costs:	\$1,188,127																																																																	
				Cumulative Costs:	\$1,167,288																																																																	
				AFE Estimate:	\$3,281,700																																																																	
<table border="1"> <tr> <td>Contractor:</td> <td>Nil</td> <td>Fluid Vol. m3</td> <td>Water</td> <td>Oil</td> </tr> <tr> <td>Road/Lease:</td> <td>Fair</td> <td>Total Hauled to Lease:</td> <td>Nil</td> <td></td> </tr> <tr> <td>Weather:</td> <td>Clear + 15° C</td> <td>Total Hauled from Lease:</td> <td>399.59</td> <td></td> </tr> <tr> <td>Contact Phone:</td> <td>403-232-5340</td> <td>Total in Tanks:</td> <td>9.08</td> <td></td> </tr> <tr> <td>Zone:</td> <td>Nahanni</td> <td>Initial Well Fluid:</td> <td>Water/Standfill</td> <td></td> </tr> <tr> <td>Perforations:</td> <td>Under daily costs</td> <td>Total Load Fluids:</td> <td>209.12</td> <td></td> </tr> <tr> <td>SITP</td> <td>21880 KPa @ 0700</td> <td>Non-recov. Ann. Fluids:</td> <td>94.70</td> <td></td> </tr> <tr> <td>SICP</td> <td>Vac KPa @ 0700</td> <td>Recovery Last 24 hrs.</td> <td>57.70</td> <td></td> </tr> <tr> <td>Rig Hr:</td> <td>Nil</td> <td>Recovery to Date:</td> <td>460.04</td> <td></td> </tr> <tr> <td>Cum Rig Hrs.:</td> <td>458.0</td> <td>Load to Recover (+New)</td> <td>345.82</td> <td></td> </tr> <tr> <td>AFE #:</td> <td>EAD-011</td> <td>KB Elevation:</td> <td>458.83 m</td> <td></td> </tr> <tr> <td></td> <td></td> <td>KB. to CF:</td> <td>10.35 m</td> <td></td> </tr> <tr> <td></td> <td></td> <td>KB. to THF:</td> <td>8.60 m</td> <td></td> </tr> </table>						Contractor:	Nil	Fluid Vol. m3	Water	Oil	Road/Lease:	Fair	Total Hauled to Lease:	Nil		Weather:	Clear + 15° C	Total Hauled from Lease:	399.59		Contact Phone:	403-232-5340	Total in Tanks:	9.08		Zone:	Nahanni	Initial Well Fluid:	Water/Standfill		Perforations:	Under daily costs	Total Load Fluids:	209.12		SITP	21880 KPa @ 0700	Non-recov. Ann. Fluids:	94.70		SICP	Vac KPa @ 0700	Recovery Last 24 hrs.	57.70		Rig Hr:	Nil	Recovery to Date:	460.04		Cum Rig Hrs.:	458.0	Load to Recover (+New)	345.82		AFE #:	EAD-011	KB Elevation:	458.83 m				KB. to CF:	10.35 m				KB. to THF:	8.60 m	
Contractor:	Nil	Fluid Vol. m3	Water	Oil																																																																		
Road/Lease:	Fair	Total Hauled to Lease:	Nil																																																																			
Weather:	Clear + 15° C	Total Hauled from Lease:	399.59																																																																			
Contact Phone:	403-232-5340	Total in Tanks:	9.08																																																																			
Zone:	Nahanni	Initial Well Fluid:	Water/Standfill																																																																			
Perforations:	Under daily costs	Total Load Fluids:	209.12																																																																			
SITP	21880 KPa @ 0700	Non-recov. Ann. Fluids:	94.70																																																																			
SICP	Vac KPa @ 0700	Recovery Last 24 hrs.	57.70																																																																			
Rig Hr:	Nil	Recovery to Date:	460.04																																																																			
Cum Rig Hrs.:	458.0	Load to Recover (+New)	345.82																																																																			
AFE #:	EAD-011	KB Elevation:	458.83 m																																																																			
		KB. to CF:	10.35 m																																																																			
		KB. to THF:	8.60 m																																																																			
<table border="1"> <tr> <th>TIME:</th> <th>OPERATION</th> </tr> <tr> <td>0000</td> <td>Shut in the well for a build up. The final flowing tubing pressure was 15095 kPa.</td> </tr> <tr> <td>0200</td> <td>Rig In Computalog.</td> </tr> <tr> <td>0400</td> <td>Equalize the lubricator. Run in the hole with a Temperature, Density, Spinner, GR/CCL Log. We ran in the hole to 2750.0 m KB. and the logging tools quit working. Pull out of the hole with the logging tools.</td> </tr> <tr> <td>0700</td> <td>The logging tools are at surface. Close the upper master valve and bleed off the lubricator. Change out the Temperature tool.</td> </tr> <tr> <td>0745</td> <td>Equalize the lubricator and run in the hole with the production logging tools. We got down to 3040.0 m KB. and the logging tools quit working. Start to pull out of the hole with the logging tools.</td> </tr> <tr> <td>1015</td> <td>We were coming out of the hole and the logging tools were at 749.0 m KB. when the 50.8 mm bull plug that was screwed into the flange on the wing valve and was hooked into the dead weight line parted. The well blew out the wing valve through a 50.8 mm opening. All the personnel on the location went to the safe area and a head count was taken. We noticed that the Wireline was blowing out of the wing valve. When it appeared that all the line was out of the hole the safety man and myself went to the wellhead and closed in the upper master valve and the flow stopped. Closed the lower master valve and counted the turns. The lower valve was closed with the proper amount of turns. Opened the upper master valve and the lower valve is holding. Closed the upper master valve counting the turns. The upper valve is closed with the proper amount of turns. Removed the lubricator and the Wireline BOP'S. Installed the top cap and closed the wing valve. Installed a new flange on the downstream side of the wing valve c/w a 50.8 mm threaded opening. Installed a Double X heavy duty bull plug in the flange c/w a 12.7 mm needle nose valve. The well is secured.</td> </tr> <tr> <td>1100</td> <td>We started to take apart the lubricator and found that the tool string was jammed up in the lubricator.</td> </tr> <tr> <td>1130</td> <td>Phoned Leroy Brown and informed him of the situation.</td> </tr> <tr> <td>1245</td> <td>Contacted Computalog and they will send up a new tool string, lubricator and Wireline BOP'S. Note: Changed out the upper master valve, two wing valves and the crown valve. We pressure tested the wellhead and valves to 35000 kPa.</td> </tr> </table>						TIME:	OPERATION	0000	Shut in the well for a build up. The final flowing tubing pressure was 15095 kPa.	0200	Rig In Computalog.	0400	Equalize the lubricator. Run in the hole with a Temperature, Density, Spinner, GR/CCL Log. We ran in the hole to 2750.0 m KB. and the logging tools quit working. Pull out of the hole with the logging tools.	0700	The logging tools are at surface. Close the upper master valve and bleed off the lubricator. Change out the Temperature tool.	0745	Equalize the lubricator and run in the hole with the production logging tools. We got down to 3040.0 m KB. and the logging tools quit working. Start to pull out of the hole with the logging tools.	1015	We were coming out of the hole and the logging tools were at 749.0 m KB. when the 50.8 mm bull plug that was screwed into the flange on the wing valve and was hooked into the dead weight line parted. The well blew out the wing valve through a 50.8 mm opening. All the personnel on the location went to the safe area and a head count was taken. We noticed that the Wireline was blowing out of the wing valve. When it appeared that all the line was out of the hole the safety man and myself went to the wellhead and closed in the upper master valve and the flow stopped. Closed the lower master valve and counted the turns. The lower valve was closed with the proper amount of turns. Opened the upper master valve and the lower valve is holding. Closed the upper master valve counting the turns. The upper valve is closed with the proper amount of turns. Removed the lubricator and the Wireline BOP'S. Installed the top cap and closed the wing valve. Installed a new flange on the downstream side of the wing valve c/w a 50.8 mm threaded opening. Installed a Double X heavy duty bull plug in the flange c/w a 12.7 mm needle nose valve. The well is secured.	1100	We started to take apart the lubricator and found that the tool string was jammed up in the lubricator.	1130	Phoned Leroy Brown and informed him of the situation.	1245	Contacted Computalog and they will send up a new tool string, lubricator and Wireline BOP'S. Note: Changed out the upper master valve, two wing valves and the crown valve. We pressure tested the wellhead and valves to 35000 kPa.																																													
TIME:	OPERATION																																																																					
0000	Shut in the well for a build up. The final flowing tubing pressure was 15095 kPa.																																																																					
0200	Rig In Computalog.																																																																					
0400	Equalize the lubricator. Run in the hole with a Temperature, Density, Spinner, GR/CCL Log. We ran in the hole to 2750.0 m KB. and the logging tools quit working. Pull out of the hole with the logging tools.																																																																					
0700	The logging tools are at surface. Close the upper master valve and bleed off the lubricator. Change out the Temperature tool.																																																																					
0745	Equalize the lubricator and run in the hole with the production logging tools. We got down to 3040.0 m KB. and the logging tools quit working. Start to pull out of the hole with the logging tools.																																																																					
1015	We were coming out of the hole and the logging tools were at 749.0 m KB. when the 50.8 mm bull plug that was screwed into the flange on the wing valve and was hooked into the dead weight line parted. The well blew out the wing valve through a 50.8 mm opening. All the personnel on the location went to the safe area and a head count was taken. We noticed that the Wireline was blowing out of the wing valve. When it appeared that all the line was out of the hole the safety man and myself went to the wellhead and closed in the upper master valve and the flow stopped. Closed the lower master valve and counted the turns. The lower valve was closed with the proper amount of turns. Opened the upper master valve and the lower valve is holding. Closed the upper master valve counting the turns. The upper valve is closed with the proper amount of turns. Removed the lubricator and the Wireline BOP'S. Installed the top cap and closed the wing valve. Installed a new flange on the downstream side of the wing valve c/w a 50.8 mm threaded opening. Installed a Double X heavy duty bull plug in the flange c/w a 12.7 mm needle nose valve. The well is secured.																																																																					
1100	We started to take apart the lubricator and found that the tool string was jammed up in the lubricator.																																																																					
1130	Phoned Leroy Brown and informed him of the situation.																																																																					
1245	Contacted Computalog and they will send up a new tool string, lubricator and Wireline BOP'S. Note: Changed out the upper master valve, two wing valves and the crown valve. We pressure tested the wellhead and valves to 35000 kPa.																																																																					

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Well Name: RANGER FORT LARC
 Well Location: P-64-A
 Formation: NP-1A/1B

Field Notes



Row	Date	Chk Tim	7bg Pres	Temp	Sp Pres	Coke	Static	Chk	Temp	Drift	60 Lat	Cum Gas	Flid Vd	BSW/100	gas	Water	Cum Oil	Cum Water	Rate	H2S	CO2	SALINITY	PI
	yy/mm/dd	clock	MPa	C	kPa	mm	MPa	n of H2O	C	mm	(°3m3/d)	10°3m3	m3	%	m3	m3	m3	m3	m3/d	%	%	ppm	
55	1998/3/23	07:45:00	Wireline beginning down hole.																				
56		08:00:00	21830							88.900													
57		09:00:00	21810																				
58		11:00:00	21795		0.03		0.0	0	0.0	0	88.900	1314.22	65.43	0.0	0.00	0.00	0.00	467.87	0.00				
55		11:15:00	Deadweight line connection to wing valve failed at 2 inch 3/2 inch blow plug.																				
55		11:20:00	Well secured. Wireline to's at surface. Remove damaged jets and wait for parts.																				
56		11:30:00	Shut off circulation. Willhead Disassemble willhead above over master valve.																				
56		12:00:00	Install new upper master valve, new wing valves (2) and new down (work) valve.																				
55		12:00:00	Shut ESI and fill wellhead with diesel / cronox mixture to low master valve and prepare to pressure test.																				
56		12:30:00	Pressure test wellhead to 35.0 Mpa for 5 minutes. Passed.																				
56	1998/3/24	00:00:00	Run flowline and fill with diesel / cronox mixture.																				
56		02:30:00	Rebuild deadweight line and pressure test to 15.0 Mpa.																				
56		03:00:00	Packing gland nut blow out of injection pump at 27.5 Mpa. Check valve on pump held at 27.5 tpa and maintained 27.25 Mpa in deadweight line.																				
56		03:15:00	Deadweight line passed pressure test of 27.2 Mpa.																				
56		03:30:00	With motor pump down, the pressure test on the flowline has been deferred till morning.																				
56		03:45:00	Prepare to take deadweight of well.																				
56		03:55:00	Open lower master valve then upper master valve. Open wing valve to needle valve before deadweight line.																				
56		04:00:00	Upon opening new needle valve to deadweight line the needle valve started leaking out star.																				
56		04:30:00	Shut in well, led pressure into flowline (pressure test on flowline of 3500 Kpa) and remove faulty needle valve. Replace and reconnect deadweight line.																				
56		04:45:00	Pressure test leadweight line with 21.0 Mpa laker pump.																				
56		05:00:00	Pressure test of 21.0 Mpa on deadweight line passed.																				
56		05:15:00	Shut in valves and wait on day break to continue with pressure testing.																				
56		08:15:00	Check deadweight line pressure test. Pressure maintaining at 20.0 Mpa. Open wellhead to deadweight.																				
56		08:30:00	21845																				
56		09:00:00	21845																				


RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86-A		Date: 98-03-22	
Purpose of Job: Completion		Report #: 25	
Report From: Wayne Casler		Report To: Leroy Brown	
Current Operation: Acid wash/squeeze/flow/production log/flow		Daily Cost Summary	
		Code	Item
		Amount	
Contractor: Nil		3324.0 m - 3334.0 m KB	
Road/Lease: Fair		3295.0 m - 3302.0 m KB	
Weather: Clear + 15°C		3285.0 m - 3292.0 m KB	
Contact Phone: 403-232-5340		3276.0 m - 3280.0 m KB	
Zone: Nahanni		3260.0 m - 3272.0 m KB	
Perforations: Under daily costs		3234.0 m - 3248.0 m KB	
SITP 21540 kPa @ 1430		3185.0 m - 3172.0 m KB	
SICP Vac kPa @ 1430		3152.0 m - 3158.0 m KB	
Rig Hr: Nil		3134.0 m - 3148.0 m KB	
Cum Rig Hrs.: 458.0		3125.0 m - 3138.0 m KB	
AFE # E8D-011		3115.0 m - 3122.0 m KB	
KB Elevation: 489.89 m		Daily Costs:	\$73,908
KB to CF: 10.35 m		Previous Costs:	\$1,095,221
KB to THF: 8.60 m		Cummulative Costs:	\$1,169,127
		AFE Estimate:	\$3,331,700
TIME OPERATION			
0000	Well shut in and secured.		
0400	Install the injector on top of the 38.1 mm coil tubing BOP'S.		
0545	Hold a safety meeting.		
0600	Cool down the N2 pump		
0625	Fill the 38.1 mm coil tubing with N2 and pressure test the 38.1 mm coil tubing and the Central Production test flow line to 35000 kPa.		
0645	Open the master valve		
0648	Start to run in the hole with the 38.1 mm coil tubing to do a 1.0 m ³ acid soak and squeeze job using 15.0 % HCL acid.		
0945	Start to pump acid.		
0954	The acid is away. Start pumping 420.0 L of water.		
0955	Start to displace the acid across the perforations at 3324.0 m - 3334.0 m KB.		
1002	The acid is at the end of the coil. Start to pull the coil up laying the acid across the perforations.		
1005	Stop pumping N2. The acid is across the perforations. The coil tubing pressure is 17705 kPa.		
1007	Stop moving the coil tubing.		
1023	Start pumping N2. The coil tubing pressure is down to 14656 kPa.		
1025	Start to run in the hole with the coil tubing to 3350.0 m KB.		
1037	Open the well to flow.		
1045	Start pumping N2.		
1053	Start to pull out of the hole with the 38.1 mm coil tubing.		
1108	Stop pumping N2 and continue pulling out of the hole.		
1131	Fluid present. Unable to obtain a salinity. The fluid sample obtained contained appearance of drilling mud mixed with water.		
1200	The coil tubing is near surface. Shut in the well at the wing valve.		
1230	The coil tubing is at surface. Shut in the wing valve and bleed down the coil tubing to 0 kPa through the separator.		
1240	Rig out Dowell Schlumberger.		
1430	Check the wellhead for pressure. There is 21540 kPa on the tubing and the casing is on a vacuum.		
1431	Open the well through the Central Production Testing separator.		
1445	Fluid to surface. There is no drilling mud present in the water sample.		
1600	We have a tubing flowing pressure of 15140 kPa, and we are flowing through a 15.08 mm choke to clean up the well.		



Ranger Fort Liard P-66-A



MAR-23-1998 09:36

403 232 5200

08:08

NOM 86-32-11-11-11

P.05

10:04

RANGER OIL

FieldNotes

CPT
 CENTRAL PROCESSING TECHNOLOGY LTD.

Job Number: 2720

Customer: RANGER OIL LIMITED

Well Name: RANGER FORT LARD

Well Location: P - 66 - A

Formation: NAHANNI

Field Notes



CENTRAL PROCESSING TECHNOLOGY LTD.

Row	Date	Chk Tim	Tbg PreTbg Temp	Csg Pres	Choke	Static1	Diff Temp1	Drift1	Gas Rate1	Cum Gas1	Fld Vol1	BSW1Oil1	gainWat1	gainCum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH		
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10^3m3/d	10^3m3	m3	%	m3	m3	m3	m3	m3/d	%	%	ppm
481	1998/03/22	09:30:00	Coil on bottom, begin pumping first stage of acid.																			
482		10:30:00	Finish second stage of pumping and run back down below the perms.																			
483		10:40:00	21480				0	0.0	0	88.900	0.000	1108.211	0.00		0.00	0.00	0.000	402.34	0.00			
484		10:40:00	Open well through separator to flare. Flammable gas to surface.																			
485		10:50:00	18800		100	7.94																
486		11:00:00	18775	20	100	7.94	3000	25.0	34	88.900	238.251	1111.520	0.00		0.00	0.00	0.000	402.34	0.00			
487		11:05:00	Shut down N2 and begin coming out of hole. Short slug of fluid present but unable to measure.																			
488		11:12:00				8.33																
489		11:16:00				8.73																
490		11:23:00				9.13																
491		11:30:00	17800	22	100	9.13	3000	32.0	18		278.978	1116.908	0.00		0.00	0.00	0.000	402.34	0.00			
492		11:31:00	Fluid present. Unable to obtain salinity. Fluid sample obtained contained appearance of drilling mud mixture and water.																			
493		11:45:00	18080	24		9.13																
494		12:00:00	18155	24	100	9.13	3550	32.0	6		314.481	1123.089	0.00		0.00	0.00	0.000	402.34	0.00			
495		12:00:00	Coil near surface. Shut in well at wing valve. Note: 2.4 m3 of water is needed to reach first sight glass reading in pressure tank.																			
496		12:30:00	21240		100																	
497		12:30:00	Coil at surface. Close master valve and bleed coil to 0. Rig out coil tubing unit.																			
498		14:30:00	Open well to separator to flare on cleanup.																			
499		14:30:00	21540		100		0	0.0	0	88.900	0.000	1123.089	0.00		0.00	0.00	0.000	402.34	0.00			
500		14:45:00	19050	26		10.32																
501		14:45:00	Fluid to surface. Note: No drilling mud present in water sample.																			
502		15:00:00	17370	28	100	11.11	3200	70.0	14		431.140	1132.072	0.00		0.00	0.00	0.000	402.34	0.00		14000	6.0
503		15:15:00	14800	34		14.29																
504		15:30:00	15800	38		14.29	3130	94.0	26		480.679	1141.570	0.00	100.0	0.00	0.00	0.000	402.34	0.00			
505		15:45:00	15780	41																		
506		16:00:00	15140	41	400	15.08	3050	114.0	26	88.900	522.318	1152.018	5.25	100.0	0.00	5.25	0.000	407.59	252.00			4.0
507		16:30:00	14900	46	800	15.08	3000	112.0	32		508.791	1162.737										
508		17:00:00	14860	51	800	15.08	2990	111.0	36	88.900	499.540	1173.220	13.04	100.0	0.00	7.79	0.000	415.38	186.96			4.0

MAR-23-1998 09:35

403 232 5200
RANGER OIL
P.04

Job Number: 2720		FieldNotes																							
Customer: RANGER OIL LIMITED																									
Wellname: RANGER FORT LIARD																									
Well Location: P-68 - A																									
Formation: NAHANNI																									

Row	Date	Clk Time	Tbg PreTbg Temp	Ceg Pres	Choke	Stat#1	Diff1	Temp1	Orf1	Gas Rate1	Cum Gas1	Fld Vol1	BSW1	Orf1 gain	Wat1 gain	Cum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH	
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10 ³ m3/d	10 ³ m3	m3	%	m3	m3	m3	m3	m3/d	%	%	ppm	
509	1998/03/22	17:30:00	14875	57	1000	15.08	2975	111.0	44	88.900	490.425	1183.532											
510		18:00:00	14885	59	1300	15.08	2975	111.0	45	88.900	489.480	1193.740	20.48	100.0	0.00	7.44	0.000	422.82	178.56		152000	5.0	
511		18:30:00	14890	63	1700		2950	109.0	46		482.015	1203.859											
512		18:00:00	14910	66	2200	15.08	2880	109.0	48	88.900	482.685	1213.908	28.38	100.0	0.00	7.80	0.000	430.72	189.60		154000	6.0	
513		19:30:00	14920	68	2550		2990	109.0	49		482.602	1223.963											
514		20:00:00	14935	70	2900	15.08	3000	110.0	51	88.900	483.827	1234.030	38.01	100.0	0.00	7.63	0.000	438.35	183.17		151000	6.0	
515		20:30:00	14970	73	4200		3010	110.0	53		482.853	1244.100											
516		21:00:00	15000	74	4700	15.08	3010	111.0	55	88.900	483.265	1254.164	43.11	100.0	0.00	7.10	0.000	445.45	170.35		152000	6.0	
517		21:30:00	15035	76	5250		3020	111.0	58		481.448	1264.213											
518		22:00:00	15045	78	5500	15.08	3030	111.0	59	88.900	481.392	1274.242	50.73	100.0	0.00	7.62	0.000	453.07	182.88	1.3	16.6	154000	6.0
519		22:30:00	15065	79	5800		3030	111.0	61		479.689	1284.253											
520		23:00:00	15080	81	1800	15.08	3030	111.0	61	88.900	479.689	1294.248	57.72	100.0	0.00	8.99	0.000	460.06	167.76		154000	6.0	
521		23:30:00	15085	82	1950		3030	111.0	61		479.689	1304.240											
522		23:45:00	Bled down casing to 1300 Kpa.																				
523		23:59:58	15085	83	2400	15.08	3140	111.0	62	88.900	479.620	1314.227	64.97	100.0	0.00	7.25	0.000	467.31	174.05		153000	6.0	
524	1998/03/23	00:00:00	Shut in well and record build ups.																				
525		00:00:00	Shipped 57.7 M3 water off location.																				
526		00:00:01	15100	83	2400	0.00	0	0.0	0	88.900	0.000	1314.227	65.53	100.0	0.00	0.56	0.000	467.824	192.00				
527		00:00:02	Fluid listed at 00:00:01 Hrs. is what was in the high stage separator prior to dump activating.																				
528		00:00:03	15120		2400	0.00	0	0.0	0	88.900	0.000	1314.227	65.53	100.0	0.00	0.00	0.000	467.87	0.00				
529		00:05:00	20870		1800																		
530		00:10:00	20860		1300																		
531		00:15:00	20980		900																		
532		00:30:00	21500		625																		
533		00:45:00	21640		500																		
534		01:00:00	21735		450																		
535		01:30:00	21820		400																		
536		01:30:00	Wake up Computalog to come down and rig in.																				

Page 25A

Fast

03/23/98 MON 10:21 FAX 403 232 5200

RANGER OIL

0004

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-21	
Purpose of Job: Completion				Report #: 24	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Perforate/Acid wash and squeeze				Code	Amount
				3324.0 m - 3334.0 m KB	
Contractor: Nil				3295.0 m - 3302.0 m KB	
Road/Lease: Fair				3285.0 m - 3292.0 m KB	
Weather: Clear + 12°C				3278.0 m - 3280.0 m KB	
Contact Phone: 403-232-5340				3260.0 m - 3272.0 m KB	
Zone: Nahanni				3234.0 m - 3248.0 m KB	
Perforations: Under daily costs				3165.0 m - 3172.0 m KB	
SITP 21510 KPa @ 1145				3152.0 m - 3159.0 m KB	
SICP Nil KPa @ 1145				3134.0 m - 3148.0 m KB	
Rig Hr: Nil Cum Rig Hrs.: 458.0				3125.0 m - 3130.0 m KB	
				3115.0 m - 3122.0 m KB	
AFE # E8D-011				Daily Costs:	\$28,190
KB Elevation: 459.89 m				Previous Costs:	\$1,067,031
KB. to CF: 10.35 m				Cumulative Costs:	\$1,066,221
KB. to THF: 8.60 m				AFE Estimate:	\$3,331,700

TIME	OPERATION
0000	Running in the hole with a 43.0 mm Spiral Shogun perforating gun. Attempted to perforate the Nahanni formation from 3324.0 m - 3329.0 m KB. The gun would not fire.
0315	The perforating gun is at surface. Close the upper master valve and bleed off the lubricator. Lay down the perforating gun. Safe out the gun, trace out and repair the short in the shooting assembly.
0615	Pick up and install the lubricator. Equalize the lubricator. The wellhead tubing pressure is 21510 kPa.
0620	Run in the hole with a 43.0 mm Spiral Shogun perforating gun to perforate the Nahanni formation from 3324.0 m - 3329.0 m KB. We logged the gun into place and attempted to fire the gun. We don't think that the gun went off.
0930	The perforating gun is at surface. Close the upper master valve and bleed off the lubricator. Lay down the perforating gun. The gun did not fire. We found that the through wire to the cap was skinned and broken. Check and repair the perforating gun.
1145	Equalize the lubricator. The wellhead tubing pressure is 21510 kPa.
1150	Run in the hole with a 43.0 mm Spiral Shogun perforating gun and perforate the Nahanni formation from 3324.0 m - 3329.0 m KB. 20 SPM, 60° phasing, 9.5 gram charges. We did not see any change in the tubing pressure when we fired the gun.
1545	The perforating gun is at surface. Close the top master valve and bleed off the lubricator. The gun fired and we recovered the gun carrier.
1600	Rig out Computalog.
1700	Spot the Dowell Schlumberger equipment and rig up same.
1915	Hold a safety meeting.
1930	Pressure test the coil tubing BOP'S to 6000 kPa low test and 35000 kPa high test.
2200	Cap and secure the well for the night.


03/23/98 MON 10:24 FAX 403 232 5200
MAR-22-98 SUN 20:39 WAYNE CASLEY

CCAT*

DEPTH/WEIGHT

Ranger Oil Ltd.
P-66
811-0365
03-22-1998

P.08



93%

403 232 5200

MAR-23-1998 09:38




03/23/88 MON 10:24 FAX 403 232 5200
MAR-22-98 SUN 20:33 WAYNE CASLER

CCAT*

Depth Vs Time

Ranger Oil Ltd.
P-66
811-0385
03-22-1998

P.09



93%

403 232 5200

MAR-23-1998 09:38


03/23/98 MON 10:25 FAX 403 232 5200
MAR-22-98 SUN 20:38
RANGER OIL
WAYNE CASLER

CCAT*

Pressure and Rate

Ranger Oil Ltd.
P-66
011-0365
03-22-1998

— Circ. Press.
— WH Press.
— Total Pump Rate



(c) S. Ranger Oil Ltd. 1994-98

MAR-23-1998 09:38

403 232 5200

93%

P.10


03/23/88 MON 10:25 FAX 403 232 5200
MAR-22-98 SUN 20:38 WAYNE CASLER

CCAT*

Foam Circulation

Ranger Oil Ltd.
P-86
811-0365
03-22-1998


P.11



93%

403 232 5200

MAR-23-1998 09:38





Dowell

Client : Ranger Oil Ltd.
 Well : P.88
 Formation : Tight Hole
 District : COIL TUBING GAB
 Country : Canada

Section 1: Job Messages

#	Time	Message	Circ Pres (kPa)	Wellhead Pres (kPa)	N2 Pump Rate (scm/min)	Pump 1 Rate (SM3/ min)	Tot Fluid Vol (m3)
1	8:25:12	Started Acquisition	0	0	0	0.00	0.000
2	8:34:15	Stop pumping N2	35338	35169	0	0.00	0.000
3	8:44:45	Open master valve	25656	26018	0	0.00	0.000
4	8:48:03	Begin RIH CT	21519	21979	0	0.00	0.000
5	7:52:24	PULL TEST AT METERS	21303	21854	0	0.00	0.000
6	8:13:02	PULL TEST AT METERS	21168	21607	0	0.00	0.000
7	8:23:41	PULL TEST AT METERS	20878	21699	0	0.00	0.845
8	8:42:33	Stop at 3334.12 mKB	20916	21602	0	0.00	0.850
8	8:43:08	Reset Volume	20925	21600	0	0.00	0.850
10	8:44:55	Start Pumping Acid	20824	21608	0	0.00	0.000
11	8:46:32	Reset Volume	20921	21605	0	0.00	0.246
12	8:54:03	Stop pumping acid	22857	21824	0	0.17	1.128
13	8:54:20	Start Water	22453	21619	0	0.18	1.168
14	8:54:37	Start pumping N2	20185	21824	28	0.10	1.210
15	8:56:36	Stop pumping water	21923	21562	30	0.09	1.398
16	10:02:29	Pull up to 3324	20105	21513	30	0.00	1.407
17	10:05:10	Stop pumping N2	17705	21541	0	0.00	1.407
18	10:07:04	Stop pulling up and wait for 15 min	15304	21530	0	0.00	1.407
19	10:23:14	Start pumping N2	14658	21542	27	0.00	1.407
20	10:25:43	Recommence RIH CT	18673	21548	30	0.00	1.407
21	10:30:22	Stop pumping N2	18532	21568	0	0.00	1.407
22	10:37:24	Stop RIH and flow well	18086	21553	0	0.00	1.407
23	10:45:18	Start pumping N2	17960	20962	27	0.00	1.407
24	10:53:40	Begin POH CT	22389	19884	29	0.00	1.407
25	11:08:07	Stop pumping N2	21225	18931	0	0.00	1.407
26	12:28:58	CT Back at Surface	20621	21345	0	0.00	1.407
27	12:30:38	Close master valve and bleed off coil	20644	21387	0	0.00	1.407
28	12:49:55	Rig out equipment	0	0	0	0.00	0.000

RANGER OIL LIMITED

WELL COMPLETION REPORT



Well Name: Ranger Fort Liard P-66-A				Date: 98-03-20																																																																		
Purpose of Job: Completion				Report #: 23																																																																		
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary																																																																		
Current Operation: Perforate/Acid wash and squeeze				Code	Item																																																																	
					Amount																																																																	
				3205.0 m - 3302.0 m KB.																																																																		
				3285.0 m - 3292.0 m KB.																																																																		
				3278.0 m - 3280.0 m KB.																																																																		
				3280.0 m - 3272.0 m KB.																																																																		
				3234.0 m - 3248.0 m KB.																																																																		
				3165.0 m - 3172.0 m KB.																																																																		
				3152.0 m - 3159.0 m KB.																																																																		
				3134.0 m - 3148.0 m KB.																																																																		
				3125.0 m - 3130.0 m KB.																																																																		
				3115.0 m - 3122.0 m KB.																																																																		
				Daily Costs:	\$32,803																																																																	
				Previous Costs:	\$1,034,280																																																																	
				Cummulative Costs:	\$1,067,081																																																																	
				AFE Estimate:	\$1,094,400																																																																	
<table border="1"> <tr> <td>Contractor:</td> <td>Nil</td> <td>Fluid Vol. m3</td> <td>Water</td> <td>Oil</td> </tr> <tr> <td>Road/Lease:</td> <td>Fair</td> <td>Total Hauled to Lease:</td> <td>Nil</td> <td></td> </tr> <tr> <td>Weather:</td> <td>Clear + 11° C</td> <td>Total Hauled from Lease:</td> <td>341.89</td> <td></td> </tr> <tr> <td>Contact Phone:</td> <td>403-232-5340</td> <td>Total in Tanks:</td> <td>4.49</td> <td></td> </tr> <tr> <td>Zone:</td> <td>Nihanni</td> <td>Initial Well Fluid:</td> <td>Water/Standrill</td> <td></td> </tr> <tr> <td>Perforations:</td> <td>Under daily costs</td> <td>Total Load Fluids:</td> <td>209.12</td> <td></td> </tr> <tr> <td>SITP</td> <td>21490 KPa @ 1500</td> <td>Non-recov. Ann. Fluids:</td> <td>94.70</td> <td></td> </tr> <tr> <td>SICP</td> <td>Nil KPa @ 1500</td> <td>Recovery Last 24 hrs.</td> <td>Nil</td> <td></td> </tr> <tr> <td>Rig Hr.</td> <td>Nil</td> <td>Recovery to Date:</td> <td>402.34</td> <td></td> </tr> <tr> <td>AFE #</td> <td>E8D-011</td> <td>Load to Recover (+New) +</td> <td>287.92</td> <td></td> </tr> <tr> <td></td> <td></td> <td>KB Elevation:</td> <td>459.89 m</td> <td></td> </tr> <tr> <td></td> <td></td> <td>KB. to CF:</td> <td>10.35 m</td> <td></td> </tr> <tr> <td></td> <td></td> <td>KB. to THF:</td> <td>8.60 m</td> <td></td> </tr> </table>						Contractor:	Nil	Fluid Vol. m3	Water	Oil	Road/Lease:	Fair	Total Hauled to Lease:	Nil		Weather:	Clear + 11° C	Total Hauled from Lease:	341.89		Contact Phone:	403-232-5340	Total in Tanks:	4.49		Zone:	Nihanni	Initial Well Fluid:	Water/Standrill		Perforations:	Under daily costs	Total Load Fluids:	209.12		SITP	21490 KPa @ 1500	Non-recov. Ann. Fluids:	94.70		SICP	Nil KPa @ 1500	Recovery Last 24 hrs.	Nil		Rig Hr.	Nil	Recovery to Date:	402.34		AFE #	E8D-011	Load to Recover (+New) +	287.92				KB Elevation:	459.89 m				KB. to CF:	10.35 m				KB. to THF:	8.60 m	
Contractor:	Nil	Fluid Vol. m3	Water	Oil																																																																		
Road/Lease:	Fair	Total Hauled to Lease:	Nil																																																																			
Weather:	Clear + 11° C	Total Hauled from Lease:	341.89																																																																			
Contact Phone:	403-232-5340	Total in Tanks:	4.49																																																																			
Zone:	Nihanni	Initial Well Fluid:	Water/Standrill																																																																			
Perforations:	Under daily costs	Total Load Fluids:	209.12																																																																			
SITP	21490 KPa @ 1500	Non-recov. Ann. Fluids:	94.70																																																																			
SICP	Nil KPa @ 1500	Recovery Last 24 hrs.	Nil																																																																			
Rig Hr.	Nil	Recovery to Date:	402.34																																																																			
AFE #	E8D-011	Load to Recover (+New) +	287.92																																																																			
		KB Elevation:	459.89 m																																																																			
		KB. to CF:	10.35 m																																																																			
		KB. to THF:	8.60 m																																																																			
TIME	OPERATION																																																																					
0000	Rigging up Computalog. Move in the Dowell Schlumberger Coil Tubing unit, C&A pump truck, N2 pumper and a Turbine Frac pumper.																																																																					
0700	Check fire through the shooting assembly and we had a short in the system. Trace and repair the power panels and the shooting assembly.																																																																					
1400	Hold a safety meeting.																																																																					
1415	Cap up the gun and install same in the lubricator.																																																																					
1445	Pick up and install the lubricator on top of the Wireline BOP'S.																																																																					
1500	Pumped up the grease injector and equalized the lubricator. We have 21490 kPa on the tubing.																																																																					
1540	Run in the hole with a Spiral Shogun perforating gun and perforate the Nihanni formation from 3329.0 m - 3334.0 m KB. 20 SPM, 60" phasing, 9.5 gram charges. We did not see any pressure change on the tubing when we fired the gun.																																																																					
2100	We are at surface with the perforating gun. Close in the upper master valve. Bleed off the lubricator and close the crown valve. When we removed the gun from the lubricator we found that we only had 1.5 m of the Spiral gun left.																																																																					
2130	Service the release sub and the collar locator.																																																																					
2245	Pick up and install the lubricator. Equalize the lubricator. The wellhead tubing pressure is 21510 kPa.																																																																					
2300	Run in the hole with a 43.0 mm Spiral Shogun perforating gun.																																																																					

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P - 66 - A
 Formation: NAHANNI

Field Notes



Row	Date	Clk Tim	Tbg PreTbg TempCsg-Press	Choke	Static1	Diff1	Temp1	Orff1	GaRate1	Cum.Gas1	Fld Vol1	BSW1Oil1	gainWet1	gainCum	Oil1Cum	Wat1Cum	Wat Res1	Rate1	H2S	CO2	SALINITY	pH	
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	In of H2O	C	mm	10^4m3/d	10^3m3	m3	%	m3	m3	m3	m3	m3/cum3/d	%	%	ppm	
448	1998/03/20	16:00:00	21490	0	0		0	0.0	0.95.250	1.000	1108.211	0.00		0.00	0.00	0.000	402.34	0.1	0.00				
450		16:00:00	Begin running in to perforate.																				
451		18:45:00	Wireline at surface. Rig off wireline to set up for second run.																				
452		23:20:00	Wireline rigging back up to run second perforating run.																				
453		23:35:00	21510	0																			
454		23:35:00	Casing under vacuum.																				
455	1998/03/21	00:30:00	21510	0																			
456		01:00:00	21510	0																			
457		02:00:00	21510	0																			
458		03:00:00	21510	0																			
459		03:15:00	Wireline at surface. Rig off wireline. Perforating guns didn't fire.																				
460		04:00:00	21510	0																			
461		05:00:00	21510	0																			
462		06:00:00	21510	0																			
463		06:15:00	Wireline running in to perforate.																				
464	1998/03/21	07:00:00	21510	0																			



Ranger Fort Lard P-68-A

155

155

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-88-A				Date: 98-03-19					
Purpose of Job: Completion				Report #: 22					
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary					
Current Operation: Rig up and perforate the well				Code	Amount				
Contractor: Nil		Fluid Vol. m3	Water	Oil					
Road/Lease: Fair		Total Hauled to Lease:	Nil						
Weather: Clear + 17°C		Total Hauled from Lease:	341.89						
Contact Phone: 403-232-5340		Total In Tanks:	4.49						
Zone: Nahanni		Initial Well Fluid:	Water/Standfill						
Perforations: Under daily costs		Total Load Fluids:	209.12						
SITP N/A KPa @		Non-recov. Ann. Fluids:	84.70						
SICP N/A KPa @		Recovery Last 24 hrs.	Nil						
Rig Hr: Nil Cum Rig Hrs.: 458.0		Recovery to Date:	402.34						
AFE # E8D-011		Load to Recover (+New)	+ 287.92						
		KB Elevation:	469.89 m						
		KB. to CF:	10.35 m						
		KB. to THF:	8.60 m						
				Daily Costs:	\$20.065				
				Previous Costs:	\$1,014.163				
				Cumulative Costs:	\$1,034.228				
				AFE Estimate:	\$1,054.400				
<table border="1"> <thead> <tr> <th>TIME</th> <th>OPERATION</th> </tr> </thead> <tbody> <tr> <td></td> <td>Rig up the safety trailer. Install the ABB Vetco Gray lubricator and pull the plug out of the dognut. Spot the Central Production Testing equipment and rig up same. Install the Computalog wireline BOP'S and night cap the wellhead. Spot the Computalog equipment and rig up the lubricator. Flush inhibitor through the Separator.</td> </tr> </tbody> </table>						TIME	OPERATION		Rig up the safety trailer. Install the ABB Vetco Gray lubricator and pull the plug out of the dognut. Spot the Central Production Testing equipment and rig up same. Install the Computalog wireline BOP'S and night cap the wellhead. Spot the Computalog equipment and rig up the lubricator. Flush inhibitor through the Separator.
TIME	OPERATION								
	Rig up the safety trailer. Install the ABB Vetco Gray lubricator and pull the plug out of the dognut. Spot the Central Production Testing equipment and rig up same. Install the Computalog wireline BOP'S and night cap the wellhead. Spot the Computalog equipment and rig up the lubricator. Flush inhibitor through the Separator.								

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-18	
Purpose of Job: Completion				Report #: 21	
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Pull plug in dognut/rig in services.				Code	Item
					Amount
Contractor: Nil		Fluid Vol. m3		Water	Oil
Road/Lease: Fair		Total Hauled to Lease:		Nil	
Weather: Clear + 11°C		Total Hauled from Lease:		341.89	
Contact Phone: 403-232-5340		Total in Tanks:		4.49	
Zone: Nahanni		Initial Well Fluid:		Water/Standrill	
Perforations: Under daily costs		Total Load Fluids:		209.12	
SITP N/A KPa @		Non-recov. Ann. Fluids:		94.70	
SICP N/A KPa @		Recovery Last 24 hrs.		Nil	
Rig Hr: Nil Cum Rig Hrs.: 456.0		Recovery to Date:		402.34	
AFE # E8D-011		Load to Recover (+New) + 287.92			
		KB Elevation: 459.89 m		Daily Costs: \$4,389	
		KB. to CF: 10.35 m		Previous Costs: \$1,009,774	
		KB. to THF: 8.60 m		Cumulative Costs: \$1,014,163	
				AFE Estimate: \$1,054,400	
TIME: OPERATION The Central Production Testing crew and the Tek Air safety crew arrived on the location. The ABB Vetco Gray crew will arrive in the morning to pull the plug in the dognut.					

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-17																																																			
Purpose of Job: Completion				Report #: 20																																																			
Report From: Wayne Casler		Report To: Leroy Brown		Daily Cost Summary																																																			
Current Operation: Mobile all the Service Companies.				Code	Item																																																		
				3205.0 m - 3202.0 m KB.	Amount																																																		
				3285.0 m - 3292.0 m KB.																																																			
				3276.0 m - 3280.0 m KB.																																																			
				3260.0 m - 3272.0 m KB.																																																			
				3234.0 m - 3248.0 m KB.																																																			
				3165.0 m - 3172.0 m KB.																																																			
				3152.0 m - 3159.0 m KB.																																																			
				3134.0 m - 3148.0 m KB.																																																			
				3125.0 m - 3130.0 m KB.																																																			
				3115.0 m - 3122.0 m KB.																																																			
				Daily Costs:	\$8,611																																																		
				Previous Costs:	\$1,060,193																																																		
				Cummulative Costs:	\$1,068,774																																																		
				AFE Estimate:	\$1,834,400																																																		
<table border="1"> <tr> <td>Contractor:</td> <td>Nil</td> <td>Fluid Vol. m3</td> <td>Water</td> <td>Oil</td> </tr> <tr> <td>Road/Lease:</td> <td>Fair</td> <td>Total Hauled to Lease:</td> <td>Nil</td> <td></td> </tr> <tr> <td>Weather:</td> <td>Clear + 13°C</td> <td>Total Hauled from Lease:</td> <td>341.89</td> <td></td> </tr> <tr> <td>Contact Phone:</td> <td>403-232-5340</td> <td>Total in Tanks:</td> <td>4.49</td> <td></td> </tr> <tr> <td>Zone:</td> <td>Nahanni</td> <td>Initial Well Fluid:</td> <td>Water/Standrill</td> <td></td> </tr> <tr> <td>Perforations:</td> <td>Under daily costs</td> <td>Total Load Fluids:</td> <td>209.12</td> <td></td> </tr> <tr> <td>SITP</td> <td>N/A KPa @</td> <td>Non-recov. Ann. Fluids:</td> <td>94.70</td> <td></td> </tr> <tr> <td>SICP</td> <td>N/A KPa @</td> <td>Recovery Last 24 hrs.</td> <td>Nil</td> <td></td> </tr> <tr> <td>Rig Hr:</td> <td>Nil</td> <td>Recovery to Date:</td> <td>402.34</td> <td></td> </tr> <tr> <td></td> <td>Cum Rig Hrs.: 456.0</td> <td>Load to Recover (+New)</td> <td>+ 287.92</td> <td></td> </tr> </table>						Contractor:	Nil	Fluid Vol. m3	Water	Oil	Road/Lease:	Fair	Total Hauled to Lease:	Nil		Weather:	Clear + 13°C	Total Hauled from Lease:	341.89		Contact Phone:	403-232-5340	Total in Tanks:	4.49		Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		Perforations:	Under daily costs	Total Load Fluids:	209.12		SITP	N/A KPa @	Non-recov. Ann. Fluids:	94.70		SICP	N/A KPa @	Recovery Last 24 hrs.	Nil		Rig Hr:	Nil	Recovery to Date:	402.34			Cum Rig Hrs.: 456.0	Load to Recover (+New)	+ 287.92	
Contractor:	Nil	Fluid Vol. m3	Water	Oil																																																			
Road/Lease:	Fair	Total Hauled to Lease:	Nil																																																				
Weather:	Clear + 13°C	Total Hauled from Lease:	341.89																																																				
Contact Phone:	403-232-5340	Total in Tanks:	4.49																																																				
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill																																																				
Perforations:	Under daily costs	Total Load Fluids:	209.12																																																				
SITP	N/A KPa @	Non-recov. Ann. Fluids:	94.70																																																				
SICP	N/A KPa @	Recovery Last 24 hrs.	Nil																																																				
Rig Hr:	Nil	Recovery to Date:	402.34																																																				
	Cum Rig Hrs.: 456.0	Load to Recover (+New)	+ 287.92																																																				
<table border="1"> <tr> <td>AFE #</td> <td>E8D-011</td> <td>KB Elevation:</td> <td>459.89 m</td> </tr> <tr> <td></td> <td></td> <td>KB. to CF:</td> <td>10.35 m</td> </tr> <tr> <td></td> <td></td> <td>KB. to THF:</td> <td>8.60 m</td> </tr> </table>						AFE #	E8D-011	KB Elevation:	459.89 m			KB. to CF:	10.35 m			KB. to THF:	8.60 m																																						
AFE #	E8D-011	KB Elevation:	459.89 m																																																				
		KB. to CF:	10.35 m																																																				
		KB. to THF:	8.60 m																																																				
TIME	OPERATION Phoned all the Service Company's and they will mobilize the crews to start to drive to the location.																																																						

RANGER OIL LIMITED

WELL Ranger Fort Liard P-66-A DATE 98-03-18 REPORT NO. _____
DEPTH: 3500 m PROGRESS 0 m FORMATION: NAHANNI
OPERATIONS AT 06:00 HOURS: HEAT INVERT MUD AND LOAD OUT SAME
CONTRACTOR/RIG SUPT.: Precision Drig Rig #426E Terry Gorgichuk CO SUPERVISOR: Art Schmitt
DAILY COST \$ -108,687 CUM. COST: \$ 24,497,872 AFE NO. E6D 015

WELL CONTROL

DAILY RIG CHECK: _____ DAILY BOP CHECK: _____ R.S.S.P.: _____ kPa @: _____ SPM
TRIP RECORDS CALCULATED HOLE FILL _____ m³ ACTUAL HOLE FILL: _____ m³
BOP DRILLS: CONDUCTED WHILE _____ WELL SECURED IN _____ MIN.
CONDUCTED AT _____ HRS. CREW PERFORMANCE _____
DAYS SINCE BOP DRILL (EACH CREW): _____ MAXIMUM CASING HOLD BACK _____ kPa

DRILLING PARAMETERS

BIT PERFORMANCE				MUD PROPERTIES		MUD TANKS		PUMPS	
BIT NUMBER				WEIGHT (kg/m ³)			No. 1 LINER (mm)		
SIZE (mm)				VISCOSITY (s/l)			No. 1 STROKES PER MINUTE		
TYPE				pH			No. 2 LINER (mm)		
SERIAL No.				PV (mPa S)			No. 2 STROKES PER MINUTE		
NOZZLES (mm)				YP (Pa)			VOLUME (m ³)		
DEPTH IN (m)				GELS (Pa)			PRESSURE (kPa)		
METERS (m)				SAND (%)			D.P. ANNULAR VEL. (m/min.)		
HOURS				SOLIDS (%)			D.C. ANNULAR VEL.		
WOB (1000 daN)				FILTER CAKE (mm desc.)			D.C. ANNULAR VEL. (m/min.)		
R.P.M.				FLUID LOSS (cc)			SOLIDS CONTROL		
CONDITION				CHLORIDES			SHAKER SCREENS		
DRILLING ASSEMBLY				Ca			DRYER SCREENS		
ITEM	O.D.	I.D.	T.J. TYPE				D. SILT		CENT.
				MUD ADDITIVES			U.F. (kg/m ³)		
							OF (kg/m ³)		
							VOL. (l/min.)		
							HOURS		
							SURVEYS		
							ANGLE		DIRECTION
							m		o
							m		o
							m		o
							m		o
BHA LENGTH				M	JTS. D.P. : ON RACKS		m		o
HOOK LOAD				daN	: IN STRING		m		o
AVAILABLE WOB				daN	: TOTAL		m		o

TIME BREAKDOWN

DRILLING OPERATIONS				EVALUATION		PROBLEMS		SUMMARY	
DRILLING	CEMENT			CORING		REPAIR		TODAY	CUM.
TRIP	BOP DRILL			LOGGING		WASH TO BOT.			
RIG SERVICE	HANDLE TOOLS			TESTING		CIRCULATE			
SURVEY	CIRCULATE			CIRC. SAMPLE		FISH			
SLIP & CIFT	PRESSURE TEST			HANDLE TOOLS		TRIP			
COND MUD	RIO MOVE	4		TRIP		HANDLE TOOLS			
NIPPLEUP/DN	LOAD out mud	10		REAM RATHOLE					
RUN CASING				CIRCULATE					
								DRILL OP EVALUATION	
								PROBLEMS	
								TOTAL	7
								WEATHER	CLEAR
								TEMPERATURE	-4 c
								ROADS	GOOD

24 SUMMARY

Load out drill pipe and miscellaneous on LAND trucks - Load out casing and centralizers on PeBen trucks
Heat invert mud and load out 22m³ - Load out mud and chemicals
All dry mud and chemicals - casing and rig equipment off location

SIGNED BY: ART SCHMITT

MOBILE NO: (403)210-1202

RANGER OIL LIMITED

WELL Ranger Fort Liard P-66-A DATE 98-03-17 REPORT NO. _____
 DEPTH: 3500 m PROGRESS: 0 m FORMATION: NAHANNI
 OPERATIONS AT 06:00 HOURS: LOAD OUT RIG
 CONTRACTOR/RIG SUPT.: Precision Drig Rig #426E Terry Gorgichuk CO SUPERVISOR: Art Schmitt
 DAILY COST: \$ 33,320 CUM. COST: \$ 24,606,559 AFE NO: E6D 015
WELL CONTROL

DAILY RIG CHECK: _____ DAILY BOP CHECK: _____ R.S.S.P.: _____ kPa @ _____ SPM
 TRIP RECORDS: CALCULATED HOLE FILL _____ m³ ACTUAL HOLE FILL: _____ m³
 BOP DRILLS: CONDUCTED WHILE _____ WELL SECURED IN _____ MIN.
 CONDUCTED AT _____ HRS. CREW PERFORMANCE _____
 DAYS SINCE BOP DRILL (EACH CREW): _____ MAXIMUM CASING HOLD BACK _____ kPa

DRILLING PARAMETERS

BIT PERFORMANCE				MUD PROPERTIES		MUD TANKS		PUMPS	
BIT NUMBER				WEIGHT (kg/m ³)			No. 1 LINER (mm)		
SIZE (mm)				VISCOSITY (s/l)			No. 1 STROKES PER MINUTE		
TYPE				pH			No. 2 LINER (mm)		
SERIAL No.				PV (mPa S)			No. 2 STROKES PER MINUTE		
NOZZLES (mm)				YP (Pa)			VOLUME (m ³)		
DEPTH IN (m)				GELS (Pa)			PRESSURE (kPa)		
METERS (m)				SAND (%)			D.P. ANNULAR VEL. (m/min.)		
HOURS				SOLIDS (%)			D.C. ANNULAR VEL.		
WOB (1000 daN)				FILTER CAKE (mm desc.)			D.C. ANNULAR VEL. (m/min.)		
R.P.M.				FLUID LOSS (cc)			SOLIDS CONTROL		
CONDITION				CHLORIDES			SHAKER SCREENS		
DRILLING ASSEMBLY				Ca			DRYER SCREENS		
ITEM	O.D.	I.D.	T.I. TYPE	MUD ADDITIVES			U.F. (kg/m ³)		
							OF. (kg/m ³)		
							VOL. (l/min.)		
							HOURS		
							SURVEYS		
							ANGLE	DIRECTION	
							m	°	
							m	°	
							m	°	
							m	°	
							m	°	
				COST					
BHA LENGTH				M	JTS D.P. : ON RACKS				
HOOK LOAD				daN	: IN STRING				
AVAILABLE WOB				daN	: TOTAL				

TIME BREAKDOWN

DRILLING OPERATIONS				EVALUATION		PROBLEMS		SUMMARY	
DRILLING		CEMENT		CORING		REPAIR		TODAY	CUM.
TRIP		BOP DRILL		LOGGING		WASH TO BOTT.			
RIG SERVICE		HANDLE TOOLS		TESTING		CIRCULATE			
SURVEY		CIRCULATE		CIRC. SAMPLE		FISH			
SLIP & CUT		PRESSURE TEST		HANDLE TOOLS		TRIP			
COND. MUD		RIG MOVE	12	TRIP		HANDLE TOOLS			
NOBLE/UPDN				REAM RATHOLE					
RUN CASING				CIRCULATE					

24 SUMMARY

Load out drill pipe - BOP and mating - Blade road and level lease

SIGNED BY: ART SCHRITT

MOBILE NO: (403)210-1202

RANGER OIL LIMITED

WELL	Ranger Fort Liard P-66-A		DATE	98-03-16		REPORT NO.		
DEPTH	3500 m		PROGRESS	0 m		FORMATION	NAHANNI	
OPERATIONS AT 06:00 HOURS. LOAD OUT RIG								
CONTRACTOR/RIG SUPT.:			Precision Drilg Rig #426E Terry Gorgichuk			CO SUPERVISOR: Art Schmitt		
DAILY COST: \$ 93,815			CUM. COST: \$ 24,573,239			AFE NO. E6D 015		

WELL CONTROL

DAILY RIG CHECK:	DAILY BOP CHECK:	R S S P:	kPa @:	SPM
TRIP RECORDS: CALCULATED HOLE FILL	m ³	ACTUAL HOLE FILL	m ³	
BOP DRILLS CONDUCTED WHILE		WELL SECURED IN		MIN.
CONDUCTED AT		HRS. CREW PERFORMANCE		
DAYS SINCE BOP DRILL (EACH CREW):		MAXIMUM CASING HOLD BACK		kPa

DRILLING PARAMETERS

BIT PERFORMANCE				MUD PROPERTIES		MUD TANKS		PUMPS	
BIT NUMBER				WEIGHT (kg/m ³)			No. 1 LINER (mm)	140	
SIZE (mm)				VISCOSITY (s/l)			No. 1 STROKES PER MINUTE		
TYPE				pH			No. 2 LINER (mm)	127	
SERIAL No.				PV (mPa S)			No. 2 STROKES PER MINUTE		
NOZZLES (mm)				YP (Pa)			VOLUME (m ³)		
DEPTH IN (m)				GELS (Pa)			PRESSURE (kPa)		
METERS (m)				SAND (%)			D.P. ANNULAR VEL. (m/min.)		
HOURS				SOLIDS (%)			D.C. ANNULAR VEL.		
WOB (1000 daN)				FILTER CAKE (mm desc.)			D.C. ANNULAR VEL. (m/min.)		
R.P.M.				FLUID LOSS (cc)			<u>SOLIDS CONTROL</u>		
CONDITION				CHLORIDES			SHAKER SCREENS		
<u>DRILLING ASSEMBLY</u>				Ca			DRYER SCREENS		
ITEM	O.D.	I.D.	T.I. TYPE	<u>MUD ADDITIVES</u>			U.F. (kg/m ³)	D. SILT	CENT.
							OF (kg/m ³)		
							VOL. (l/min.)		
							HOURS		
							<u>SURVEYS</u>	<u>ANGLE</u>	<u>DIRECTION</u>
							m	°	
							m	°	
							m	°	
							m	°	
							m	°	
BHA LENGTH				M	JTS. D.P. : ON RACKS	433			
HOOK LOAD				daN	: IN STRING				
AVAILABLE WOB				daN	: TOTAL	433			

TIME BREAKDOWN

DRILLING OPERATIONS				EVALUATION		PROBLEMS		SUMMARY	
DRILLING		CEMENT		CORING		REPAIR		TODAY	CUM
TRIP		BOP DRILL		LOGGING		WASH TO BOT.			
RIG SERVICE		HANDLE TOOLS		TESTING		CIRCULATE			
SURVEY		CIRCULATE		CIRC. SAMPLE		FISH			
SLIP & CUT		PRESSURE TEST		HANDLE TOOLS		TRIP			7
COND. MUD		RIG DOWN	12	TRIP		HANDLE TOOLS		WEATHER	CLOUDY
NOBLE/UP/DN				REAM RATHOLE				TEMPERATURE	-5 c
RUN CASING				CIRCULATE				ROADS	GOOD

24 SUMMARY

Load cut 37 loads of rig - Blade road and tow trucks on km 16 hill

SIGNED BY: ART SCHRITT

MOBILE NO: (403)210-1202 (403) 424-8050

RANGER OIL LIMITED

WELL	Ranger Fort Liard P-66-A		DATE	98-03-15	REPORT NO.	
DEPTH	3500	m	PROGRESS	0	m	FORMATION: NAHANNI
OPERATIONS AT 06:00 HOURS: RIG DOWN AND LOAD OUT						
CONTRACTOR/RIG SUPT.		Precision Dril Rig #426E Terry Gorgichuk		CO SUPERVISOR:		Art Schmitt
DAILY COST \$	54,215	CUM COST:		\$ 24,479,424	AFE NO:	E6D 015

WELL CONTROL.

DAILY RIG CHECK	DAILY BOP CHECK:	R S S P:	kPa @	SPM
TRIP RECORDS: CALCULATED HOLE FILL		m ³ ACTUAL HOLE FILL:		m ³
BOP DRILLS CONDUCTED WHILE		WELL SECURED IN		MIN.
CONDUCTED AT		HRS. CREW PERFORMANCE		
DAYS SINCE BOP DRILL (EACH CREW):		MAXIMUM CASING HOLD BACK		kPa

DRILLING PARAMETERS

BIT PERFORMANCE				MUD PROPERTIES	MUD TANKS	PUMPS		
BIT NUMBER:				WEIGHT (kg/m^3)		No. 1 LINER (mm)		140
SIZE (mm)				VISCOSITY (s/l)		No. 1 STROKES PER MINUTE		
TYPE				pH		No. 2 LINER (mm)		127
SERIAL No.				PV (mPa S)		No. 2 STROKES PER MINUTE		
NOZZLES (mm)				YP (Pa)		VOLUME (m^3)		
DEPTH IN (m)				GELS (Pa)		PRESSURE (kPa)		
METERS (m)				SAND (%)		D.P. ANNULAR VEL. (m/min.)		
HOURS				SOLIDS (%)		D.C. ANNULAR VEL.		
WOB (1000 daN)				FILTER CAKE (mm desc.)		D.C. ANNULAR VEL. (m/min.)		
R.P.M.				FLUID LOSS (cc)		<u>SOLIDS CONTROL</u>		
CONDITION				CHLORIDES		SHAKER SCREENS		
<u>DRILLING ASSEMBLY</u>				Ca		DRYER SCREENS		
ITEM	O.D.	I.D.	T.J. TYPE				D. SILT.	CENT.
				<u>MUD ADDITIVES</u>		U.F. (kg/m^3)		
						OF. (kg/m^3)		
						VOL. (l/min)		
						HOURS		
						<u>SURVEYS</u>	<u>ANGLE</u>	<u>DIRECTION</u>
						m	°	
				COST		m	°	
BHA LENGTH		M	JTS D.P. : ON RACKS	433		m	°	
HOOK LOAD		daN	: IN STRING			m	°	
AVAILABLE WOB		daN	: TOTAL	433		m	°	

TIME BREAKDOWN

DRILLING OPERATIONS			EVALUATION		PROBLEMS		DRILL OP EVALUATION PROBLEMS TOTAL WEATHER TEMPERATURE ROADS	SUMMARY	
DRILLING		CFMENT	CORING		REPAIR			TODAY	CUM
TRIP		BOF DRILL	LOGGING		WASH TO BOT.				
RIG SERVICE		HANDLE TOOLS	TESTING		CIRCULATE				
SURVEY		CIRCULATE	CIRC SAMPLE		FISH				
SLIP & CUT		PRESSURE TEST	HANDLE TOOLS		TRIP				7
COND. MUD		RIG DOWN 12	TRIP		HANDLE TOOLS				
NIPPLE UNION			REAM RATHOLE						
RUN CASING			CIRCULATE						
								CLOUDY	
								- 8 c	
								GOOD	

24 SUMMARY

Rig down - 1 crane 2 bed trucks and picker on location - Load out substructure - mud tanks - water tank
fuel tank - mud pumps and crown section

SIGNED BY: ART SCHRITT

MOBILE NO: (403)210-1202 (403) 424-8050

RANGER OIL LIMITED

WELL	Ranger Fort Liard P-66-A		DATE	98-03-13		REPORT NO.:		
DEPTH:	3500	m	PROGRESS	0	m	FORMATION:	NAHANNI	
OPERATIONS AT 06:00 HOURS RIG DOWN WITH CRANE AND BED TRUCK								
CONTRACTOR/RIG SUPT.:			Precision Drig Rig #426E Terry Gorgichuk			CO. SUPERVISOR: Art Schitt		
DAILY COST: \$	-34,000		CUM. COST:	\$ 24,382,215		AFE NO:	E6D 015	

WELL CONTROL

DAILY RIG CHECK:	DAILY BOP CHECK:	R S S P.:	kPa @:	SPM
TRIP RECORDS: CALCULATED HOLE FILL		m ³ ACTUAL HOLE FILL:		m ³
BOP DRILLS: CONDUCTED WHILE		WELL SECURED IN		MIN.
CONDUCTED AT		HRS. CREW PERFORMANCE		
DAYS SINCE BOP DRILL (EACH CREW):		MAXIMUM CASING HOLD BACK		kPa

DRILLING PARAMETERS

BIT PERFORMANCE				MUD PROPERTIES		MUD TANKS		PUMPS		
BIT NUMBER				WEIGHT (kg/m ³)				No. 1 LINER (mm)		140
SIZE (mm)				VISCOSITY (s/l)				No. 1 STROKES PER MINUTE		
TYPE				pH				No. 2 LINER (mm)		127
SERIAL No				PV (mPa.S)				No. 2 STROKES PER MINUTE		
NOZZLES (mm)				YP (Pa)				VOLUME (m ³)		
DEPTH IN (m)				GELS (Pa)				PRESSURE (kPa)		
METERS (m)				SAND (%)				D.P. ANNULAR VEL. (m/min.)		
HOURS				SOLIDS (%)				D.C. ANNULAR VEL.		
WOB (1000 daN)				FILTER CAKE (mm desc.)				D.C. ANNULAR VEL. (m/min.)		
R.P.M.				FLUID LOSS (cc)				<u>SOLIDS CONTROL</u>		
CONDITION				CHLORIDES				SHAKER SCREENS		
<u>DRILLING ASSEMBLY</u>				Ca				DRYER SCREENS		
ITEM	O.D.	I.D.	T.I. TYPE	<u>MUD ADDITIVES</u>				U.F. (kg/m ³)	D SILT.	CENT.
								OF. (kg/m ³)		
								VOL. (l/min.)		
								HOURS		
								<u>SURVEYS</u>	<u>ANGLE</u>	<u>DIRECTION</u>
								m	°	
								m	°	
								m	°	
								m	°	
								m	°	
								m	°	
BHA LENGTH				M	JTS. D.P. : ON RACKS	433		m	°	
HOOK LOAD				daN	: IN STRING			m	°	
AVAILABLE WOB				daN	: TOTAL	433		m	°	

TIME BREAKDOWN

DRILLING OPERATIONS				EVALUATION		PROBLEMS		DRILL OP EVALUATION PROBLEMS TOTAL. WEATHER TEMPERATURE ROADS	SUMMARY	
DRILLING		CEMENT		CORING		REPAIR			TODAY	CUM.
TRIP		BOP DRILL		LOGGING		WASH TO BOTT				
RIG SERVICE		HANDLE TOOLS		TESTING		CIRCULATE				
SURVEY		CIRCULATE		CIRC. SAMPLE		FISH				
SLP & CUT		PRESSURE TEST		HANDLE TOOLS		TRIP				7
COND. MUD		RIG DOWN	12	TRIP		HANDLE TOOLS				LIGHT SNOW
NIPPLE UP/DN				REAM RAITHOLE						- 10 c
RUN CASING				CIRCULATE						GOOD

24 SUMMARY

Rig down - 1 crane 1 bed truck on location - Rig down racking platform - Lay down derrick
Rig down prefabs - Load out 2 rig loads
Load out 3 loads: mud and chemicals - Installed plug in tubing dognut

SIGNED BY: ART SCHRITT

MOBILE NO: (403)210-1202 (403) 424-8050

RANGER OIL LIMITED

WELL	Ranger Fort Liard P-66-A		DATE	98-03-12		REPORT NO.:		
DEPTH:	3500	m	PROGRESS:	0	m	FORMATION:	NAHANNI	
OPERATIONS AT 06:00 HOURS: RIG DOWN								
CONTRACTOR/RIG SUPT.:			Precision Drilg Rig #426E Terry Gorgichuk			CO. SUPERVISOR:		Art Schmitt
DAILY COST: \$		80,660	CUM. COST:		\$74,414.200		AFE NO:	E8D 011 - E6D 015

WELL CONTROL

DAILY RIG CHECK:	DAILY BOP CHECK:	R S S P:	kPa @:	SPM
TRIP RECORDS: CALCULATED HOLE FILL		m ³ ACTUAL HOLE FILL:		m ³
BOP DRILLS CONDUCTED WHILE		WELL SECURED IN		MIN.
CONDUCTED AT		HRS. CREW PERFORMANCE		
DAYS SINCE BOP DRILL (EACH CREW):		MAXIMUM CASING HOLD BACK		kPa

DRILLING PARAMETERS

BIT PERFORMANCE				MUD PROPERTIES	MUD TANKS	PUMPS		
BIT NUMBER				WEIGHT (kg/m^3)		No. 1 LINER (mm)		140
SIZE (mm)				VISCOSITY (s/l)		No. 1 STROKES PER MINUTE		
TYPE				pH		No. 2 LINER (mm)		127
SERIAL No.				PV (mPa S)		No. 2 STROKES PER MINUTE		
NOZZLES (mm)				YP (Pa)		VOLUME (m^3)		
DEPTH IN (m)				GELS (Pa)		PRESSURE (kPa)		
METERS (m)				SAND (%)		D.P. ANNULAR VEL. (m/min.)		
HOURS				SOLIDS (%)		D.C. ANNULAR VEL.		
WOB (1000 daN)				FILTER CAKE (mm desc.)		D.C. ANNULAR VEL. (m/min.)		
R.P.M.				FLUID LOSS (cc)		<u>SOLIDS CONTROL</u>		
CONDITION				CHLORIDES		SHAKER SCREENS		
<u>DRILLING ASSEMBLY</u>				Cu		DRYER SCREENS		
ITEM	O.D.	I.D.	T.J. TYPE	<u>MUD ADDITIVES</u>		U.F. (kg/m^3)	D. SILT	CENT.
						OF (kg/m^3)		
						VOL. (l/min.)		
						HOURS		
						<u>SURVEYS</u>	<u>ANGLE</u>	<u>DIRECTION</u>
						m		o
						m		o
BHA LENGTH		M		JTS. D.P.: ON RACKS	433	m		o
HOOK LOAD		daN		: IN STRING		m		o
AVAILABLE WOB		daN		: TOTAL	433	m		o

TIME BREAKDOWN

DRILLING OPERATIONS				EVALUATION		PROBLEMS		SUMMARY	
DRILLING		CEMENT		CORING		REPAIR		TODAY	CUM
TRIP		BOF DRILL		LOGGING		WASH TO BOTT		24	7735.7
RIG SERVICE		HANDLE TOOLS		TESTING		CIRCULATE			239
SURVEY		CIRCULATE		CIRC. SAMPLE		FISH			1793.2
SLIP & CUT		PRESSURE TEST		HANDLE TOOLS		TRIP		24	9768
COND. MUD		RIO DOWN	24	TRIP		HANDLE TOOLS		WEATHER	SNOW
NTTLEUP/DN				REAM RATHOLE				TEMPERATURE	- 12 c
RUN CASING				CIRCULATE				ROADS	GOOD

24 SUMMARY

Rig down - Finish drill string inspection - Rig up AB3 Vector lubricator and attempt run plug into dog nut
Lubricator packing failed unable to run plug - Wait on lubricator repairs
Rig released 15:00 Hours 98-03-09

SIGNED BY ART SCHRIFF

MOBILE NO: (403)210-1202 (403) 424-8050

AGAT Laboratories

WATER ANALYSIS

CONTAINER IDENTIFICATION: **PB 1A** LABORATORY NUMBER: **WF23608A**

OPERATOR NAME: **RANGER OIL LIMITED**

UNIQUE WELL IDENTIFIER: **RANGER FORT LIARD 5-066-A7** WELL NAME: **RANGER FORT LIARD 5-066-A7** KB m: **0** ELEVATION: **0** m

FIELD OR AREA: **FORT LIARD** POOL OR ZONE: **0** NAME OF SAMPLER: **0** COMPANY: **CENTRAL PRODUCT**

TEST TYPE: **0** NO: **0** TEST RECOVERY: **0**

SAMPLING POINT: **SEPARATOR** AMT & TYPE OF CUSHION: **0** MUD RESISTIVITY: **0** @ 25°C

TEST INTERVAL OR PERFS: **0**

TYPE OF PRODUCTION: **PUMPING** **FLOWING** **GAS LIFT** **SWAB**

PRODUCTION RATES: **0** m³/d **0** m³/d **0** m³/d

WATER: **0** m³/d OIL: **0** m³/d GAS: **0** m³/d

SEPARATOR: **0** TREATER: **0** RESERVOIR: **0** SOURCE: **0** SAMPLED: **0** RECEIVED: **0**

GAUGE PRESSURE: **0** kPa TEMPERATURE: **0** °C

DATE SAMPLED (Y-M-D): **98-03-01** DATE RECEIVED (Y-M-D): **98-03-04** DATE REPORTED (Y-M-D): **98-03-09** ANALYST: **LN NCO** OTHER INFORMATION: **0**

ION	mg/L	MASS FRACTION	mmol/L
Na	22100.0	0.281	959.0
K	2560.0	0.032	65.5
Ca	5250.0	0.067	132.0
Mg	350.0	0.004	14.4
Ba	N.A.	N.A.	N.A.
Br	N.A.	N.A.	N.A.
Fe	1.0	TRC*	TRC+

ION	mg/L	MASS FRACTION	mmol/L
Cl	47500.0	0.603	1340.0
Br	N.A.	N.A.	N.A.
I	N.A.	N.A.	N.A.
HCO ₃	610.0	0.008	10.0
SO ₄	226.0	0.003	2.3
CO ₃	NIL	NIL	NIL
OH	NIL	NIL	NIL
H ₂ S	145.0	0.002	4.3

DISSOLVED

TOTAL SOLIDS: **0** mg/L

EVAPORATED AT 110°C: **0** mg/L

AT IGNITION: **0** mg/L

EVAPORATED AT 100°C: **0** mg/L

CALCULATED: **78800.0** mg/L

RELATIVE DENSITY: **1.049** @ 25°C


REFRACTIVE INDEX: **N.A.** @ 25°C

OBSERVED pH: **6.48** @ 25°C

RESISTIVITY/CM: **0.10** @ 25°C

LOGARITHMIC PATTERN mmol/L

SALINITY = 8.17%



REMARKS: **TRC+ = LESS THAN 0.1 N.D. = NOT DETECTED NIL = 0.0 TRC* = LESS THAN 0.001 N.A. = NOT ANALYZED**

AGAT Laboratories**GAS ANALYSIS**

CONTRACT IDENTIFICATION

AGAT 19267

LABORATORY NUMBER

GP23608A

OPERATOR NAME

RANGER OIL LIMITED

UNIQUE WELL IDENTIFIER

WELL NAME

KB m ELEVATIONS GRD m

RANGER FORT LIARD P-066-A/

FIELD OR AREA

POOL OR ZONE

NAME OF SAMPLER

COMPANY

FORT LIARD**CENTRAL PRODUCT**

TEST TYPE

NO

TEST RECOVERY

TEST INTERVAL OR PERFS

SAMPLING POINT

METER RUN

GAUGE PRESSURE MPa

SEPARATOR

TREATER

RESERVOIR

SOURCE

SAMPLED

RECEIVED

TEMPERATURE °C

2620**2620****760****45****45****21**

DATE SAMPLED (Y-M-D)

DATE RECEIVED (Y-M-D)

DATE REPORTED (Y-M-D)

ANALYST

OTHER INFORMATION

98-03-01**98-03-04****98-03-09****LQ****NCO**

COMP	MOLE FRACTION		PETROLEUM LIQUID CONTENT mol % at 25
	AS RECEIVED	AIR FREE ACID GAS FREE	
H ₂	0.0002	0.0003	
N ₂	0.0011	0.0013	
Ar	0.0490	0.0581	
CO ₂	0.1492	0.0000	
H ₂ O	0.0080	0.0000	
C ₁	0.7925	0.9403	
C ₂	0.0000	0.0000	
C ₃	0.0000	0.0000	0.0
iC ₄	0.0000	0.0000	0.0
nC ₄	0.0000	0.0000	0.0
iC ₅	0.0000	0.0000	0.0
nC ₅	0.0000	0.0000	0.0
L ₂	0.0000	0.0000	0.0
C ₇ +	0.0000	0.0000	0.0
C ₈			
C ₉			
C ₁₀ +			
TOTAL	1.0000	1.0000	0.0

GROSS HEATING VALUE MJ/m³
15°C AND 101.325 kPaMOISTURE AND
ACID GAS FREE**35.52**AIR FREE
AS RECEIVED**30.15**VAPOR PRESSURE
PENTANES PLUS**0.0** kPa

RELATIVE DENSITY

MOISTURE FREE AS SAMPLED

MEASURED

CALCULATED

0.723

MOISTURE AND ACID GAS FREE

MEASURED

CALCULATED

0.577

PSEUDO CRITICAL PROPERTIES (CALCULATED)

AS SAMPLED

pPc (atm)

4989 MPa

pTc

205.6 K

ACID GAS FREE

pPc (atm)

4528 MPa

pTc

186.5 K

RELATIVE MOLECULAR MASS

TOTAL GAS

20.9

Cr +

0.0H₂S g/m³ **11.43**

REMARKS:

EXCEED NORMAL LIMITS : CO₂FIELD H₂S = 0.70%/LAB = 0.80%

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-10	
Purpose of Job: Completion				Report #: 19	
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Shut in well/Rig out rig				Code	Item Amount
				PERFS	Daily cost sheet
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3285.0 m - 3302.0 m KB.
Road/Lease:	Fair	Total Hauled to Lease:	Nil		3285.0 m - 3292.0 m KB.
Weather:	Clear - 12 °C	Total Hauled from Lease:	284.89		3276.0 m - 3280.0 m KB.
Contact Phone:	403-232-5340	Total in Tanks:	81.49		3280.0 m - 3272.0 m KB.
Current:	As below	Initial Well Fluid:	Water/Standrill		3234.0 m - 3248.0 m KB.
Perforations:	As below	Total Lead Fluid:	289.15		3144.0 m - 3172.0 m KB.
SITP	N/A KPa @ 2400	Non-recov. Ann. Fluids:	94.70		3152.0 m - 3159.0 m KB.
SICP	N/A KPa @ 2400	Recovery Last 24 hrs.	Nil		3134.0 m - 3148.0 m KB.
Rig Hr:	24.0	Recovery to Date:	402.34		3126.0 m - 3130.0 m KB.
Cum Rig Hrs.:	456.0	Load to Recover (+New)	+ 287.92		3115.0 m - 3122.0 m KB.
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$30,450	
		KB. to CF: 10.35 m		Previous Costs: \$989,704	
		KB. to THF: 8.60 m		Cumulative Costs: \$1,000,153	
				AFE Estimate: \$1,854,400	
TIME	OPERATION				
	Tear out the rig. We hauled out 30.0 m³ of produced water to the CNRL Roger Disposal in Fort Nelson. There will be trucks coming tonight to load mud.				

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-09	
Purpose of Job: Completion				Report #: 18	
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Shut in well/Rig out rig				Code	Item
				PERFS	Daily cost sheet
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3295.0 m - 3302.0 m KB
Road/Lease:	Fair	Total Hauled to Lease:	Nil		3295.0 m - 3292.0 m KB
Weather:	Clear - 20 °C	Total Hauled from Lease:	234.89		3276.0 m - 3280.0 m KB
Contact Phone:	403-232-5340	Total in Tanks:	111.49		3260.0 m - 3272.0 m KB
Zone:	Nahanni	Initial Well Fluid:	Water/Standfill		3234.0 m - 3248.0 m KB
Perforations:	As below	Total Load Fluids:	209.12		3185.0 m - 3172.0 m KB
SITP	N/A KPa @ 2400	Non-recov. Ann. Fluids:	94.70		3152.0 m - 3159.0 m KB
SICP	0 KPa @ 2200	Recovery Last 24 hrs.	Nil		3134.0 m - 3148.0 m KB
Rig H:	24.0 Cum Rig Hrs.: 432.0	Recovery to Date:	402.34		3125.0 m - 3130.0 m KB
AFE # E8D-011		KB Elevation: 458.89 m			3115.0 m - 3122.0 m KB
		KB. to CF: 10.35 m			Daily Costs: \$47,727
		KB. to THF: 8.60 m			Previous Costs: \$921,977
					Cummulative Costs: \$969,704
					AFE Estimate: \$1,056,400

TIME	OPERATION
0000	The well is shut in. Wait on a service man from ABB Vetco Gray.
1200	Harvey Tallman with ABB Vetco Gray arrived on location. We discussed the events leading up to shutting in the wellhead.
1230	Open the upper master valve. Open the wing valve to the separator and open the crown valve. Install the bleed valve in the lower master valve body. We could not bleed off the valve body. Install the bleed valve in the upper master valve body. We opened the bleed valve and bled off the valve body. There is very little grease in the valve. Greased and serviced the upper master valve, 2-wing valves, 2-casing valves, 2-annulus valves and the crown valve. Installed the bleed valve in the lower master valve. Injected the valve body with grease. We can now bleed off the body on the lower master valve. We removed the wing valve that was tied into the dead weight and installed a companion flange on the block. We examined the valve body and we have some indication of corrosion. The valve will be serviced tomorrow in Fort St. John and then we will have a better idea on corrosion and wear.
1830	Received orders to tear out and move the rig to a rack site in Fort Nelson.
	Tear out the safety equipment and test unit.
	Start to tear out the rig.


RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-07	
Purpose of Job: Completion				Report #: 16	
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Flow well on clean up				Code	Item
				PERFS	Daily cost sheet
Contractor:	Proclon Drilling	Fluid Vol, m3	Water	Oil	
Road/Lease:	Fair	Total Hauled in Lease:	Nil		
Weather:	Clear - 26 °C	Total Hauled from Lease:	234.69		
Contact Phone:	403-232-5340	Total in Tanks:	16.43		
Zone:	Nahanni	Initial Well Fluid:	Water/Standfill		
Perforations:	As below	Total Load Fluids:	208.12		
SITP	21825 KPa @ 2400	Non-recov. Ann. Fluids:	94.70		
SICP	0 KPa @ 2200	Recovery Last 24 hrs.	47.41		
Rig Hr:	24.0	Recovery to Date:	359.19		
Cum Rig Hrs.:	384.0	Load to Recover (+Now) +	244.77		
AFE #	EBD-011	KB Elevation:	458.89 m		
		KB. to CF:	10.35 m		
		KB. to THF:	8.60 m		
				Daily Costs:	\$40,126
				Previous Costs:	\$659,539
				Cumulative Costs:	\$699,665
				AFE Estimate:	\$1,864,405
TIME	OPERATION				
0000	Record build up pressures and prepare to Perforate.				
0930	Hold a Safety meeting.				
0950	Pick up the lubricator and perforating guns. Check the Wireline BOP'S.				
1015	Pump up the grease injector and equalize the lubricator.				
1030	Start to run in the hole with the perforating gun.				
1120	We got in the hole with the perforating gun to 515.0 m KB and we got a leak in a union on the lubricator. Pull out of the hole with the perforating guns.				
1150	Close the upper master valve and bleed off the lubricator. Close the crown valve and repair the lubricator.				
1235	Install the lubricator. Pump up the grease injector and equalize the lubricator.				
1250	Run in the hole with a 43.0 mm spiral gun carrier c/w 20 SPM, 9 gram charges, 60° phasing.				
1515	Phoned Leroy Brown and discussed problems with the gun swelling after perforating.				
1530	Pull out of the hole with the perforating gun. We lost our grease seal twice on the way out of the hole.				
2100	The perforating gun is at surface. Close the upper master valve and bleed off the lubricator. Rig out the Wireline BOP'S. Install the wellhead flange cap on top of the crown valve and pressure test same with the wellhead pressure.				
2238	Check the wellhead for pressure. The tubing pressure is 21580 kPa.				
2240	Open the well to flow. Slowly increase the choke to 15.08 mm (38/64).				
2244	The choke is set at 15.08 mm.				
2258	Fluid to surface.				
	Flowing the well through the Central Production Testing separator.				



Ranger Fort Liard P-88-A



FAST

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P - 68 - A
 Formation: NAHANNI

FieldNotes




Row	Date	Clk Tim	Tbg PreTbg TempCeg Pres.hoke	Static1	Diff1	Temp1	Orifi	Gas Rate1	Cum Gas1	Fld Vol1	BSW10il1	gainWat1	gainCum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa C kPa mm	kPa	in of H2O	C	mm	10 ³ m3/d	10 ³ m3	m3	%	m3	m3	m3	m3/d	%	%	ppm	
420	1998/03/08	08:00:00	15300 86 4400 15.08	2255	130.0	53	88.900	453.685	984.658	55.55	100.0	0.00	5.30	0.000	364.49	127.16		150000	6.0
421		08:15:00	Obstruction in deadweight line. Trying to locate problem.																
422		08:30:00		87			2275	130.0	54		454.888	974.123							
423		09:00:00		87	5000 15.08		2275	130.0	55		454.089	983.591	60.85	100.0	0.00	5.30	0.000	369.79	127.20
424		09:30:00		88			2300	130.0	55		456.577	993.077						155000	6.0
425		09:50:00	Unable to clear deadweight line. Change pressure source to needle valve upstream of choke.																
426		10:00:00	15300 89 5800 15.08	2300	130.0	56		455.777	1002.581	66.15	100.0	0.00	5.30	0.000	375.09	127.20		160000	6.0
427		10:30:00	15320 90				2320	130.0	58		456.162	1012.080							
428		11:00:00	15350 91 6250 15.08	2320	131.0	58		457.920	1021.802	71.56	100.0	0.00	5.41	0.000	380.50	129.84		155000	6.0
429		11:15:00	Bleed casing to 2000 kPa.																
430		11:30:00	15320 91				2320	132.0	58		459.672	1031.180							
431		12:00:00	15360 91 2450 15.08	2340	132.0	59		460.849	1040.749	75.93	100.0	0.00	4.37	0.000	384.87	104.88		152000	6.0
432		12:30:00	15410 92				2360	132.0	59		462.814	1050.370							
433		13:00:00	15390 92 2750 15.08	2330	133.0	59	88.900	461.609	1060.000	81.13	100.0	0.00	5.20	0.000	390.07	124.80		152000	6.0
434		13:30:00	15390 93				2330	133.0	59		461.609	1069.617							
435		14:00:00	15440 93 3350 15.08	2345	133.0	60		462.292	1079.241	86.12	100.0	0.00	4.89	0.000	395.08	119.76		148000	6.0
436		14:30:00	15410 93				2360	133.0	60		463.768	1088.887							
437		15:00:00	15440 93 3600 15.08	2380	133.0	60		463.768	1098.549	90.49	100.0	0.00	4.37	0.000	399.43	104.88		150000	6.0
438		15:30:00	15440 93				2360	133.0	60		463.768	1108.211	93.40	100.0	0.00	2.91	0.000	402.34	139.88
439		15:35:00	Close upper master to service wellhead (Wait on valve tech.). Blow down separator and lines to tank. 30 m3 Flow.																
440		15:35:00	15440 93 3600 0.00	0	0.0	60	88.900	0.000	1108.211	93.40	0.0	0.00	0.00	0.000	402.34	0.00			
441		15:35:00	Water recovered since opening well @ 22:40 hrs. 98/03/08 = 90.56 M3 (17 hours)																
442		18:00:00	Close lower master valve once wellhead was cooled down.																
443		19:00:00	Transfer fluid from production tanks to storage tanks.																
444	1998/03/09	06:59:59	Monitor equipment for night. Do not adjust any valve on wellhead till valve technician arrives and services valves.																
445			Daily production (24 Hrs. : Only 8.5 Hrs. of flow) : Gas = 162.456 E3M3 ; Water = 43.15 M3 ; Condensate = 000.00 M3																
446			Cumulative production for flow of 177.25 Hrs. (Report of 251.0 Hrs.) : Gas = 1108.211 E3M3 ; Water = 402.34 M3 ; Condensate = 000.00 M3																
447			Water sample at 1500 hrs. of March 8th 1998 = Salinity = 150000 ppm w/ Ph of 6.0																
448			No Gas samples taken in past 24 hours.																
449		07:00:00																	

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-08	
Purpose of Job: Completion				Report #: 17	
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Well shut in/wait on Vetco Gray				Code	Item
				PERFS	Daily cost sheet
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	
Road/Lease:	Fair	Total Hauled to Lease:	Nll		3295.0 m - 3302.0 m KB.
Weather:	Clear - 21 °C	Total Hauled from Lease:	234.89		3285.0 m - 3292.0 m KB.
Contact Phone:	403-232-5340	Total in Tanks:	16.43		3276.0 m - 3280.0 m KB.
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		3260.0 m - 3272.0 m KB.
Perforations:	As below	Total Load Fluids:	209.12		3234.0 m - 3248.0 m KB.
SITP	N/A KPa @ 2400	Non-recov. Ann. Fluids:	94.70		3165.0 m - 3172.0 m KB.
SICP	0 KPa @ 2200	Recovery Last 24 hrs.	43.15		3152.0 m - 3159.0 m KB.
Rig Hr:	24.0 Cum Rig Hrs.: 408.0	Recovery to Date:	402.34		3134.0 m - 3148.0 m KB.
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$22,312	
		KB to CF: 10.35 m		Previous Costs: \$899,065	
		KB to TUC: 3.40 m		Cumulative Costs: \$921,977	
				AFE Estimate: \$1,094,400	

TIME	OPERATION
0000	Flowing the well on clean-up.
0400	The flowing tubing pressure is 15835 kPa. Rock the choke to free up a blockage in same.
0430	The flowing tubing pressure is at 15140 kPa.
0815	We have an obstruction in the dead weight line. Trying to locate the problem.
0950	We are unable to clear the dead weight line. Change the pressure source to the needle valve upstream of the choke.
1115	The casing pressure is up to 6250 kPa. Bleed the casing pressure down to 2000 kPa.
1300	We noticed that the wing valve going to the dead weight would not close. We checked the bottom master valve and we could not turn the valve at all. Checked the upper master valve and we could turn the valve two turns. We did not try to turn the valve any more as we were flowing the well. We did not try to close the wing valve to the separator.
1330	Phoned ABB Vetco Gray and talked to them about the state of the wellhead valves.
1345	Phoned Leroy Brown and informed him of the situation in regards to the wellhead.
1530	The flowing tubing pressure is 15440 kPa with a flow rate of 463.768 10 ³ /m ³ /d.
1535	Close in the choke on the separator. Close the top master valve and close the wing valve going to the separator. The wellhead is shut in.
1745	Close the lower master valve. We still cant close the wing valve going to the dead weight. Wait on a service man from ABB Vetco Gray.



Ranger Fort Lard P-68-A



RT


03/09/88 MON 10:34 FAX 403 232 5200 RANGER OIL P. 08

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P - 86 - A
 Formation: NAHANNI

FieldNotes



Row	Date	Clk Tim	Tbg PreTbg TempCsg Pres Choke	Static1	Diff1 Temp1	Orif1	Gas Rate1Cum Gas1	Fid Vol1BSW1	Oil1 gainWat1 gainCum Oil1	Cum Wat1Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa C kPa mm	kPa	in of H2O C	mm	10^3m3/d 10^3m3	m3 %	m3 m3	m3 m3/d	%	%	ppm	
368	1998/03/07	08:00:00	21605 0	0	0.0	0	88.900 0.000	786.689 2.84	0.00 0.00	0.000 311.78	0.00			
369		09:00:00	21600 0											
370		10:00:00	21595 0											
371		11:00:00	21595 0											
372		12:00:00	21595 0											
373		13:00:00	21595 0											
374		14:00:00	21590 0											
375		15:00:00	21590 0											
376		16:00:00	21585 0											
377		17:00:00	21585 0											
378		18:00:00	21585 0											
379		19:00:00	21585 0											
380		19:30:00	21585 0											
381		20:00:00	21585 0											
382		20:30:00	21580 0											
383		21:00:00	21580 0											
384			Wireline at surface Bleed off wireline and rig them off the well.											
385			Install wellhead flange cap and pressure test to sul in pressure.											
386			Pressure up to choke and prepare to flow well.											
387		22:39:59	21580 0 0.00	0 0.0	0 0.0	0	88.900 0.000	786.689 2.84	0.0 0.00	0.00 0.00	0.000 311.78	0.00		
388		22:40:00	Open well to flow. Slowly increase choke to 15.08mm (38/64).											
389		22:44:00	Choke set at 15.08mm (38/64).											
390		22:45:00	16120 0 15.08	3225	147.0	-5	88.900 659.109	788.985						
391		22:50:00	15740 2980	134.0	-2		598.809	791.169						
392		22:55:00	15500 3000	136.0	3		596.676	793.244						
393		22:58:00	Fluid to surface.											
394		23:00:00	15010 43 0 15.08	2480	120.0	16	491.687	795.134						
395		23:15:00	15550 44 0	2525	114.0	19	491.596	800.203						



Ranger Fortland P-66-A



15

03/09/88 MON 10:38 FAX 403 232 5200
RANGER OIL
04

Job Number: 2720

Customer: RANGER OIL LIMITED

Wellname: RANGER FORT LIARD

Well Location: P - 66 - A

Formation: NAHANNI

FieldNotes

EPI

CENTRAL PRODUCTION TESTING LTD.

Row	Date	Clk Tim	Tbg Pre	Tbg Temp	Csg Pres	Choke	Static1	Diff1	Temp1	Orif1	Gas Rate1	Cum Gas1	Fld Wt1	BSWI	Oil1 gain	Wat1 gain	Cum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10 ³ m ³ /d	10 ³ m ³	m	%	m ³	m ³	m ³	m ³	m ³ /d	%	%	ppm	
343	1998/03/06	21:30:00	21630							88.900													
344		22:00:00	21630		0																		
345		22:30:00	21625																				
346		23:00:00	21625		0																		
347		23:30:00	21625																				
348		23:59:59	21625		0																		
349	1998/03/07	00:30:00	21625																				
350		01:00:00	21625		0																		
351		01:30:00	21620																				
352		02:00:00	21615		0																		
353		02:30:00	21615																				
354		03:00:00	21610		0																		
355		03:15:00	Wireline on location with perforating guns.																				
356		03:30:00	21610																				
357		04:00:00	21610		0																		
358		04:30:00	21610																				
359		05:00:00	21610		0																		
360		05:30:00	21610																				
361		06:00:00	21615		0																		
362		06:30:00	21615																				
363		06:59:59	21615		0																		
364			Daily Production (24 Hrs): Gas = 000.000 E3M3 , Water = 000.00 M3 , Condensate = 000.00 M3																				
365			Cumulative Production of 160.5 Hrs. of flow (203 Hr. Report): Gas = 786.689 E3M3 , Water = 311.78 M3 , Condensate = 000.00 M3																				
366			No samples taken in past 24 Hrs. Note: Adjusted previous cuml. water shipped off location after re-gauging tanks.																				
367	1998/03/07	07:00:00	Fluid on location = 16.43 M3 , Fluid hauled off location past 24 Hrs. = 86.95 M3 , Cumulative fluid hauled off location (203 Hrs.) = 246.68 M3.																				

P.10
73%
403 232 5200
MAR-09-1998 09:49

03/09/88 MON 10:33 FAX 403 232 5200

RANGER OIL

Job Number: 2720
Customer: RANGER OIL LIMITED
Wellname: RANGER FORT LIARD
Well Location: P-68-A
Formation: NAHANNI

Field Notes



Row	Date	Clk Tm	Tbg Pre	Tbg Tem	Csg Pres	Choke	Static1	Diff1	Temp1	Orif	Gas Rate1	Cum Gas1	Fld Vol1	BSW1	Oil gain	Wat gain	Cum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10 ³ m3/d	10 ³ m3	m3	%	m3	m3	m3	m3	m3/d	%	%	ppm	
396	1998/03/07	23:30:00	15500	47	0		2510	114.0	17	88.900	481.143	805.217											
397		23:45:00	15500	48	0		2525	113.0	18		479.463	810.220											
398	1998/03/07	23:59:59	15370	51	0	15.08	2470	112.0	18	88.900	471.924	815.170	8.98	100.0	0.00	6.14	0.000	317.92	110.52			77000	6.0
399	1998/03/08	00:30:00	15190	55	0		2375	110.0	21		455.422	824.835											
400		01:00:00	15175	58	0	15.08	2350	108.0	23	88.900	446.946	834.235	15.06	100.0	0.00	6.08	0.000	324.00	145.88			83000	6.0
401		01:30:00	15240	62	0		2360	108.0	28		443.373	843.509											
402		02:00:00	15260	65	0	15.08	2400	109.0	31	88.900	446.574	852.779	20.78	100.0	0.00	5.72	0.000	329.72	137.28			108000	6.0
403		02:30:00	15320	68	0		2400	109.5	34		444.982	862.066											
404		03:00:00	15330	68	0	15.08	2400	109.5	36	88.900	443.234	871.318	28.66	100.0	0.00	5.88	0.000	335.60	141.12			116000	6.0
405		03:30:00	15330	70	25		2400	110.0	37		443.392	880.554											
406		04:00:00	15835	72	200	15.08	2320	105.0	38	88.900	424.976	889.599	32.58	100.0	0.00	5.92	0.000	341.52	142.08			118000	6.0
407		04:01:00	Rock choke to free up blockage.																				
408		04:30:00	15140	76	550		2470	113.0	46		448.328	898.696											
409		05:00:00	15160	77	1000	15.08	2480	114.0	47	88.900	450.402	908.058	38.71	100.0	0.00	6.13	0.000	347.65	147.12			122000	6.0
410		05:30:00	15170	79	1500		2510	115.0	48		454.303	917.482											
411		06:00:00	15190	81	2400	15.08	2495	115.0	49	88.900	452.099	926.924	44.96	100.0	0.00	6.25	0.000	353.90	150.00	1.6	18.0	138000	6.0
412		06:30:00	15300	82	3100		2510	115.0	52		451.006	936.331											
413		06:59:59	15370	85	3500	15.08	2260	130.0	53	88.900	454.187	945.755	50.25	100.0	0.00	5.29	0.000	359.19	127.00			142000	6.0
414			Daily Production (24 Hrs.): Gas = 159.066 E3M3 ; Water = 47.41 M3 ; Condensate = 000.00 M3																				
415			Cumulative Production of 166.75 Hrs of flow (227 Hr. Report): Gas = 945.755 E3M3 ; Water = 359.19 M3 ; Condensate = 000.00 M3																				
416			Water Sample : Salinity = 142000 ppm w/ Ph of 6.0																				
417			Gas Sample @ 0600 Hrs. : H2S = 1.6% or 16000 ppm ; CO2 = 18.0% or 180000 ppm																				
418			Fluid on location = 63.85 M3 ; Fluid hauled off location past 24 Hrs. = 000.00 M3 ; Cumulative fluid hauled off location (227 Hrs.) = 246.68 M3																				

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-88-A				Date: 98-03-06	
Purpose of Job: Completion				Report #: 15	
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Perforate/Production Logging				Code	Item
				Amount	
Contractor: Precision Drilling		Fluid Vol. m3	Water	Oil	PERES Daily cost sheet
Road/Lease: Fair		Total Hauled to Lease:	Nil		3285.0 m - 3302.0 m KB.
Weather: Clear - 28 °C		Total Hauled from Lease:	248.68		3285.0 m - 3292.0 m KB.
Contact Phone: 403-232-5340		Total in Tanks:	18.43		3276.0 m - 3280.0 m KB.
Zone: Nahanni		Initial Well Fluid:	Water/Standrill		3280.0 m - 3272.0 m KB.
Perforations: As below		Total Load Fluids:	209.12		3234.0 m - 3248.0 m KB.
SITP 21825 KPa @ 2400		Non-recov. Ann. Fluids:	94.70		3165.0 m - 3172.0 m KB.
SICP 0 KPa @ 2200		Recovery Last 24 hrs.	Nil		3152.0 m - 3159.0 m KB.
Rig Hr: 24.0 Cum Rig Hrs.: 360.0		Recovery to Date:	311.78		3134.0 m - 3148.0 m KB.
AFE # E8D-011		Load to Recover (+New) + 197.36			3125.0 m - 3130.0 m KB.
		KB Elevation: 459.89 m			3115.0 m - 3122.0 m KB.
		KB. to CF: 10.35 m			Daily Costs: \$30,284
		KB. to THF: 8.60 m			Previous Costs: \$829,255
					Cummulative Costs: \$859,539
					AFE Estimate: \$1,854,400


TIME	OPERATION
0000	Start pass number 7 (log down)
0025	Pass number 7 is completed. Pull back up to 3110.0 m KB.
0045	Start pass number 8 (log down)
0110	Pass number 8 is completed. Pull out of the hole with the logging tools.
0340	The logging tools are at surface. Bleed off the lubricator and night cap the Wierline BOP'S.
0400	Record build up pressures.
1400	Recieved orders to Perforate and Production log. Record build up pressures. Wait on Perforating equipment.

RANGER OIL LIMITED


WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86-A				Date: 98-03-05																											
Purpose of Job: Completion				Report #: 14																											
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary																											
Current Operation: Production Logging				Code	Item																										
				PERFS	Daily cost sheet																										
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3285.0 m - 3302.0 m KB.																										
Road Lease:	Good	Total Hauled to Lease:	Nil		3285.0 m - 3292.0 m KB.																										
Weather:	Clear - 16 °C	Total Hauled from Lease:	152.00		3276.0 m - 3280.0 m KB.																										
Contact Phone:	403-232-5340	Total in Tanks:	10.00		3260.0 m - 3272.0 m KB.																										
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		3234.0 m - 3248.0 m KB.																										
Perforations:	As below	Total Load Fluids:	209.12		3165.0 m - 3172.0 m KB.																										
SITP 21680 KPa @ 2400		Non-recov. Ann. Fluids:	94.70		3152.0 m - 3158.0 m KB.																										
SICP 0 KPa @ 2200		Recovery Last 24 hrs.	1.18		3134.0 m - 3148.0 m KB.																										
Rig Hr: 24.0	Cum Rig Hrs.: 336.0	Recovery to Date:	311.78		3125.0 m - 3130.0 m KB.																										
AFE #: EBD-011		Load to Recover (+New) + 197.36			3115.0 m - 3122.0 m KB.																										
		KB Elevation: 458.89 m		Daily Costs: \$29,582																											
		KB. to CF: 10.35 m		Previous Costs: \$799,673																											
		KB. to THF: 8.80 m		Cumulative Costs: \$829,255																											
				AFE Estimate: \$1,854,400																											
<table border="1"> <thead> <tr> <th>TIME</th> <th>OPERATION</th> </tr> </thead> <tbody> <tr> <td>0000</td> <td>Wait on a grease injector.</td> </tr> <tr> <td>1300</td> <td>Unload the grease injector and rig up same.</td> </tr> <tr> <td>1415</td> <td>Pick up and install the lubricator. Pump up the grease head. Equalize the lubricator. There is 21680 kPa on the tubing.</td> </tr> <tr> <td>1500</td> <td>Run in the hole with a Flow Meter, Temperature, Pressure, Fluid Density, GR/CCL log.</td> </tr> <tr> <td>1720</td> <td>Start to log down on our first static pass from 3050.0 m - 3325.0 m KB.</td> </tr> <tr> <td>1800</td> <td>Open the well through the separator and stabilize the flow rate.</td> </tr> <tr> <td>2115</td> <td>Start pass number 2 (log up) The flow meter and fluid density tool is not working.</td> </tr> <tr> <td>2150</td> <td>Start pass number 3 (log down) The fluid density tool started to work part way through the logging pass.</td> </tr> <tr> <td>2220</td> <td>Start pass number 4 (log up)</td> </tr> <tr> <td>2245</td> <td>Start pass number 5 (log down)</td> </tr> <tr> <td>2315</td> <td>Start pass number 6 (log up)</td> </tr> <tr> <td>2340</td> <td>Shut in the well.</td> </tr> </tbody> </table>						TIME	OPERATION	0000	Wait on a grease injector.	1300	Unload the grease injector and rig up same.	1415	Pick up and install the lubricator. Pump up the grease head. Equalize the lubricator. There is 21680 kPa on the tubing.	1500	Run in the hole with a Flow Meter, Temperature, Pressure, Fluid Density, GR/CCL log.	1720	Start to log down on our first static pass from 3050.0 m - 3325.0 m KB.	1800	Open the well through the separator and stabilize the flow rate.	2115	Start pass number 2 (log up) The flow meter and fluid density tool is not working.	2150	Start pass number 3 (log down) The fluid density tool started to work part way through the logging pass.	2220	Start pass number 4 (log up)	2245	Start pass number 5 (log down)	2315	Start pass number 6 (log up)	2340	Shut in the well.
TIME	OPERATION																														
0000	Wait on a grease injector.																														
1300	Unload the grease injector and rig up same.																														
1415	Pick up and install the lubricator. Pump up the grease head. Equalize the lubricator. There is 21680 kPa on the tubing.																														
1500	Run in the hole with a Flow Meter, Temperature, Pressure, Fluid Density, GR/CCL log.																														
1720	Start to log down on our first static pass from 3050.0 m - 3325.0 m KB.																														
1800	Open the well through the separator and stabilize the flow rate.																														
2115	Start pass number 2 (log up) The flow meter and fluid density tool is not working.																														
2150	Start pass number 3 (log down) The fluid density tool started to work part way through the logging pass.																														
2220	Start pass number 4 (log up)																														
2245	Start pass number 5 (log down)																														
2315	Start pass number 6 (log up)																														
2340	Shut in the well.																														

Fast



Ranger Fort Lland P. 66-A



MAR-06-1998 09:02

JTSOC ANAH S I S I R F 66-9 - NAW
403 232 5200

P.03

FieldNotes



Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P-66-A
 Formation: NAHANNI

Row	Date	Clk Tim	Tbg PnTbg	TenCsg	PresChoke	Static1	Diff1	Temp1	Orif1	Gas RateCum	Gas Fld Vol1	BSW1Oil1	gaiWat1	gaiCum	OilCum	WaWat	Rate1H2S	CO2	SALINITY	pH		
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10^3m3/d	10^3m3	m3	%	m3	m3	m3/d	%	%	ppm		
259	1998/03/05	07:30:00	Clear obstruction in deadweight line.																			
260		08:00:00	21705		0					88.900												
261		09:00:00	21700		0																	
262		10:00:00	21700		0																	
263		11:00:00	21695		0																	
264		12:00:00	21690		0																	
265		13:00:00	21690		0																	
266		14:00:00	21685		0																	
267		14:55:00	Wireline begin running in hole for flowing gradient.																			
268		15:00:00	21680		0																	
269		16:00:00	21670		0																	
270		17:00:00	21660		0																	
271		18:00:00	21655		0		0	0.0	0		0.000	748.919	1.66	-260.27	0.00	0.000	310.60	0.00				
272		18:00:00	Open well through separator to flare. Wireline sitting on bottom.																			
273		18:10:00	21500			5.58																
274		18:15:00	21330			5.95																
275		18:20:00				6.75																
276		18:30:00	21440	43	0	6.75	1165	28.0	28		159.099	752.234										
277		18:45:00	21080	45		6.75	1135	27.0	29		154.017	753.885										
278		19:00:00	20990	45	0	6.75	1135	27.0	29	88.900	154.017	755.468	1.66	0.0	0.00	0.00	0.000	310.60	0.00			
279		19:30:00	20825	45		6.75	1135	27.0	28		154.298	758.681										
280		20:00:00	20575	46	0	6.75	1470	20.5	26	88.900	152.879	761.880	1.66	100.0	0.00	0.00	0.000	310.60	0.00			
281		20:30:00	20870	47		6.75	1400	21.0	25		151.377	765.050										
282		20:34:00	Increase choke to 7.14mm (18/64).																			
283		21:00:00	20785	49	0	7.14	1800	20.3	23	88.900	168.918	768.386	1.77	100.0	0.00	0.11	0.000	310.71	2.64		150000	5.5
284		21:30:00	20785	49			1800	20.5	24		169.624	771.913										
285		22:00:00	20780	50	0	7.14	1800	20.5	23	88.900	169.958	775.450	2.17	100.0	0.00	0.40	0.000	311.11	9.60			
286		22:30:00	20810	50			1810	20.5	23		170.429	778.996										
287		23:00:00	20810	50	0	7.14	1810	20.5	23	88.900	170.429	782.546	2.50	100.0	0.00	0.33	0.000	311.44	7.92			

MAR-06-1998 09:03

403 232 5200

73%

P.04

20.4

ENTER CASE NUMBER 11:8 176 86-9 -RUM

Job Number: 2720		FieldNotes																					
Customer: RANGER OIL LIMITED																							
Wellname: RANGER FORT LIARD																							
Well Location: P - 66 - A																							
Formation: NAHANNI																							

Row	Date	Clk Tim	Tbg PreTbg	Temp	Csg Pres	Choke	Static1	Diff1	Temp1	Orif1	Gas Rate1	Cum Gas1	Fld Vol1	BSW1	Oil1 gain	Wat1 gain	Cum Oil1	Cum Wat1	Wat Rate1	H2S	CO2	SALINITY	pH	
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10^3m3/d	10^3m3	m3	%	m3	m3	m3	m3	m3/d	%	%	ppm		
287	1998/03/05	23:00:00	20810	50	0	7.14	1810	20.5	23	88.900	170.429	782.546	2.50	100.0	0.00	0.33	0.000	311.44	7.92					
288		23:30:00	20810	50			1810	20.5	23		170.429	786.097												
289		23:35:00	20810	50	0	7.14	1810	20.5	23	88.900	170.429	786.689	2.84	100.0	0.00	0.34	0.000	311.78	13.99					
290		23:35:00	Shut in well with wireline still logging.																					
291		23:35:01	20820		0	0.00	0	0.0	23	88.900	0.000	786.689	2.84	0.0	0.00	0.00	0.000	311.78	0.00					
292		23:40:00	21580																					
293		23:45:00	21600																					
294		23:50:00	21630																					
295	1998/03/06	00:05:00	21690		0																			
296		00:30:00	21740																					
297		01:00:00	21740		0																			
298		01:30:00	21740																					
299		02:00:00	21740		0																			
300		02:30:00	21740																					
301		03:00:00	21740		0																			
302		03:30:00	21740																					
303		04:00:00	21740		0																			
304		04:30:00	21740																					
305		05:00:00	21705		0																			
306		05:30:00	21705																					
307		06:00:00	21705		0																			
308		06:30:00	21705																					
309		06:59:59	21705		0																			
310			Gas produced past 24 Hrs.										= 37.770 E3M3											
311			Liquid (water) produced past 24 Hrs.										= 1.18 M3											
312			Cumulative gas produced past 175 Hrs.										= 786.689 E3M3											
313			Cumulative liquid (water) produced past 175 Hrs.										= 311.78 M3											
314			Water Salinity = 150000 ppm w/ Ph of 5.5 (taken during flowing log survey)																					
315		07:00:00	Water on location = 132.86 M3; Daily water shipped off location = 30.0 M3; Cuml. water shipped off location = 115.41 M3.																					

Page 15A

Fast

03/06/98 FRI 09:48 FAX 403 232 5200

RANGER OIL

0004

RANGER OIL LIMITED

WELL COMPLETION REPORT



Well Name: Ranger Fort Liard P-66-A				Date: 98-03-04	
Purpose of Job: Completion				Report #: 13	
Report From: W. Casler		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Flow testing				Code	Item
				PERFS	Daily cost sheet
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3295.0 m - 3302.0 m KB.
Road/Lease:	Good	Total Hauled to Lease:	Nil		3285.0 m - 3292.0 m KB.
Weather:	Clear - 21 °C	Total Hauled from Lease:	60.00		3278.0 m - 3280.0 m KB.
Contact Phone:	403-232-5340	Total in Tanks:	10.00		3260.0 m - 3272.0 m KB.
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		3234.0 m - 3240.0 m KB.
Perforations:	As below	Total Load Fluids:	209.12		3165.0 m - 3172.0 m KB.
SITP 21740 KPa @ 2200		Non-recov. Ann. Fluids:	94.70		3152.0 m - 3159.0 m KB.
SICP 0 KPa @ 2200		Recovery Last 24 hrs.	15.96		3134.0 m - 3148.0 m KB.
Rig Hr: 24.0	Cum Rig Hrs: 312.0	Recovery to Date:	310.60		3125.0 m - 3130.0 m KB.
AFE # E8D-011		Load to Recover (+New) + 196.18			3115.0 m - 3122.0 m KB.
		KB Elevation: 459.89 m			Daily Costs: \$30,092
		KB. to CF: 10.36 m			Previous Costs: \$768,561
		KB. to THF: 8.60 m			Cummulative Costs: \$788,673
					AFE Estimate: \$1,854,420

TIME	OPERATION
0000	Flow testing the well through the Central Production Testers Separator.
0300	Shut in the well. The final flowing pressure was 14180 kPa. The gas rate was 463.088 10 ³ M ³ /D. We have a reading of 1.25% H ₂ S and a CO ₂ reading of 15.7%. We have recovered a total of 310.60 m ³ of fluid. We have recovered 196.18 m ³ of fluid over hole volume. Wait on the Computalog Production Loggers.
1600	Rig up Computalog.
1830	Hold a safety meeting.
1850	Pick up and install the lubricator.
2000	Pressure up on the grease injector. When we went to equalize the lubricator we lost our seal on the grease head. We are not getting grease to the head. Bled off the lubricator and work on the grease injector.
2200	Pump up the grease injector and equalize the lubricator. There is 21740 kPa on the tubing.
2215	Run in the hole with a Flow Meter, Temperature, Pressure, Fluid Density, GR/CCL log.
2240	We were at 347.0 m and the grease head started to leak. Packed off the grease injector, switched to the back up grease injector pump and regained our grease seal. Pulled out of the hole with the logging tools. Close in the well and bled off the lubricator.
2330	Lay down the logging tools and wait on a grease injector.



Fast

Ranger Fort Liard P - 66 - A



MAR-05-1998 09:01

WELSH ENYAM S-1-S NHT 95-S -RAM
403 232 5200 74%

P.05

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P-55-A
 Formation: NAHANNI

FieldNotes




Row	Date	Clk Tim	Tbg PnTbg	TenCsg	PresChoke	Static1	Diff1	Temp1	Orif1	Gas RateCum	Gas Fld Vol1	BSW1	Oil1	gaiWat1	gaiCum	Oil Cum	WaWat	Rate	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10 ³ m3/d	10 ³ m3	m3	%	m3	m3	m3	m3	m3/d	%	%	ppm
211	1998/03/04	07:30:00	21830							88.900												
212		08:00:00	21830		0																	
213		08:30:00	21830																			
214		09:00:00	21825		0																	
215		09:30:00	21825																			
216		10:00:00	21825		0																	
217		10:30:00	21825																			
218		11:00:00	21820		0																	
219		11:30:00	21820																			
220		12:00:00	21820		0																	
221		12:30:00	21810																			
222		13:00:00	21810		0																	
223		13:30:00	21800																			
224		14:00:00	21800		0																	
225		14:30:00	21800																			
226		15:00:00	21790		0																	
227		15:30:00	21790																			
228		16:00:00	21790		0																	
229		16:00:00	Close master to rig up wireline.																			
230		18:00:00	**** Shipped 80.0 M3 of fluid off location via Energetic tank truck. ****																			
231			Wireline rigged up. Prepare to pressure test.																			
232			Pressure up lubricator. At 17.0 Mpa pack off on lubricator started to leak. Shut in well and rig down wireline to repair pack off.																			
233			Repairs completed. Rig up wireline and pressure up lubricator.																			
234		22:15:00	Wireline preparing to start running.																			
235		22:30:00	21750		G																	
236		22:45:00	Grease injector can't keep pace. Pack off started to leak. Wireline pulling to surface.																			
237			Wireline at surface. Bleed off and rig down wireline.																			
238			Crown valve on wellhead stiff. Inject valve with grease and put in second grease stick.																			
239		23:59:59	21740		G																	

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-88-A				Date: 98-03-03					
Purpose of Job: Completion				Report #: 12					
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary					
Current Operation: Flow testing				Code	Item				
				PERFS	Daily cost sheet				
Contractor: Precision Drilling		Fluid Vol. m3		Water	Oil				
Road/Lease: Good		Total Hauled to Lease:		Nil					
Weather: Clear - 8 °C		Total Hauled from Lease:		Nil					
Contact Phone: 403-232-5340		Total in Tanks:		10.00					
Zone: Nahanni		Initial Well Fluid:		Water/Standrill					
Perforations: As below		Total Lead Fluids:		208.12					
SITP N/A KPa @		Non-recov. Ann. Fluids:		94.70					
SICP N/A KPa @		Recovery Last 24 hrs:		163.21					
Rig Hr: 24.0		Cum Rig Hrs.: 264.0		Recovery to Date:	284.64				
AFE # E8D-011		Load to Recover (+New) + 180.22							
		KB Elevation: 459.89 m		Daily Costs: \$34,780					
		KB. to CF: 10.35 m		Previous Costs: \$734,801					
		KB. to THF: 8.60 m		Cumulative Costs: \$769,581					
				AFE Estimate: \$1,854,400					
<table border="1"> <tr> <td>TIME:</td> <td>OPERATION</td> </tr> <tr> <td>0000</td> <td>Flow testing the well through the Central Production Testers Separator.</td> </tr> </table>						TIME:	OPERATION	0000	Flow testing the well through the Central Production Testers Separator.
TIME:	OPERATION								
0000	Flow testing the well through the Central Production Testers Separator.								

004
 Gas Rate
 Water Rate
 (BSW) Water Rate
 SALINITY



Ranger Fort Liard P-66-A

004

Fast

Static Gradient

Ranger Fort Liard

March 02, 1998

Location P-66-a

Ranger Oil Limited: Static Gradient

Ranger Fort Liard P-66-a

2-Mar-98

Depth MCF	Pressure in kPa/G	Temp. Deg. C	Pres. Grd. kPa/M	Temp. Grd Deg C./M
0.0	21728.5	13.5		
500.0	22748.8	48.3	2.040	0.070
1000.0	23683.1	74.3	1.889	0.052
1500.0	24592.4	98.3	1.797	0.048
2000.0	25257.1	115.2	1.329	0.034
2200.0	25483.1	120.4	1.130	0.026
2400.0	25713.5	125.7	1.152	0.027
2600.0	25944.2	130.9	1.154	0.026
2800.0	26177.3	135.5	1.165	0.023
3000.0	26411.1	140.4	1.169	0.025
3050.0	26488.2	142.6	1.502	0.042
3100.0	26545.7	144.8	1.190	0.046
3150.0	26602.6	148.3	1.138	0.070
3200.0	26659.5	149.5	1.138	0.024
3250.0	26713.9	150.5	1.088	0.020
3276.4	26749.8	150.8	1.352	0.015

ATTN: LEROY BROWN


Genco Pressure Control Ltd.
Phone: (403) 250-3800
Fax: (403) 250-9635

Static Gradient, March 02, 1997
Ranger Fort Liard P-66-a

MAR-04-1998 10:00

403 232 5200

Pressure in kPaG



ATTN: LEROY BROWN

Job Number: 2720
Customer: RANGER OIL LIMITED
Wellname: RANGER FORT LIARD
Well Location: P-88-A
Formation: NAHANNI

Field Notes



row	Date	Clk Tim	Tbg PreTbg TempCsg Pres Choke	Static1	Diff1	Temp1	Orif1	Gas Rate1Cum Gas1	Fld Vol1	BSW1	Oil1 gainWat1 gainCum Oil1 Cum Wat1Wat Rate1 H2S	CO2	SALINITY	pH			
	yy/mm/dd	clock	kPa C kPa mm	kPa	in of H2O	C	mm	10^3m3/d 10^3m3	m3	%	m3 m3 m3 m3 m3/d % %		ppm				
146	1998/03/03	07:45:00	Decrease static pressure.														
147		08:00:00	14780 91 3200	2620	112.0	68	88.900	442.258 385.926	145.58	100.0	0.00 7.17 0.000 194.25 172.03		124000	6.0			
148		08:30:00	14770 91	2630	113.0	68		445.085 395.169									
149		09:00:00	14780 91 3400	2635	113.0	68		445.510 404.446	152.65	100.0	0.00 7.07 0.000 201.32 169.68		126000	6.0			
150		09:30:00	14780 91	2635	114.0	68		447.483 413.748									
151		10:00:00	14780 92 3700	2640	114.0	68		447.910 423.075	159.73	100.0	0.00 7.08 0.000 208.40 169.92		126000	6.0			
152		10:30:00	14780 92	2645	115.0	68		450.304 432.432									
153		11:00:00	14790 92 3900 15.08	2650	115.0	68	88.900	450.732 441.818	166.79	100.0	0.00 7.06 0.000 215.46 169.44		126000	6.0			
154		11:30:00	14790 92	2660	116.0	68		453.552 451.237									
155		12:00:00	14790 92 4000	2675	116.0	68		454.837 460.700	173.87	100.0	0.00 7.08 0.000 222.54 169.92		128000	6.0			
156		12:30:00	14790 92	2675	116.0	68		454.837 470.175									
157		13:00:00	14800 92 4150	2675	116.0	68		454.837 479.651	180.93	100.0	0.00 7.06 0.000 229.60 169.44		126000	6.0			
158		13:30:00	14800 92	2675	117.0	68		456.799 489.147									
159		14:00:00	14810 92 4300	2680	117.0	69		456.456 498.660	187.44	100.0	0.00 6.51 0.000 236.11 156.24		126000	6.0			
160		14:30:00	14810 92	2680	117.0	69		456.456 508.170									
161		15:00:00	14820 93 4450 15.08	2680	117.0	69	88.900	456.456 517.678	193.95	100.0	0.00 6.51 0.000 242.62 156.24		126000	6.0			
162		15:30:00	14830 93	2680	117.0	69		456.456 527.189									
163		16:00:00	14830 93 4500	2680	117.0	69		456.456 536.698	200.27	100.0	0.00 6.32 0.000 248.94 151.68		130000	6.0			
164		16:30:00	14830 93	2680	118.0	70		457.636 546.220									
165		17:00:00	14840 93 4600	2680	118.0	70		457.636 555.754	206.54	100.0	0.00 6.27 0.000 255.21 150.48		128000	6.0			
166		17:30:00	14850 93	2680	118.0	70		457.636 565.288									
167		18:00:00	14850 93 4700	2685	118.0	70		458.065 574.827	212.68	100.0	0.00 6.14 0.000 261.35 147.36		130000	6.0			
168		18:30:00	14870 93	2690	118.0	70		458.494 584.374									
169		19:00:00	14870 93 4900 15.08	2700	118.0	70		459.350 593.935	218.58	100.0	0.00 5.88 0.000 267.23 141.12	1.4 12.0	130000	6.0			
170		19:30:00	14860 93	2710	118.0	70		460.204 603.514									
171		20:00:00	14850 93 5025	2710	118.0	70		460.204 613.102	223.62	100.0	0.00 5.06 0.000 272.29 121.44		130000	6.0			
172		20:30:00	14710 93	2720	118.0	70		461.057 622.698									
173		21:00:00	14520 92 5200	2720	120.0	79		458.090 632.273	228.85	100.0	0.00 5.03 0.000 277.32 120.72		131000	6.0			

Page 6A

Fast

Job Number: 1720
 Customer: RANGER OIL LIMITED
 Well Name: RANGER FORWARD
 Well Location: 2-66-A
 Formation: MAHANNI

Field Notes



Row	Date	Clk Time	Tq Pa	Temp	Qp	Fps	Choke	Status	Diff	Temp	Orif	Gas	Std	Cum	Gas	Std	Oil	Gain	Water	Gain	Cum	Oil	Cum	Water	Gain	Rate	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm		kPa	in	of H2O	mm	ft ³ /d	10 ³ m ³	m ³	%	m ³	m ³	m ³	m ³	m ³	m ³	m ³	m ³ /c	%	%	ppm				
174	1998/03/03	21:30:00	4510	92				275	120.0	70	88.900	465319	641.892																	
175		22:00:00	4510	92	530			273	120.0	70		465818	651.592	234.01	100.0	0.00	5.36	0.100	282.68	128.64									133000	6.0
176		22:30:00	4500	93				273	120.0	70		465818	661.297																	
177		23:00:00	4500	93	530			273	120.0	70		465818	671.001	239.89	100.0	0.00	5.88	0.100	283.85	141.12									132000	6.0
178		23:30:00	4470	93				273	121.0	70		468112	680.731																	
179		23:58:50	4310	93	540			273	121.0	70		467711	690.475	245.97	100.0	0.00	6.08	0.100	294.64	145.96									131000	6.0
180	1998/03/04	00:30:00	4410	93				274	122.0	71		469719	700.245																	
181		01:00:00	4210	93	540			274	122.0	70		470511	710.041	251.31	100.0	0.00	5.34	0.100	293.99	28.12									133000	6.0
182		01:30:00	4110	93				273	121.0	70		467711	719.815																	
183		02:00:00	4010	93	525			272	122.0	71		463415	729.561	256.78	100.0	0.00	5.47	0.100	303.45	31.28									135000	6.0
184		02:30:00	4070	93				273	119.0	71		463018	739.272													12.5	15.7			
185		03:00:00	4110	93	580	1500		273	119.0	71		463018	748.913	261.93	100.0	0.00	5.15	0.100	310.63	23.60									133000	6.0
186		03:00:00	Shut in well and reack build ups.																											
187		03:00:01	4110	93	580	000		0	120	70		0010	748.913	261.93	0.0	0.00	0.00	0.100	310.63	0.00										
188		03:05:00	4080																											
189		03:10:00	4115																											
190		03:15:00	4125																											
191		03:30:00	4155		200																									
192		03:45:00	4160																											
193		04:00:00	4175		0																									
194		04:30:00	4185																											
195		05:00:00	4185		0																									
196		05:30:00	4175																											
197		06:00:00	4180		0																									
198		06:30:00	4185																											
199		07:00:00	4180		0																									

Job Number: 2720
Customer: RANGER OIL LIMITED
Wellname: RANGER FORT LIARD
Well Location: P - 66 - A
Formation: NAHANNI

FieldNotes

[illegible]


RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-02	
Purpose of Job: Completion				Report #: 11	
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Flow testing				Code	Item
				PERFS	Daily cost sheet
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3295.0 m - 3302.0 m KB.
Road/Lease:	Good	Total Hauled to Lease:	Nil		3285.0 m - 3292.0 m KB.
Weather:	Clear - 4 °C	Total Hauled from Lease:	Nil		3276.0 m - 3280.0 m KB.
Contact Phone:	403-232-5340	Total In Tanks:	10.00		3260.0 m - 3272.0 m KB.
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		3234.0 m - 3248.0 m KB.
Perforations:	As below	Total Load Fluids:	209.12		3185.0 m - 3172.0 m KB.
SITP	N/A KPa @	Non-recov. Ann. Fluids:	94.70		3152.0 m - 3159.0 m KB.
SICP	N/A KPa @	Recovery Last 24 hrs.	131.43		3134.0 m - 3148.0 m KB.
Rig Hr:	24.0	Recovery to Date:	131.43		3125.0 m - 3130.0 m KB.
Cum Rig Hrs.:	284.0	Load to Recover (+New)	+ 17.01		3115.0 m - 3122.0 m KB.
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$35,418	
		KB. to CF: 10.35 m		Previous Costs: \$899,383	
		KB. to THF: 8.60 m		Cumulative Costs: \$734,801	
				AFE Estimate: \$1,854,400	
TIME	OPERATION				
0000	The well is shut in for a build up.				
0330	The shut in tubing pressure is 21720 kPa. Rig up Genco to run a static gradient.				
0345	Equalize the lubricator. The top Electronic gauge number is T-20881 and the bottom recorder number is B-20880.				
0355	Do 10.0 min. stops at surface, 500.0 m, 1000.0 m, 1500.0 m, 2000.0 m, 2200.0 m, 2400.0 m, 2600.0 m, 2800.0 m, 3000.0 m, 3050.0 m, 3100.0 m, 3150.0 m, 3200.0 m, 3250.0 m, with a 240.0 min. stop at 3276.40 m GL.				
1155	Attempt to pull out of the hole with the recorders. We could not pull up with the wireline but we could go down. We kept working the wireline through the packing on top of the lubricator. Worked the wireline free and pulled out of the hole with the recorders.				
1400	Rig out Genco and rig up to flow the well.				
1500	Check the wellhead for pressure. There is 21630 kPa on the casing. Open the well to the separator to continue the clean up. Gas to surface.				
1530	The tubing pressure is 16050 kPa. We have fluid to surface. Flowing the well through the Central Production Testers separator.				



Ranger Fort Liard P - 66 - A



Fig

03/03/98 TUE 10:21 FAX 403 232 5200
RANGER OIL
0004

Job Number: 2720
Customer: RANGER OIL LIMITED
Wellname: RANGER FORT LIARD
Well Location: P-66-A
Formation: NAHANNI


FieldNotes



Row	Date	Clk Tim	Tbg PreTbg	TempCsg	Pres Choke	Static1	Diff1	Temp1	Orif1	Gas Rate1	Cum Gas1	Fld Vol1	Fld1 gain	BSW1	Oil1 gain	Wat1 gain	Cum Oil1	Cum Wat1	H2S	CO2	SALINITY	pH	
	ymm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10^3m3/d	10^3m3	m3	m3	%	m3	m3	m3	m3	%	%	ppm	
77	198/03/02	07:30:00	21635							88.900													
78		08:00:00	Wireline running static gradient.																				
79		08:00:00	21620		0																		
80		08:30:00	21610																				
81		09:00:00	21615		0																		
82		09:30:00	21610																				
83		10:00:00	21600		0																		
84		10:30:00	21595																				
85		11:00:00	21595		0																		
86		11:30:00	21600																				
87		12:00:00	21605		0																		
88		12:30:00	21605																				
89		13:00:00	21610		0																		
90		13:30:00	21615																				
91		14:00:00	21620		0																		
92		14:30:00	21625																				
93		15:00:00	21630		0	0	0.0	0	88.900	0.000	82.360	0.21	0.00		0.00	0.00	0.000	48.88					
94		15:00:00	Open well to separator and continue cleanup. Gas to surface.																				
95		15:05:00	20450		9.53																		
96		15:10:00	19780		10.32																		
97		15:15:00	18800	32	11.51																		
98		15:15:00	Note: Very abrupt obstruction at choke. Could not clear and switched to alternate choke increasing rapidly to 11.51 mm.																				
99		15:30:00	16050	37	11.91	3240	72.0	26		428.320	91.283												
100		15:30:00	Fluid to surface.																				
101		15:45:00	14100	40	15.08																		
102		16:00:00	13850	45	0	15.08	3035	76.0	33		418.965	100.109	3.84	3.43	100.0	0.00	3.43	0.000	52.31				
103		16:30:00	14050	49	0		3100	80.0	38		430.226	108.955											
104		17:00:00	14230	46	500	15.08	3100	77.0	42	88.900	418.716	117.798	15.39	11.75	100.0	0.00	11.75	0.000	84.06		50000	6.0	

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P-66-A
 Formation: NAHANNI

Field Notes



Row	Date	Clk Tim	Tbg PreTbg TempCeg Pres Choke	Static1	Diff1	Temp1	Orff1	Gas Rate1Cum Gas1	Fld Vol1	Fld1 gainBSW1	Oil1 gainWat1 gainCum Oil1 Cum Wat1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa C kPa mm	kPa	in of H2O	C	mm	10 ³ m3/d 10 ³ m3	m3	m3	% m3 m3 m3 m3	%	%	ppm	
105	1998/03/02	17:30:00	14180 58 3750	3100	79.0	43	88.900	423.295 126.569							
106		18:00:00	14200 62 6400 15.08	3100	83.0	46	88.900	431.372 135.472	26.56	11.17	100.0 0.00 11.17 0.000 75.23 1.5 14.5 50000 6.0				
107		18:30:00	14250 65 8100	3100	82.0	47		427.937 144.423							
108		18:45:00	Bled Casing to 4000 Kpa												
109		19:00:00	14350 67 5000 15.08	3135	82.0	49	88.900	428.779 153.347	37.42	10.86	100.0 0.00 10.86 0.000 86.09			96000 6.0	
110		19:30:00	14000 70 9000	3135	82.0	51		427.158 162.263							
111		20:00:00	14000 74 8700 15.08	3135	82.0	54	88.900	424.768 171.137	47.31	9.89	100.0 0.00 9.89 0.000 95.98			101000 6.0	
112		20:30:00	14250 76 4600	3135	83.0	56		425.778 179.997							
113		21:00:00	14300 75 5525 15.08	3135	83.0	58	88.900	424.225 188.851	56.67	9.36	100.0 0.00 9.36 0.000 105.34			105000 6.0	
114		21:30:00	14300 78 6625	3135	83.0	58		423.458 197.681							
115		22:00:00	14400 81 7500 15.08	3135	83.0	60	88.900	422.691 206.495	65.55	8.86	100.0 0.00 8.86 0.000 114.22			108000 6.0	
116		22:15:00	Bled Casing to 0 Kpa												
117		22:30:00	14400 83 950	3150	83.0	62		422.205 215.296							
118		23:00:00	14400 83 1400 15.08	3150	83.0	63	88.900	421.452 224.084	74.39	8.84	100.0 0.00 8.84 0.000 123.06			108000 6.0	
119		23:30:00	14500 84 2000	3160	84.0	64		423.922 232.890							
120		23:59:59	14625 85 2400 15.08	3170	85.0	64	88.900	427.131 241.751	82.76	8.37	100.0 0.00 8.37 0.000 131.43			109000 6.0	
121			Water sample taken in 1 litre plastic sample container (dated and timed):												
122	1998/03/03	00:30:00	14625 86 2900	3185	85.0	65		427.405 250.657							
123		01:00:00	14600 86 3300 15.08	3200	85.0	66	88.900	427.677 259.584	91.28	8.52	100.0 0.00 8.52 0.000 139.95			110000 6.0	
124		01:30:00	14160 88 3600	3200	85.0	67		426.927 268.466							
125		02:00:00	14200 88 3900 15.08	3210	85.0	68	88.900	426.861 277.360	99.53	8.25	100.0 0.00 8.25 0.000 148.20			111000 6.0	
126		02:30:00	14260 88 4150	3215	85.0	67		427.948 286.284							
127		02:40:00	Bled casing to 1000 Kpa												
128		03:00:00	14700 88 1100 15.08	3235	86.0	67	88.900	431.828 295.220	107.46	7.93	100.0 0.00 7.93 0.000 156.13			112000 6.0	
129		03:30:00	14700 89 1475	3235	86.0	68		431.072 304.209							
130		04:00:00	14700 89 1700 15.08	3240	87.0	68	88.900	433.918 313.219	114.93	7.47	100.0 0.00 7.47 0.000 163.60			112000 6.0	
131		04:30:00	14720 89 1900	3250	87.0	68		434.601 322.266							
132		05:00:00	14730 90 2200 15.08	3260	87.0	68	88.900	435.284 331.327	122.96	8.03	100.0 0.00 8.03 0.000 171.63			112000 6.0	

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-03-01																													
Purpose of Job: Completion				Report #: 10																													
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary																													
Contract Operations: Run a production flow test the well.				Code	Amount																												
				Daily cost sheet																													
Contractor: Precision Drilling		Fluid Vol. m ³		3295.0 m - 3302.0 m KB																													
Rough Lease: Good		Total Hauled to Lease: Nil		3285.0 m - 3292.0 m KB																													
Weather: Clear - 9 °C		Total Hauled from Lease: Nil		3275.0 m - 3282.0 m KB																													
Zone: Nahanni		Total in Tanks: 10.00		3260.0 m - 3272.0 m KB																													
Perforations: As below		Initial Well Fluid: Water/Standfill		3234.0 m - 3248.0 m KB																													
SITF: N/A KPa @		Total Load Fluids: 122.34		3166.0 m - 3172.0 m KB																													
SICF: N/A KPa @		Non recov. Ann. Fluids: Nil		3152.0 m - 3158.0 m KB																													
Rig Hr: 24.0		Recovery Last 24 hrs: Nil		3134.0 m - 3148.0 m KB																													
Cum Rig Hrs.: 240.0		Recovery to Date: Nil		3125.0 m - 3130.0 m KB																													
		Load to Recover (+New): 200.12		3116.0 m - 3122.0 m KB																													
AFF # E8D-011				Daily Costs: \$28,907																													
KB Elevation: 459.80 m				Previous Costs: \$672,476																													
KB. to CF: 10.35 m				Cumulative Costs: \$660,000																													
KB. to INF: 0.00 m				AFF Estimate: \$1,654,400																													
<table border="1"> <thead> <tr> <th>TIME</th> <th>OPERATION</th> </tr> </thead> <tbody> <tr> <td>0200</td> <td>Open the Hydri and latch onto the on-off tool. Land the dognut in 9000 daN compression. Insert the lag screws.</td> </tr> <tr> <td>0300</td> <td>Pressure test the 244.5 mm casing, 177.8 mm liner and liner lap, Halliburton "BWB" packer and the on-off tool to 28000 kPa.</td> </tr> <tr> <td>0600</td> <td>Rig out the BOP'S and rig up the Wellhead. Install the "ESD" valve.</td> </tr> <tr> <td>1030</td> <td>Rig up and pressure test the wellhead and dognut to 34925 kPa.</td> </tr> <tr> <td>1115</td> <td>Pressure test the Central Production Testers flow line to 28000 kPa.</td> </tr> <tr> <td>1210</td> <td>Rig out Tube Test</td> </tr> <tr> <td>1215</td> <td>Rig up Genco.</td> </tr> <tr> <td>1310</td> <td>Run in the hole with a Otis "RB" 50.8 mm pulling tool and tag the top of the prong at 3072.0 m CF. Latch onto the prong. Jar the prong out of the Otis "R" plug. When we got out of the hole with the prong we had 1500 kPa on the 88.9 mm tubing.</td> </tr> <tr> <td>1515</td> <td>Check the wellhead for pressure. There is 1500 kPa on the tubing and the casing is dead. Equalize the lubricator. Run in the hole with a "CS" modified pulling tool to pull the Otis "R" mandril. When we latched onto the plug we had 1700 kPa on the tubing. Jar the plug out of the Otis "R" nipple. Pull out of the hole with the plug.</td> </tr> <tr> <td>1710</td> <td>Rig out Genco.</td> </tr> <tr> <td>1735</td> <td>Check the wellhead for pressure. There is 4000 kPa on the tubing. Open the well to Central Production Testers.</td> </tr> <tr> <td></td> <td>Note: Flowing the well on clean - up.</td> </tr> <tr> <td>2130</td> <td>Shut in the well for a build up. The tubing pressure at 2130 hours was at 14400 kPa. We have flowed back a total of 48.88 m³ of fluid. The tubing volume was 13.82 m³. We are 35.05 m³ over tubing volume. The last H2S reading was 0.7 % and the CO2 content was 19.0 %. We were flowing the well on a 15.08 mm choke.</td> </tr> </tbody> </table>						TIME	OPERATION	0200	Open the Hydri and latch onto the on-off tool. Land the dognut in 9000 daN compression. Insert the lag screws.	0300	Pressure test the 244.5 mm casing, 177.8 mm liner and liner lap, Halliburton "BWB" packer and the on-off tool to 28000 kPa.	0600	Rig out the BOP'S and rig up the Wellhead. Install the "ESD" valve.	1030	Rig up and pressure test the wellhead and dognut to 34925 kPa.	1115	Pressure test the Central Production Testers flow line to 28000 kPa.	1210	Rig out Tube Test	1215	Rig up Genco.	1310	Run in the hole with a Otis "RB" 50.8 mm pulling tool and tag the top of the prong at 3072.0 m CF. Latch onto the prong. Jar the prong out of the Otis "R" plug. When we got out of the hole with the prong we had 1500 kPa on the 88.9 mm tubing.	1515	Check the wellhead for pressure. There is 1500 kPa on the tubing and the casing is dead. Equalize the lubricator. Run in the hole with a "CS" modified pulling tool to pull the Otis "R" mandril. When we latched onto the plug we had 1700 kPa on the tubing. Jar the plug out of the Otis "R" nipple. Pull out of the hole with the plug.	1710	Rig out Genco.	1735	Check the wellhead for pressure. There is 4000 kPa on the tubing. Open the well to Central Production Testers.		Note: Flowing the well on clean - up.	2130	Shut in the well for a build up. The tubing pressure at 2130 hours was at 14400 kPa. We have flowed back a total of 48.88 m ³ of fluid. The tubing volume was 13.82 m ³ . We are 35.05 m ³ over tubing volume. The last H2S reading was 0.7 % and the CO2 content was 19.0 %. We were flowing the well on a 15.08 mm choke.
TIME	OPERATION																																
0200	Open the Hydri and latch onto the on-off tool. Land the dognut in 9000 daN compression. Insert the lag screws.																																
0300	Pressure test the 244.5 mm casing, 177.8 mm liner and liner lap, Halliburton "BWB" packer and the on-off tool to 28000 kPa.																																
0600	Rig out the BOP'S and rig up the Wellhead. Install the "ESD" valve.																																
1030	Rig up and pressure test the wellhead and dognut to 34925 kPa.																																
1115	Pressure test the Central Production Testers flow line to 28000 kPa.																																
1210	Rig out Tube Test																																
1215	Rig up Genco.																																
1310	Run in the hole with a Otis "RB" 50.8 mm pulling tool and tag the top of the prong at 3072.0 m CF. Latch onto the prong. Jar the prong out of the Otis "R" plug. When we got out of the hole with the prong we had 1500 kPa on the 88.9 mm tubing.																																
1515	Check the wellhead for pressure. There is 1500 kPa on the tubing and the casing is dead. Equalize the lubricator. Run in the hole with a "CS" modified pulling tool to pull the Otis "R" mandril. When we latched onto the plug we had 1700 kPa on the tubing. Jar the plug out of the Otis "R" nipple. Pull out of the hole with the plug.																																
1710	Rig out Genco.																																
1735	Check the wellhead for pressure. There is 4000 kPa on the tubing. Open the well to Central Production Testers.																																
	Note: Flowing the well on clean - up.																																
2130	Shut in the well for a build up. The tubing pressure at 2130 hours was at 14400 kPa. We have flowed back a total of 48.88 m ³ of fluid. The tubing volume was 13.82 m ³ . We are 35.05 m ³ over tubing volume. The last H2S reading was 0.7 % and the CO2 content was 19.0 %. We were flowing the well on a 15.08 mm choke.																																

FieldNotes



Job Number: 2720
Customer: RANGER OIL LIMITED
Wellname: RANGER FORT LIARD
Well location: P - 56 - A
Formation: NAHANNI

Row	Date	Clk TIm	Tbg PreTbg Temp	Csg Pres	Choke	Static1	Diff1	Temp1	Orff1	Gas Rate1	Cum Gas1	Fld Vol1	Fld1 gain	BSW1	Oil1 gain	Wat1 gain	Cum Oil1	Cum Wat1	H2S	CO2	SALINITY	pH	
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10^3m3/d	10^3m3	m3	m3	%	m3	m3	m3	m3	%	%	ppm	
21	1998/03/01	15:30:00	1000		200					88.900				1.56	0.00		0.00	0.00	0.000	0.00			
22		15:30:00	Retrieve prong.																				
23		16:00:00	1650		200									1.56	0.00		0.00	0.00	0.000	0.00			
24		16:30:00	1750																				
25		17:00:00	2450		200		0	0.0	0		0.000	21.171	1.56	0.00		0.00	0.00	0.000	0.00				
26		17:10:00	Wireline at surface with plug. Pressure test to choke.																				
27		17:25:00	4000		200		0	0.0	0		0.000	21.171	1.56	0.00		0.00	0.00	0.000	0.00				
28		17:25:00	Open well through separator to flare on gradually increasing choke sizes. Water at surface.																				
29		17:30:00	4500			6.35																	
30		17:45:00	9500			7.94																	
31		18:00:00	17450	32	5000	11.91	3105	45.0	32	88.900	326.826	29.115	14.66	13.10	100.0	0.00	13.10	0.000	13.10		70000	7.0	
32		18:15:00	14200	32		13.49																	
33		18:30:00	13500	38	10050	15.08	2345	76.0	32		367.619	36.349											
34		18:45:00	13300	41		15.08																	
35		19:00:00	13200	44	16000	15.08	2310	73.0	35		355.450	43.881	24.40	9.74	100.0	0.00	9.74	0.000	22.84				
36		19:15:00	Bleed off casing to 3000 kPa.																				
37		19:30:00	13800	50		15.08	2345	75.0	39		360.281	51.336											
38		20:00:00	13800	53	8950	15.08	2415	76.0	44	88.900	364.675	58.888	34.22	9.82	100.0	0.00	9.82	0.000	32.66	0.7	18.0	74000	7.0
39		20:30:00	14000	58	10800	15.08	2480	78.0	48		371.693	66.559											
40		21:00:00	14250	60	2400	15.08	2550	79.0	50		377.996	74.368	45.03	10.81	100.0	0.00	10.81	0.000	43.47				
41		21:15:00	Samples taken in Agat bomb #'s 18151 (not purged) & 19267 (purged)																				
42			Also 4 litre of stock water.																				
43		21:30:00	14400	64	5200	15.08	2620	80.0	45	88.900	389.241	82.360	50.44	5.41	100.0	0.00	5.41	0.000	48.80	0.7		72000	7.0
44		21:30:00	Shut in well and record build ups.																				
45		21:30:01	14400	64	5200	0.00	0	0.0	45		0.000	82.360	50.44	0.00	100.0	0.00	0.00	0.000	48.88				
46		21:35:00	19400		4000																		
47		21:40:00	19980		3800																		
48		21:45:00	20000		3575																		

MAR-02-1998 10:00

20-P

RSTSC ENYRN 21:8 NOV 86-2 -RVA
403 232 5200 74%

P.07

Job Number: 2720
 Customer: RANGER OIL LIMITED
 Wellname: RANGER FORT LIARD
 Well Location: P - 66 - A
 Formation: NAHANNI

FieldNotes



Row	Date	Clk Tim	Tbg PreTbg	TempCsg	Pres	Choke	Static1	Diff1	Temp1	Orf1	Gas Rate1	Cum Gas1	Fld Vol1	Fld1 gain	BSW1	Oil1 gain	Wat1 gain	Cum Oil1	Cum Wat1	H2S	CO2	SALINITY	pH
	yy/mm/dd	clock	kPa	C	kPa	mm	kPa	in of H2O	C	mm	10 ³ m3/d	10 ³ m3	m3	m3	%	m3	m3	m3	m3	%	%	ppm	
19	1998/03/01	22:00:00	20400		2200					88.900													
20		22:15:00	20788		600																		
21		22:30:00	21050		0																		
22		22:30:00	Casing under vacuum.																				
23		23:00:00	21230		0																		
24		23:30:00	21445		0																		
25		23:59:59	21720		0																		
26	1998/03/02	00:30:00	21775		0																		
27		01:00:00	21815		0																		
28		01:30:00	21815		0																		
29		02:00:00	21787		0																		
30		02:30:00	21745		0																		
31		03:00:00	21720		0																		
32		03:30:00	21720		0																		
33		03:35:00	Wireline running into well to preform static gradient.																				
34		04:00:00	21720		0																		
35		04:30:00	21710		0																		
36		05:00:00	21705		0																		
37		05:30:00	21685		0																		
38		06:00:00	21680		0																		
39		06:30:00	21655		0																		
70		06:59:00	21650		0																		
71			Gas produced past 24 Hrs. = 61.189 E3M3																				
72			Fluid (water) produced past 24 Hrs. = 48.88 M3																				
73			Total gas produced past 83 Hrs. = 82.360 E3M3																				
74			Total fluid (water) produced past 83 Hrs. = 48.88 M3																				
75			Water salinity = 74000 ppm w/ Ph of 7.0																				
76			H2S during flowing of well = 7000ppm																				
77			CO2 during flowing of well = 18.0%																				

Page 5A

Fast

03/02/98 MON 10:47 FAX 403 232 5200

RANGER OIL

0007

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-02-28									
Purpose of Job: Completion				Report #: 9									
Report From: W. Casler/A. Schritt		Report To: Leroy Brown		Daily Cost Summary									
Current Operation: Pressure test/install wellhead/pull plug/flow well				Code	Item								
				PERFS	Daily cost sheet								
Contractor: Precision Drilling		Fluid Vol. m3		Water	Oil								
Road/Lease: Good		Total Hauled to Lease:		Nil									
Weather: Clear - 18 °C		Total Hauled from Lease:		Nil									
Contact Phone: 403-232-5340		Total in Tanks:		10.00									
Zone: Nahanni		Initial Well Fluid:		Water/Standrill									
Perforations: As below		Total Load Fluids:		122.34									
SITP N/A KPa @		Non-recov. Ann. Fluids:		Nil									
SICP N/A KPa @		Recovery Last 24 hrs.		Nil									
Rig Hr. 24.0 Cum Rig Hrs.: 216.0		Recovery to Date:		Nil									
		Load to Recover (+New)		209.12									
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$180,687									
		KB. to CF: 10.35 m		Previous Costs: \$481,788									
		KB. to THF: 8.60 m		Cumulative Costs: \$672,476									
				AFE Estimate: \$1,854,400									
<table border="1"> <thead> <tr> <th>TIME</th> <th>OPERATION</th> </tr> </thead> <tbody> <tr> <td>0000</td> <td>Running in the hole with 166 joints of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing. We installed a Otis NS-CT X' nipple c/w a 71.45 mm profile. 1-88.9 mm x 3.02 m pup joint, 160 joints of 88.9 mm, 13.69 kg/m, L-80, NS-CT tubing and latch onto the Halliburton on-off tool. Pull test the packer to 10000 daN tension. Set 9000 daN compression on the packer. Release from the on-off tool. Pull 3 joints of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing and space out. Run in the hole with a 88.9 mm x 1.73 m L-80 NS-CT pup joint, 1-joint of 88.0 mm, 13.69 kg/m, L-80 NS-CT tubing and install the dognut.</td> </tr> <tr> <td>1930</td> <td>Pressure test the dognut to 55880 kPa.</td> </tr> <tr> <td>2015</td> <td>Circulate the well over to fresh water plus 1.0 % Baker MEP-426 Oxygen scavenger, Biocide and a corrosion inhibitor.</td> </tr> </tbody> </table>						TIME	OPERATION	0000	Running in the hole with 166 joints of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing. We installed a Otis NS-CT X' nipple c/w a 71.45 mm profile. 1-88.9 mm x 3.02 m pup joint, 160 joints of 88.9 mm, 13.69 kg/m, L-80, NS-CT tubing and latch onto the Halliburton on-off tool. Pull test the packer to 10000 daN tension. Set 9000 daN compression on the packer. Release from the on-off tool. Pull 3 joints of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing and space out. Run in the hole with a 88.9 mm x 1.73 m L-80 NS-CT pup joint, 1-joint of 88.0 mm, 13.69 kg/m, L-80 NS-CT tubing and install the dognut.	1930	Pressure test the dognut to 55880 kPa.	2015	Circulate the well over to fresh water plus 1.0 % Baker MEP-426 Oxygen scavenger, Biocide and a corrosion inhibitor.
TIME	OPERATION												
0000	Running in the hole with 166 joints of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing. We installed a Otis NS-CT X' nipple c/w a 71.45 mm profile. 1-88.9 mm x 3.02 m pup joint, 160 joints of 88.9 mm, 13.69 kg/m, L-80, NS-CT tubing and latch onto the Halliburton on-off tool. Pull test the packer to 10000 daN tension. Set 9000 daN compression on the packer. Release from the on-off tool. Pull 3 joints of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing and space out. Run in the hole with a 88.9 mm x 1.73 m L-80 NS-CT pup joint, 1-joint of 88.0 mm, 13.69 kg/m, L-80 NS-CT tubing and install the dognut.												
1930	Pressure test the dognut to 55880 kPa.												
2015	Circulate the well over to fresh water plus 1.0 % Baker MEP-426 Oxygen scavenger, Biocide and a corrosion inhibitor.												

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86-A				Date: 98-02-27		
Purpose of Job: Completion				Report #: 8		
Report From: W. Casler/A. Schritt		Report To: Leroy Brown		Daily Cost Summary		
Current Operation: Pressure test packer/run tubing.				Code	Item	Amount
				PERFS	Daily cost sheet	
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3285.0 m - 3302.0 m KB.	
Road/Lease:	Good	Total Hauled to Lease:	Nil		3285.0 m - 3292.0 m KB.	
Weather:	Clear - 15 °C	Total Hauled from Lease:	Nil		3276.0 m - 3280.0 m KB.	
Contact Phone:	403-232-5340	Total in Tanks:	10.00		3260.0 m - 3272.0 m KB.	
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		3234.0 m - 3248.0 m KB.	
Perforations:	As below	Total Load Fluids:	122.34		3165.0 m - 3172.0 m KB.	
SITP	N/A KPa @	Non-recov. Ann. Fluids:	Nil		3152.0 m - 3159.0 m KB.	
SICP	N/A KPa @	Recovery Last 24 hrs.	Nil		3134.0 m - 3148.0 m KB.	
Rig Hr:	24.0	Recovery to Date:	Nil		3125.0 m - 3130.0 m KB.	
Cum Rig Hrs.:	192.0	Load to Recover (+New)	209.12		3115.0 m - 3122.0 m KB.	
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$35,850		
		KB. to CF: 10.35 m		Previous Costs: \$458,139		
		KB. to THF: 8.60 m		Cumulative Costs: \$491,789		
				AFE Estimate: \$1,854,400		
TIME: OPERATION						
000C	Start to fill the casing with Water/Standrill completion fluid. It took 86.78 m ³ of fluid to fill the hole.					
030C	Pressure test the casing, packer and the plug in the Otis "R" nipple to 20000 kPa.					
040C	Rig out Computalog.					
060C	Rig in the Power Tongs, Computer and the Tube Test equipment.					
090C	Hold a safety meeting.					
100C	Pick up and run in the hole with a 73.0 mm Otis mule shoe re-entry guide, 73.0 mm Otis "VTR" seal unit, 177.8 mm x 88.9 mm Halliburton J - Slot latching head c/w a NS - CT thread, 1 joint of 88.9 mm, 13.69 kg/m, L-80 NS-CT tubing, 88.9 mm NS-CT Otis "XN" nipple c/w a 69.85 mm profile and a 88.93 mm NO-GO, 1-88.9 mm x 3.10 m L-80 NS-CT pup joint. Running in the hole with the 88.9 mm, 13.69 kg/m, L-80 L-80 NS-CT tubing. We are tube testing the tubing to 55880 kPa.					

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-02-26															
Purpose of Job: Completion				Report #: 7															
Report From: W. Casler/A. Schritt		Report To: Leroy Brown		Daily Cost Summary															
Current Operation: Pressure test packer/run tubing.				Code	Item														
				PERFS	Amount														
				Daily cost sheet															
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	3295.0 m - 3302.0 m KB.														
Road/Lease:	Good	Total Hauled to Lease:	Nil		3285.0 m - 3292.0 m KB.														
Weather:	Clear - 3 °C	Total Hauled from Lease:	Nil		3276.0 m - 3280.0 m KB.														
Contact Phone:	403-232-5340	Total in Tanks:	15.00		3260.0 m - 3272.0 m KB.														
Zone:	Nahanni	Initial Well Fluid:	Water/Standfill		3234.0 m - 3248.0 m KB.														
Perforations:	As below	Total Load Fluids:	122.34		3185.0 m - 3172.0 m KB.														
SITP	N/A KPa @	Non-recov. Ann. Fluids:	Nil		3152.0 m - 3159.0 m KB.														
SICP	19000 KPa @ 2030	Recovery Last 24 hrs.	Nil		3134.0 m - 3148.0 m KB.														
Rig Hr:	24.0	Recovery to Date:	Nil		3125.0 m - 3130.0 m KB.														
Cum Rig Hrs.:	169.0	Load to Recover (+New)	122.34		3115.0 m - 3122.0 m KB.														
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$78,745															
		KB. to CF: 10.35 m		Previous Costs: \$377,393															
		KB. to THF: 8.80 m		Cumulative Costs: \$456,139															
				AFE Estimate: \$1,854,400															
<table border="1"> <thead> <tr> <th>TIME:</th> <th>OPERATION</th> </tr> </thead> <tbody> <tr> <td>0000</td> <td>Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3119.0 m - 3122.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 16800 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 17000 kPa on the casing.</td> </tr> <tr> <td>0300</td> <td>Check the wellhead for pressure. There is 17200 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3115.0 m - 3119.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 17500 kPa on the casing when we fired the gun. There was 17500 kPa on the casing when we got out of the hole with the perforating gun.</td> </tr> <tr> <td>0800</td> <td>Check the wellhead for pressure. There is 17500 kPa on the casing. Equalize the lubricator. Run in the hole with a junk basket and a 147.0 mm gauge ring to 3082.0 m KB. When we got out of the hole with the gauge ring there was 18600 kPa on the casing.</td> </tr> <tr> <td>1600</td> <td>Check the wellhead for pressure. There is 18600 kPa on the casing. Equalize the lubricator. Run in the hole with a 73.0 mm x 177.8 mm Incoloy 925 Halliburton "BWB" permanent packer. Wireline set the packer with the middle of the rubbers at 3072.0 m KB. The Incoloy 925 NS-CT pup joint is at 3072.91 m KB. The 73.0 mm NS-CT Otis Nicole 925 "X" nipple c/w a 58.75 mm profile is landed at 3073.97 m KB. The 73.0 mm NS-CT pup joint is landed at 3074.27 m KB. The Otis "R" nipple c/w a 55.58 mm profile and a plug in place is landed at 3077.26 m KB. The 73.0 mm perforated pup joint is landed at 3077.57 m KB. The top of the 73.0 mm pup joint is landed at 3078.81 m KB. The top of the Otis "RN" nipple c/w a 55.58 mm profile and a 51.05 mm NO-GO is landed at 3081.85 m KB. The bottom of the re-entry guide is landed at 3082.44 m KB. When we got out of the hole with the setting tool the casing pressure was at 18900 kPa.</td> </tr> <tr> <td>2030</td> <td>Check the wellhead for pressure. There is 19000 kPa on the casing. Open the well through the Central Production Testers Separator to the flare stack to bleed down the casing.</td> </tr> <tr> <td colspan="2"> Filled Hole w/86.8m³ Standfill Water & Pressure Test Packer Set To 21MPa OK. 08:00 Rig To Run Tubing. </td> </tr> </tbody> </table>						TIME:	OPERATION	0000	Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3119.0 m - 3122.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 16800 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 17000 kPa on the casing.	0300	Check the wellhead for pressure. There is 17200 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3115.0 m - 3119.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 17500 kPa on the casing when we fired the gun. There was 17500 kPa on the casing when we got out of the hole with the perforating gun.	0800	Check the wellhead for pressure. There is 17500 kPa on the casing. Equalize the lubricator. Run in the hole with a junk basket and a 147.0 mm gauge ring to 3082.0 m KB. When we got out of the hole with the gauge ring there was 18600 kPa on the casing.	1600	Check the wellhead for pressure. There is 18600 kPa on the casing. Equalize the lubricator. Run in the hole with a 73.0 mm x 177.8 mm Incoloy 925 Halliburton "BWB" permanent packer. Wireline set the packer with the middle of the rubbers at 3072.0 m KB. The Incoloy 925 NS-CT pup joint is at 3072.91 m KB. The 73.0 mm NS-CT Otis Nicole 925 "X" nipple c/w a 58.75 mm profile is landed at 3073.97 m KB. The 73.0 mm NS-CT pup joint is landed at 3074.27 m KB. The Otis "R" nipple c/w a 55.58 mm profile and a plug in place is landed at 3077.26 m KB. The 73.0 mm perforated pup joint is landed at 3077.57 m KB. The top of the 73.0 mm pup joint is landed at 3078.81 m KB. The top of the Otis "RN" nipple c/w a 55.58 mm profile and a 51.05 mm NO-GO is landed at 3081.85 m KB. The bottom of the re-entry guide is landed at 3082.44 m KB. When we got out of the hole with the setting tool the casing pressure was at 18900 kPa.	2030	Check the wellhead for pressure. There is 19000 kPa on the casing. Open the well through the Central Production Testers Separator to the flare stack to bleed down the casing.	Filled Hole w/86.8m³ Standfill Water & Pressure Test Packer Set To 21MPa OK. 08:00 Rig To Run Tubing.	
TIME:	OPERATION																		
0000	Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3119.0 m - 3122.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 16800 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 17000 kPa on the casing.																		
0300	Check the wellhead for pressure. There is 17200 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3115.0 m - 3119.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 17500 kPa on the casing when we fired the gun. There was 17500 kPa on the casing when we got out of the hole with the perforating gun.																		
0800	Check the wellhead for pressure. There is 17500 kPa on the casing. Equalize the lubricator. Run in the hole with a junk basket and a 147.0 mm gauge ring to 3082.0 m KB. When we got out of the hole with the gauge ring there was 18600 kPa on the casing.																		
1600	Check the wellhead for pressure. There is 18600 kPa on the casing. Equalize the lubricator. Run in the hole with a 73.0 mm x 177.8 mm Incoloy 925 Halliburton "BWB" permanent packer. Wireline set the packer with the middle of the rubbers at 3072.0 m KB. The Incoloy 925 NS-CT pup joint is at 3072.91 m KB. The 73.0 mm NS-CT Otis Nicole 925 "X" nipple c/w a 58.75 mm profile is landed at 3073.97 m KB. The 73.0 mm NS-CT pup joint is landed at 3074.27 m KB. The Otis "R" nipple c/w a 55.58 mm profile and a plug in place is landed at 3077.26 m KB. The 73.0 mm perforated pup joint is landed at 3077.57 m KB. The top of the 73.0 mm pup joint is landed at 3078.81 m KB. The top of the Otis "RN" nipple c/w a 55.58 mm profile and a 51.05 mm NO-GO is landed at 3081.85 m KB. The bottom of the re-entry guide is landed at 3082.44 m KB. When we got out of the hole with the setting tool the casing pressure was at 18900 kPa.																		
2030	Check the wellhead for pressure. There is 19000 kPa on the casing. Open the well through the Central Production Testers Separator to the flare stack to bleed down the casing.																		
Filled Hole w/86.8m³ Standfill Water & Pressure Test Packer Set To 21MPa OK. 08:00 Rig To Run Tubing.																			

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86-A				Date: 98-02-25	
Purpose of Job: Completion				Report #: 6	
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Perforating the Nahanni formation				Code	Item
				PERFS	Daily cost sheet
		Fluid Vol. m3	Water	Oil	
Contractor:	Precision Drilling	Total Hauled to Lease:	Nil		3295.0 m - 3302.0 m KB
Road/Lease:	Good	Total Hauled from Lease:	Nil		3285.0 m - 3292.0 m KB
Weather:	Clear - 7 °C	Total in Tanks:	15.00		3276.0 m - 3280.0 m KB
Contact Phone:	403-232-5340	Initial Well Fluid:	Water/Standfill		3260.0 m - 3272.0 m KB
Zone:	Nahanni	Total Load Fluids:	122.34		3234.0 m - 3248.0 m KB
Perforations:	As below	Non-recov. Ann. Fluids:	Nil		3165.0 m - 3172.0 m KB
SITP	N/A KPa @	Recovery Last 24 hrs.	Nil		3152.0 m - 3159.0 m KB
SICP	16200 KPa @ 2345	Recovery to Date:	Nil		3134.0 m - 3148.0 m KB
Rig Hr	24.0	Cum Rig Hrs.:	144.0	Load to Recover (+New)	3125.0 m - 3130.0 m KB
AFE # E8D-011		KB Elevation:	459.89 m	Daily Costs: \$41,803	
		KB. to CF:	10.35 m	Previous Costs: \$335,790	
		KB. to THF:	8.60 m	Cumulative Costs: \$377,393	
				AFE Estimate: \$1,054,400	

TIME	OPERATION
0000	Pick up the guns.
0030	Check the wellhead for pressure. There is 6300 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun to perforate the Nahanni formation from 3141.0 m - 3148.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 7400 kPa on the casing when we attempted to fire the gun. When we got out of the hole with the perforating gun there was 8000 kPa on the casing. The gun did not fire. Change out the detonator.
0345	Check the wellhead for pressure. There is 8500 kPa on the casing. Equalize the lubricator. Run in the hole to perforate the Nahanni formation from 3141.0 m - 3148.0 m KB. When we went to fire the perforating gun we had 8900 kPa on the casing. The gun did not fire. When we got out of the hole with the perforating gun there was 9400 kPa on the casing. Re-head the Wireline rope socket.
0800	Check the wellhead for pressure. There is 10800 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun to perforate the Nahanni formation from 3141.0 m - 3148.0 m KB. There was 11800 kPa on the casing when we went to fire the gun. When we got out of the hole with the perforating gun there was 12400 kPa on the casing.
1115	Check the wellhead for pressure. There is 13000 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun to perforate the Nahanni formation from 3134.0 m - 3141.0 m KB. there was 13500 kPa on the casing when we went to fire the perforating gun. The gun did not fire. When we got out of the hole with the perforating gun there was 14000 kPa on the casing. Re-head the line.
1610	Check the wellhead for pressure. There is 15000 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3134.0 m - 3141.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 15200 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun we had 16000 kPa on the casing.
1830	Check the wellhead for pressure. There is 16000 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3125.0 m - 3131.0 m KB. 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 16100 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 16200 kPa on the casing.
2330	Check the wellhead for pressure. There is 16600 kPa on the casing. Equalize the lubricator.
OPERATION: 09:00 Make Final Perforation Run & Perforate 3115 - 3116 m KB. PREPARE TO RUN JUNK BASKET & GAUGE SICP = 17,500	

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-02-24	
Purpose of Job: Completion				Report #: 5	
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Perforating the Nahanni formation				Code	Amount
				Item	
				As per daily cost sheet	
Contractor: Precision Drilling		Fluid Vol. m3		Water	Oil
Road/Lease: Good		Total Hauled to Lease:		Nil	
Weather: Clear - 15 °C		Total Hauled from Lease:		Nil	
Contact Phone: 403-232-5340		Total in Tanks:		15.00	
Zone: Nahanni		Initial Well Fluid:		Water/Standrill	
Perforations: As below		Total Load Fluids:		122.34	
SITP N/A KPa @		Non-recov. Ann. Fluids:		Nil	
SICP 6000 KPa @ 2345		Recovery Last 24 hrs.		Nil	
Rig Hr. 24.0 Cum Rig Hrs.: 120.0		Recovery to Date:		Nil	
		Load to Recover (+New)		122.34	
AFE # E8D-011		KB Elevation: 459.89 m		3234.0-3248.0	Daily Costs: \$39,044
Perfs: 3295.0 m - 3302.0 m		KB. to CF: 10.35 m		3165.0-3172.0	Previous Costs: \$286,746
3285.0 m - 3292.0 m		KB. to THF: 8.60 m		3152.0-3159.0	Cummulative Costs: \$335,790
3276.0 m - 3280.0 m		3260.0 m - 3272.0 m			AFE Estimate: \$1,854,400

TIME	OPERATION
0000	Running in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3260.0 m - 3268.0 m KB . 14 SPM, 36 gram high temperature charges, 90 ° phasing. The casing was dead after we fired the perforating gun. When we got out of the hole with the perforating gun there was a slight blow on the casing. TSTM.
0130	Check the wellhead for pressure. We have 200 kPa on the casing. Before we had a chance to equalize the lubricator the blind rams were opened. The wellhead pressure launched the perforating gun into the top of the grease injector cutting the Wireline. The perforating gun dropped down the hole.
0230	Lay down the grease injector and re-head the Wireline rope socket.
0700	Check the wellhead for pressure. We have 1300 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3241.0 m - 3248.0 m KB . 14 spm, 36 gram high temperature charges, 90 ° phasing. There was 1400 kPa on the casing when we fired the perforating gun. When we got out of the hole with the perforating gun there was 1500 kPa on the casing.
1115	Check the wellhead for pressure. We have 1600 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3234.0 m - 3241.0 m KB . 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 1775 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 1800 kPa on the casing.
1445	Check the wellhead for pressure. We have 1875 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun to perforate the Nahanni formation from 3165.0 m - 3172.0 m KB . 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 2025 kPa on the casing when we attempted to fire the perforating gun. When we got out of the hole with the perforating gun there was 2200 kPa on the casing. The gun did not fire. Re-head the Wireline rope socket.
1845	Check the wellhead for pressure. There is 2350 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3165.0 m - 3172.0 m KB . 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 3200 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 3800 kPa on the casing.
2145	Check the wellhead for pressure. There is 4200 kPa on the casing. Equalize the lubricator. Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3152.0 m - 3159.0 m KB . 14 SPM, 36 gram high temperature charges, 90 ° phasing. There was 4800 kPa on the casing when we fired the gun. When we got out of the hole with the perforating gun there was 6000 kPa on the casing.

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-86-A				Date: 98-02-23	
Purpose of Job: Completion				Report #: 4	
Report From: W. Casler/A. Schritt		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Perforating the Nahanni formation				Code	Amount
				Item	
				As per daily cost sheet	
Contractor:	Precision Drilling	Fluid Vol. m3	Water	Oil	
Road/Lease:	Good	Total Hauled to Lease:	Nil		
Weather:	Clear - 16 °C	Total Hauled from Lease:	Nil		
Contact Phone:	403-232-5340	Total in Tanks:	15.00		
Zone:	Nahanni	Initial Well Fluid:	Water/Standrill		
Perforations:	As below	Total Load Fluids:	122.34		
SITP	N/A KPa @	Non-recov. Ann. Fluids:	Nil		
SICP	N/A KPa @	Recovery Last 24 hrs.	Nil		
Rig Hr.	24.0	Recovery to Date:	Nil		
Cum Rig Hrs.:	96.0	Load to Recover (+New)	122.34		
AFE # E8D-011				Daily Costs: \$34,487	
KB Elevation: 459.89 m				Previous Costs: \$282,259	
Perfs: 3295.0 m - 3302.0 m				Cumulative Costs: \$298,746	
KB. to CF: 10.35 m				AFE Estimate: \$1,954,400	
Perfs: 3285.0 m - 3292.0 m					
KB. to THF: 8.60 m					
Perfs: 3266.0 m - 3272.0 m					
TIME	OPERATION				
0000	Wait on Computalog and the Anchor truck.				
0230	Install the rig anchors for the flare stack and the flow line.				
0300	Spot the Computalog line truck and picker.				
0330	Rig up the 177.8 mm lubricator and Wireline BOP'S and grease injector.				
0700	Pressure test the 177.8 mm lubricator, grease injector and the Wireline BOP'S to 28000 kPa.				
0810	Rig in the lubricator and the BOP'S to the top of the Hydril.				
1000	Hold a safety meeting.				
1030	Run in the hole with a 127.0 mm ERHSC perforating gun loaded with 14 SPM, 36 gram High temperature charges, 90° phasing. The hole is full of a Water/Standrill production fluid. Plug back total depth was at 3478.30 m KB. Perforate the Nahanni formation from 3295.0 m - 3302.0 m KB. The casing was dead after we fired the gun. When we got out of the hole with the perforating gun the casing was dead.				
1320	Run in the hole with a 127.0 mm ERHSC perforating gun to perforate the Nahanni formation from 3285.0 m - 3292.0 m KB. with 14 SPM, 36 gram high temperature charges, 90° phasing. When we fired the gun it did not appear that the gun fired. We pulled out of the hole with the perforating gun and found that the gun had not fired. (We had a open short) The casing is dead.				
1530	Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3285.0 m - 3292.0 m KB. with 14 SPM, 36 gram high temperature charges, 90° phasing. The casing was dead after we fired the perforating gun. When we pulled out of the hole with the perforating gun the casing was dead.				
1715	Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3276.0 m - 3280.0 m KB. with 14 SPM, 36 gram high temperature charges, 90° phasing. The casing was dead after we fired the perforating gun. When we got out of the hole with the perforating gun the casing was dead.				
1945	Run in the hole with a 127.0 mm ERHSC perforating gun and perforate the Nahanni formation from 3266.0 m - 3272.0 m KB. with 14 SPM, 36 gram high temperature charges, 90° phasing. The casing was dead after we fired the perforating gun. When we got out of the hole with the perforating gun the casing was dead. We made a new rope socket on the perforating line.				
2300	Run in the hole with a 127.0 mm ERHSC perforating gun.				
OPERATION @ 08:00 hrs. RIG w/GUN #6 To PERL 3298-3241					

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-88-A				Date: 98-02-22	
Purpose of Job: Completion				Report #: 3	
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary	
Current Operation: Rigging up to complete the well.				Code	Item
					Amount
		Fluid Vol. m3	Water	Oil	As per daily cost sheet
Contractor:	Precision Drilling	Total Hauled to Lease:	Nil		
Road/Lease:	Good	Total Hauled from Lease:	Nil		
Weather:	Clear - 21 °C	Total in Tanks:	Nil		
Contact Phone:	403-232-5340	Initial Well Fluid:	Water/Standfill		
Zone:	Nahanni	Total Load Fluids:	122.34		
Perforations:	N/A	Non-recov. Ann. Fluids:	Nil		
SITP	N/A KPa @	Recovery Last 24 hrs.	Nil		
SICP	N/A KPa @	Recovery to Date:	Nil		
Rig Hr.	24.0	Cum Rig Hrs.:	72.0	Load to Recover (+New)	122.34
AFE # E8D-011		KB Elevation: 459.89 m		Daily Costs: \$22,767	
		KB. to CF: 10.35 m		Previous Costs: \$239,492	
		KB. to THF: 8.60 m		Cumulative Costs: \$262,259	
				AFE Estimate: \$1,854,400	

TIME	OPERATION
0000	De-ice the rig.
0700	Attempt to install the rig anchors. The ground is too hard and this anchor truck can not get the rig anchors into the ground so we can get a pull test. Phoned for another anchor truck.
1300	Dressed the 88.9 mm tubing and strapped the first row.
1400	Pressure tested the flow line and manifold to the Central Production Test unit to 1400 kPa low test and 28000 kPa high test.
2000	Wait on Computalog and the Anchor truck.
	<i>Pressure Testing Lubricator</i>

RANGER OIL LIMITED

WELL COMPLETION REPORT

Well Name: Ranger Fort Liard P-66-A				Date: 98-02-21											
Purpose of Job: Completion				Report #: 2											
Report From: W. Casler/A. Schmitt		Report To: Leroy Brown		Daily Cost Summary											
Current Operation: Rigging up to complete the well.				Code	Item										
					Amount										
		Fluid Vol. m3		Water	Oil										
Contractor:	Precision Drilling	Total Hauled to Lease:		Nil											
Road/Lease:	Good	Total Hauled from Lease:		Nil											
Weather:		Total in Tanks:		Nil											
Contact Phone:	403-232-5340	Initial Well Fluid:		Water/Standfill											
Zone:	Nahanni	Total Load Fluids:		122.34											
Perforations:	N/A	Non-recov. Ann. Fluids:		Nil											
SITP	N/A KPa @	Recovery Last 24 hrs.		Nil											
SICP	N/A KPa @	Recovery to Date:		Nil											
Rig Hr.	24.0	Cum Rig Hrs.:	48.0	Load to Recover (+New)	122.34										
AFE # E8D-011		KB Elevation:		459.89 m											
		KB. to CF:		10.35 m											
		KB. to THF:		8.60 m											
		Daily Costs:		\$50,448											
		Previous Costs:		\$189,046											
		Cumulative Costs:		\$239,492											
		AFE Estimate:		\$1,854,400											
<table border="1"> <thead> <tr> <th>TIME</th> <th>OPERATION</th> </tr> </thead> <tbody> <tr> <td>0000</td> <td>Rig up the kill lines.</td> </tr> <tr> <td>0300</td> <td>Remove the ice from under the sub.</td> </tr> <tr> <td>1400</td> <td>Unload and spot the Central Production Testing equipment. Assemble the flare stack.</td> </tr> <tr> <td>1800</td> <td>Wait on a anchor truck and de-ice matting.</td> </tr> </tbody> </table>						TIME	OPERATION	0000	Rig up the kill lines.	0300	Remove the ice from under the sub.	1400	Unload and spot the Central Production Testing equipment. Assemble the flare stack.	1800	Wait on a anchor truck and de-ice matting.
TIME	OPERATION														
0000	Rig up the kill lines.														
0300	Remove the ice from under the sub.														
1400	Unload and spot the Central Production Testing equipment. Assemble the flare stack.														
1800	Wait on a anchor truck and de-ice matting.														

WELL COMPLETION REPORT

P.09