

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-29-24:00
Yr - Mo - Day - Time

WELL NAME Paramount total Attachhead LOCATION C-02-100-40-123-00

OPERATIONS DETAIL:

Rig out Floor - Pick up and Make up Weather Ford Internal Casing
Spear - Run in and latch into Casing - Pull up and Work Casing -
Pull on Slips and Work Casing Slips out of Casing Bowl - Clean out
Casing Bowl - Install New Set of Casing Slips - Slips went down
into Casing Bowl to Proper Depth - Land Casing with 30' stand
Tension on Casing string - Release - Pull out - Break down lead
out and Return Weather Ford Internal Casing Spear - Also
Return Original Casing Slips to ABB Vetco Gray to Ft St John
Cut off and Dress Casing - Install Well head Spool with 244.5mm
Casing Seal - Install Tubing Hanger Spool and Well head

Rig out Rig - Inspect and lower Derrick - Unstring Drilling
Line thru Blocks and Crown - Shut down - Drain and Wash
Boiler - Clean up lease - Burn all Broken Pallets and Wood Pieces
Rig out Ready to Move

Talked to Les Shaw - Transportation Superintendent for NWT
Highways in Fort Simpson and he agreed to let Rig Move go
ahead providing legal loads would be Hauled - Also wanted a
Fax from Paramount agreeing to Cover Road Repairs needed if
Hiway #7 was damaged by Rig Move - Passed this on to Phil Christie

Rig Released @ 1999-03-29-12:00 Hrs

WANT LIST:

WEATHER: Cloudy - Cool - Wind - N @ 20 km/h - 12°C ROAD: Gravel Hwy - Fair to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-28-2400
Yr - Mon - Day - Time

WELL NAME Pakomuntetah Arrowhead LOCATION C-02-60-40-122-00

Day 21 Depth 694 Metres last 24 hr ✓ Rotating hrs ✓

Activity at report time: Erstall Wellhead

DRILLING MUD PROPERTIES AT SHAKER/SUCTION/PIT

Wt 1000 Vis 162 WL _____ Gels _____ Solids _____ % PV _____ YP _____ pH _____
Oil _____ % Sand _____ % Cake _____ PPMCL _____ PPMC₂ _____

BIT RECORD

[illegible]

CIRCULATION RECORD

[illegible]

DEVILATION SURVEYS

_____	•	at _____	m _____	•	at _____	m _____
_____	•	at _____	m _____	•	at _____	m _____
_____	•	at _____	m _____	•	at _____	m _____
_____	•	at _____	m _____	•	at _____	m _____

MUD & CHEMICALS ADDED

47m³ Turb + Mud

BOTTOM HOLE ASSEMBLY

[illegible]

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling		
2. Trips		
3. Rig Service		
4. Deviation Surveys		
5. Ream & Cond. Hole		
6. Mix & Cond. Mud		
7. Circulation		
8. Rig Repair		
9. Run Casing & Cement	2	
10. Fishing		
11. Logging		
12. Coring		
13. Formation Testing		
14. Waiting on: <i>Newisco Cementer</i>	6 1/4	
15. Nipple Up & Test BOPS		
16. Drilling Out		
17. <i>Attempt to Set Slips &</i>	4 1/4	
18. <i>Laying Down DP & BOP's</i>	9 1/4	
19. Plug & Abandon		
20. Rig up - Tear out <i>Rig out</i>	2	
21. <i>Safety Meeting</i>	1/4	
TOTAL	24	

COSTS

DAILY	68000
CUMMULATIVE	1028500

SUPERVISOR

Wilbert Call'ho

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-28-24:00
Yr-Mon-Day-Time

WELL NAME Paramount Arrowhead LOCATION C-102-10-40-123-20

OPERATIONS DETAIL:

Circ & Work Casing - Waiting Replacement Newscocement
Pump Truck - Truck Arrived and Hooked up @ 06:15 Hrs. -
Cement Casing - Bump Plug - Rig out Newscocement - Tear out
BOPs - Side Valves & Lines - 15' BOP Stack - Install Slips
Notable to get Slips to go down into Casing Bowl to Proper
Depth - Set Casing Slips - Tear out BOPs & Lay down - Cut
off Casing - Rig out Rig - Ordered out Internal casing Spear
and Replacement Slips - Tear out Rig - Laying down Kelly @
midnight

Casing Cemented by Newscocement Services - Pump 8.8m³ Diesel Fuel
Mud Makeup Tank plus 3m³ NewFlush Inhibited Water
Followed with 15 tonnes Oil & Cement + 18% NFL 2 - Slurry
Weight 1900 Kg/m³ - Slurry Yield 11.35m³ - Dropped Rubber Plug
Displaced with 21.4m³ Invert - Bump plug w/ 7000 Kpa - 3500
Kpa over Casing Press - Wait 2 mins - Bled Back - Floats Held
Plug Down @ 99-03-28-08:10 Hrs.

Calculated Capacity of Annulus between Casing & Hole was
22.5m³ Pumped 11.8m³ PreFlush plus 11.35m³ Cement Slurry -
Recovered all Invert Mud out of Hole plus .5m³ diesel PreFlush

Will be leaving 5000 Gallon Skidded Fuel Storage Tank enroute
for the summer as per Agreement w/ Nisku Bldg - Husky Bulk Station

WANT LIST: Returned Submersible Pump + 1" Hoses to Kete - Ft St John
Returned 2 Gen Sets w/ Yard Lights to The Rental Shop - Fort Nelson
Returned 20" Invert Skid to Weatherford Rentals - Nisku

WEATHER: Clear - Calm - Cold - 10°C

ROAD: Good on Highway - Rough to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Returned Geologist Wellsite Unit to Lysal Rentals - Grande Prairie
Returned Gen Set - Lighting - Washbasin - Light Stand - Coyote Rentals - Nisku
Returned Stake Stamp - Invert Pump and Hoses - Light Stand - De Energy - Grande Prairie
Returned Cougar Drilling Jaws - Hess Oil Field Services - Ft St John

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-27-24:00
Yr-Mon-Day-Time

WELL NAME Paramount Arrowshead LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Finish Laying down Drill Collars - Rig in Power Tongs - Rig to Run Casing - Held Safety Meeting w/ Power Tong Operator - Pickup & Run Casing - Rig in Circ Line - Break Circ - Circ Casing - Rig out Lay down Machine and Power Tongs - Circ and Work Casing Rig in NewGeo Cementers - Hook up Lines from Trucks to Cement Truck - Clutch on Cement Pump Truck Brake Down - Not able to get Power thru Clutch to Transmission Circ and Wait on Replacement Cement Truck - Will have to Haul in Cement Truck on Wheeler due to 70th Road Bar Circ - Work Casing - Wait on NewGeo Cement truck for 14 1/2 Hrs.

This A.M. - Mar-28-99 - Cement truck Arrived and Hooked up Ready to Cement @ 06:15 Hrs.

Run 50 Jts 344.5mm - 64.7 Kg/m - L80 - 3RD - LT&C - New Sols Lone Star Casing w/ Weatherford Float Shoe Weatherford Float Collar - Centralizers on Bottom Joint and Top of #2-#10 18-26-34-42 & 49 - Total Tally 693.70 - Landed @ 693.2M - KB.

WANT LIST:

WEATHER: Cloud-Calm-Cold - 11°C

ROAD: Good on Highway - Fair to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

PARAMOUNT RESOURCES LTD.

PIPE TALLY SHEET

DATE MAR-27-1999PAGE 1 of 1WELL NAME Paramount total ArrowheadLOCATION C-02-60-40-123-00Size 244.5mmWt. 64.7kg/mGrade L-80Cplg LT&CThread 8 Bd

Joint	Length	Joint	Length	Joint	Length	Joint	Length	Joint	Length
1	13.28	11	13.86	21	13.88	31	14.28	41	13.58
2	14.08	12	13.22	22	13.98	32	13.94	42	14.06
3	13.80	13	14.02	23	13.92	33	13.90	43	13.68
4	13.94	14	13.44	24	14.12	34	13.78	44	14.04
5	13.84	15	13.94	25	13.98	35	13.90	45	13.68
6	13.94	16	13.98	26	13.66	36	14.10	46	13.60
7	14.00	17	13.94	27	14.08	37	13.62	47	14.00
8	14.22	18	14.00	28	14.04	38	13.52	48	13.90
9	13.62	19	14.08	29	14.00	39	13.40	49	13.88
10	13.80	20	13.98	30	14.14	40	13.58	50	13.68
A	138.52	B	138.46	C	139.80	D	138.02	E	138.10

Joint	Length	Joint	Length	Joint	Length	Joint	Length	Joint	Length
51		61		71		81		91	
52		62		72		82		92	
53		63		73		83		93	
54		64		74		84		94	
55		65		75		85		95	
56		66		76		86		96	
57		67		77		87		97	
58		68		78		88		98	
59		69		79		89		99	
60		70		80		90		100	
F		G		H		I		J	

A	138.52	Column Subtotal	Shoe	.46		JOINTS	LENGTH
B	138.46		Collar	.40	Page Total	50	692.90
C	139.80		Other		Brought FWD		
D	138.02				Grand Total		692.90
E	138.10			.86	Joints on Location	53	
F							
G							
H							
I							
J							
Total	692.90						

Remarks: Returned 3 Joints to
Paramount Base Camp at Ft. Hood
12.88 - 13.24 - 13.68

Supervisor Wilbert Callihon

NOTE: Use a new page for each casing type. Number joints in order of running.
 Indicate joints not run by * and do not include in total length.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-26-24:00
Yr - Mon - Day - Time

WELL NAME Paramount et al. Arrowhead LOCATION C-02-100-40-123-00

Day 19 Depth 604 Metres last 24 hr ✓ Rotating hrs ✓
Activity at report time Circled with Cassegrain Bottoms

DRILLING MUD PROPERTIES AT SHAKERS/SUCTION/PIT

Wt 985 Vls 57 WL 17 Gels 2/3 Solids 6.2 % PV 11.0 YP 1.92 pH
Oil 86.4 % Sand 1.005 % Cake 2 PPMCL 166666 PPMCs 600000

BIT RECORD

[illegible]

CIRCULATION RECORD

[illegible]

DEVLATION SURVEYS

•	at	m	•	at	m
•	at	m	•	at	m
•	at	m	•	at	m
•	at	m	•	at	m

MUD & CHEMICALS ADDED

Mil Clean - 1 Bbl
Flare Dry - 7 Sack
Diesel - 11 m³

BOTTOM HOLE ASSEMBLY

[illegible]

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling		
2. Trips	7	
3. Rig Service	1/4	
4. Deviation Surveys		
5. Ream & Cond. Hole <i>Clear to BOP</i>	1/2	
6. Mix & Cond. Mud		
7. Circulation	3	
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing		
11. Logging		
12. <i>Drill 19 stem Test</i>	12 1/4	
13. Formation Testing		
14. Waiting on:		
15. Nipple Up & Test BOPS		
16. Drilling Out		
17. <i>Slip & Cut Drill Pipe</i>	1/2	
18. Laying Down DP & BOP's		
19. Plug & Abandon		
20. Rig up - Tear out		
21. <i>Safety Meeting</i>	1/2	
TOTAL	34	

COSTS

DAILY	48500
CUMMULATIVE	859500

SUPERVISOR

Wilbert Calhoun

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-08-26-24:00
 Yr - Mon - Day - Time

WELL NAME Paramount at Alkermood LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Finish Running Test Tools in Hole For DST #2 - Position
 Packers - Pump up and set Packers - Open Tool - Weak Air
 Blow on Tool Open - Increased to Strong Air Blow in 10.5 Secs -
 Hose to Bottom of Pail - Open to Flow Line - No Gas to Surface
 Shut in For 1 Hr - Open Tool - Strong Air Blow when Tool Opened
 Gas to Surface in 1 Min - Blow increasing during 2 Hr. Valve
 Open - Strong 2 M Flow Line throughout Valve Open -
 Shut in For 4 Hrs - Deflate Packers - Pull Loose and Pull out
 Recovered 85 M Very Gasified Inert Mud - Recover Recorder
 and Get Pressures - Send to Calgary - Break down - lay down
 and load out Test Tools - Release Tester - Slip cut line after
 Making up & Running to Bit and BHA - Run in Hole - Break Circ
 and Wash out 40 M to Bottom - Circ to Clear Hole - Make 8 Stand
 Wiper Trip up into Casing - Run Back in - Circ to Clear Hole - Pump
 Pill - Held Safety Meeting with lay down Operator - Lay down
 Drill Pipe - Pick up and Break Kelly - lay down Hole Water
 Pipe and Drill Collars -

Since Midnite - Finished laying down Drill Collars - Rig in
 Power Tongs - Pick up and Run 2440m Casing - Went in
 Hole w/ No Problems - Rig in Casing Head Line - Circ Casing

WANT LIST:

WEATHER: 0'cast - Calm - Cool - Snow - 16°C ROAD: Good on Hwy - Rough to location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

PARAMOUNT RESOURCES LTD.

FIELD DRILL STEM TEST REPORT

A. WELL DATA

WELL NAME Paramount et al Arrowhead LOCATION C-02-60-40-123-00 DATE Mar-26-1999
 DST No. 2 Interval 602-612 Formation Chalk Sand
 Last Casing: Size 339mm Depth 504 Open Hole: Size 311mm Depth 694
 Hole Troubles Ni Calliper at Packer(s) 316mm
 Mud: Wt 985 Vis 50 W.L. 17 % Oil 85.5 ppm Cl 161538

B. TEST STRING DATA

Testing Company Baker Oil Tools Type of Test Inflate Straddle
 Type & No. of packers 2 Inflatable Size 263mm
 DP size 114mm Weight 24.6 Kg/m Length 430m
 DC size 174mm Weight 164 Kg/m ID 58 Length 170m
 Tailpipe size ✓ Weight ✓ Length ✓ Perfs ✓
 T.D.String Recorder Depth Water Cushion BH Choke
 Packer depths 602 & 612 Wt on Packers 16000 lbs
 Other Equip Float Manifold - Pump out Sub - Jaws - Bottom Hole Sampler - Safety Jt - Port Seal Head - 21' Pack Assembly

C. TEST RESULTS

Temp 33 °C

Times: PF 10 ISI 60 Flow 120 FSI 240
 Pressures: PF 228 IF 395 IH 5945 ISI 5371
 FF 867 FH 5926 FSI 5400

FLOW DESCRIPTION

Preflow Weak Air Blow building to Strong Air Blow in 3 1/2 mins - Building during Pre Flow Valve open - No Gas to Surface
 Valve Open Strong Air Blow when Tool opened - Gas to Surface in 1 min - Blow Increasing during Valve Open - Strong 2 M Flame
 Recoveries 85M Gassified Invert Mud - No Indication of Water in Samples

D. SAMPLE DETAILS

Caught 3 samples of Fluid Recovery

Sent to: AGAT Laboratories Via: Tester Date Sent: Mar-26-1999

E. REMARKS

Good Test - No Problems

Supervisor Wilbert Callihan

NOTE: Data reported on this form are field readings taken

PARAMOUNT RESOURCES LTD.

FIELD DRILL STEM TEST REPORT

A. WELL DATA

DATE Mar-25-1999
 WELL NAME Paramount et al Arrowhead LOCATION C-01-40-40-123-00
 DST No. 1 Interval 617-627m Formation Chinle Sand
 Last Casing: Size 339.7 Depth 504 Open Hole: Size 311.2 Depth 694
 Hole Troubles None Caliper at Packer(s) 315mm
 Mud: Wt 985 Vis 50 W.L. 17 % Oil 85.5 ppm Cl 161538

B. TEST STRING DATA

Testing Company Baker Oil Tools Type of Test Inflate Straddle
 Type & No. of packers Inflatable - 2 Size 262mm
 DP size 114mm Weight 24.6 Kg/m Length 453.56
 DC size 174mm Weight 64 Kg/m ID 58mm Length 170.00
 Tailpipe size ✓ Weight ✓ Length ✓ Perfs ✓
 T.D.String 637m Recorder Depth 620 Water Cushion ✓ BH Choke 25.4mm
 Packer depths 617.4 627m Wt on Packers 16000 lbs
 Other Equip Fail Safe Head - Floor Mount - Safety Joint - Pump out Sub - Jars
Bottom Hole Samples - By Pass Assembly

C. TEST RESULTS

Temp 34 °C
 Times: PF 10 ISI 600 Flow 120 FSI 240 mls
 Pressures: PF 466 IF 2214 IH 6077 ISI 5400
 FF 5115 FH 6072 FSI 5397

FLOW DESCRIPTION

Preflow Weak Air Blow when Tool Opened - Increased to Strong Air Blow after 75 Secs - Hose to Bottom of Pail
 Valve Open Weak Air Blow building to Strong Air Blow after 75 Secs Held Steady throughout 120 Mins Tool Opened - No Gas to Surf
 Recoveries 490m Salt Water - Clear Water - 36000 PPM Salinity

D. SAMPLE DETAILS

Caught 60 Samples Fluid when Reverse Circ out - Had 11 vent mud in First and Last Sample
 Sent to: AGAT Laboratories Via: Tester Date Sent: Mar-26-1999

E. REMARKS

Good Test - No Problems

Supervisor Wilbert Colliton

NOTE: Data reported on this form are field readings taken

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-25-24:00
 Yr-Mth-Day-Time

WELL NAME Paramount at Arrowhead LOCATION C-02-100-40-122-00

OPERATIONS DETAIL:

Finished Running Legs in Well with Baker Atlas - Rig out
 Loggers - Sent logs in to Calgary via Satellite - Wait for Orders
 Pickup - Make up and Run in Baker in Flare Test Tools with 10m
 Interval - Tools went in Hole w/no Problem - Pump up and
 Set Packets - Open Tool - Run Successful Test - Pull Tools loose
 and Pull out of Hole w/no Problems - Recovered 490m Saltwater
 in Pipe - Salinity of 36000 PPM - Forward Test Results on to
 Calgary - Circ Fluid out then Pump out Sub - Make up Test Tools
 For DST #2 - Running Test Tools in Hole @ Midnite

DST #1 - 6:27 - 6:17 M

DST #2 - 6:12 - 6:02 M

Since Midnite have conducted DST #2 - Strong Air Blow on
 Initial Open - NRTS - Shut in For 60 Mins - Opened Tool -
 Had Very Strong Air Blow - GTS in 1 1/2 Mins - Flare Building
 then 120 mins Valve Open - Tool Shut in at Report Time
 Will pull Packets loose @ 08:30 Hrs

WANT LIST:

WEATHER: Clear - Cool - NW Wind @ 15 km/h - 4°C ROAD: Good on Hwy

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Returned Wellsite Unit to Mount View Trailers - Grande Prairie
 Returned Centrifuges - Stood a Feed Pumps to Cayote Rentals - WTSU




Paramount Berkley Arrowhead C-02 60-40-123-00 DST# 1

Baker Oil Tools

Formation: Tight hole
 Interval - from: 617 to: 627 m

Recorder# W35 at 620 m



Test Date: 1999-03-25
 Test Type: Inflate Straddle
 Tester Name: Ken Willis
 Drill Pipe O.D.: 114.00 mm
 Drill Collar LD.: 61.00 mm
 Drill Collar Length: 169.61 m
 Hole Size: 311.00 mm

Blow Description:

PREFLOW - WAB to SAB in 75 sec. Steady throughout. NGTS. FINAL FLOW - WAB to SAB in 75 sec. Steady throughout. NGTS.

Remarks:

All measurements are field estimates. 6 HWDP, 114x69.8x62.5kg/m, listed as DC.

Maximum Btm Hole Temperature @ FSI: 33.6 C

		Pressure (kPag)	Time (min)	Extrapolated Pressure (kPag)
1	Initial Hydrostatic	6077		
2	Start of 1st Flow	466		
3	End of 1st Flow	2214	9.5	
4	End of 1st Shut-in	5400	61.0	
5	Start of 2nd Flow	2343		
6	End of 2nd Flow	5115	120.0	
7	End of 2nd Shut-in	5397	240.5	
14	Final Hydrostatic	6072		

Liquid Recovery of 500.00 m


Test was reversed out.

Recovery	Description	Salinity
10.00 m	invert	
490.00 m	salt water	36000

Baker Oil Tools Drill Stem Testing

Paramount Berkley Arrowhead C-02
60-40-123-00
DST #: 1
Recorder: W35


Pressure (kPag) at Critical Points:
1: 6077 4: 5400 7: 5397
2: 466 5: 2343 14: 6072
3: 2214 6: 5115



Baker Oil Tools Drill Stem Testing


Paramount Berkley Arrowhead C-02
60-40-123-00
DST #: 1
Recorder: K79

Pressure (kPag) at Critical Points:
1: 5968 4: 5294 7: 5292
2: 344 5: 2210 14: 5970
3: 2104 6: 5011



Baker Oil Tools Drill Stem Testing

Paramount Berkley Arrowhead C-02
60-40-123-00
DST #: 1
Recorder: K78



Baker Oil Tools

FIELD REPORT

TEST A TEST No. 2 LUS. TEST No. 2

FORMATION TESTED T.D. 694 m

INTERVAL TESTED: From 602 m to 612 m

TOTAL INTERVAL TESTED 10 m

TEST TYPE Inflate Straddle RESET: YES ☐ NO ☒

CUSHION: YES ☐ NO ☒ TYPE AMOUNT m

STARTED IN HOLE @ 23:30 HRS. OPENED TOOL 01:15 HRS.

DATE & TIME OUT OF HOLE 1999-03-26 @ HRS.

TEST TIMES:

PRE-FLOW 10 MIN. INITIAL SHUT-IN 60 MIN.

SECOND FLOW MIN. SECOND SHUT-IN MIN.

FINAL FLOW 120 MIN. FINAL SHUT-IN 240 MIN.

PRE-FLOW BLOW DESCRIPTION: WAB to SAB in 210 sec. Increasing throughout. NGTS.

FINAL FLOW BLOW DESCRIPTION: SAB immediately. GTS 1 min. Increasing throughout. Strong 2m flame.

MECHANICAL RECORDERS

No.	INSIDE ☐	No.	INSIDE ☐	No.	INSIDE ☐
20610	OUTSIDE ☒		OUTSIDE ☐		OUTSIDE ☐
DEPTH 605 m		DEPTH		DEPTH	
CLOCK 25152		CLOCK		CLOCK	
REC. SEC. # 15027		REC. SEC. #		REC. SEC. #	
No.	INSIDE ☐	No.	INSIDE ☐	No.	INSIDE ☐
	OUTSIDE ☐		OUTSIDE ☐		OUTSIDE ☐
DEPTH		DEPTH		DEPTH	
CLOCK		CLOCK		CLOCK	
REC. SEC. #		REC. SEC. #		REC. SEC. #	

ELECTRONIC RECORDERS

No.	INSIDE ☐	No.	INSIDE ☒	No.	INSIDE ☒
W35	OUTSIDE ☒	K79	OUTSIDE ☐	K78	OUTSIDE ☐
DEPTH 605 m		DEPTH 594 m		DEPTH 590 m	
TEMP.		TEMP.		TEMP.	
FILE		FILE		FILE	

FIELD READINGS

REC. No.	DEFLECTION	PRESSURE kPa	REC. No.	DEFLECTION	PRESSURE kPa
	1			1	
	2			2	
	3			3	
	4			4	
	5			5	
	6			6	
	7			7	
	8			8	
	9			9	
	10			10	
	11			11	
	12			12	
	13			13	
	14			14	

REMARKS

SEQUENCE OF TEST EVENTS:

All measurements are field estimates. 6 HWDP, 114x69.8x62.5kg/m, listed as DC. Impact Pump Out Sub included in collar tally. One gas bomb caught at end of main flow. Preliminary report.

GENERAL INFORMATION

COMPANY Paramount Resources Ltd

CONTACT IN CALGARY

CONTACT'S PHONE FAX

WELL NAME Paramount Berkley Arrowhead C-02

LOCATION 60-40-123-00

K.B. m GROUND ELEV

COMPANY REP Wilbert Callihoo

TESTER Ken Willis

JAR No 1020 HYDRAULIC TOOL No 135

UNIT # 960201 PUMP No 69

CONTRACTOR Precision RIG No 537

TICKET No 809382 DATE 1999-03-25

MUD & HOLE DATA

HOLE CONDITION @ TEST TIME:

EXCELLENT ☐ GOOD ☐ FAIR ☒ POOR ☐

WAS HOLE CONDITIONED PRIOR TO TEST: YES ☐ NO ☒

HOLE DEVIATION: YES ☐ NO ☒ AMOUNT DEGREES

CALIPER LOG RUN PRIOR TO TEST: YES ☒ NO ☐

CALIPERED HOLE SIZE @ TEST DEPTH MAX. mm

MUD TYPE Invert

WEIGHT 965 kg/m³ VISCOSITY 50 WATER LOSS

FILTER CAKE mm

DRILL PIPE SIZE: O.D. 114 mm I.D. 97 mm WEIGHT 247.7 kg/m

DRILL COLLARS: O.D. 174 mm I.D. 61 mm RUN 170.09 m

MAIN HOLE OR CASING SIZE 311 mm

BOTTOM HOLE OR CHOKE SIZE 25.4 mm

PACKER RUBBER SIZE: DIAM. IN mm 263 LENGTH IN m 1.66

RUBBER LEFT IN HOLE: YES ☐ NO ☒

TOP PACKER: SERIAL No CONDITION

BTM PACKER: SERIAL No CONDITION

GAS MEASUREMENTS

MEASURED WITH:

SIDE STATIC ☐ CRITICAL FLOW PROVER ☐

FLOOR MANIFOLD ☒ ORIFICE WELL TESTER ☐

CLOSED CHAMBER ☐ OTHER

RISER SIZE

FLOW #	TIME	CHOKE mm	READING kPa	RATE m ³ /C
2	10	6.35	50	846
2	20	6.35	80	1028
2	30	6.35	110	1210
2	40	6.35	130	1331
2	50	6.35	150	1432
2	60	6.35	170	1574
2	70	6.35	200	1756
2	80	6.35	210	1817
2	90	6.35	220	1877
2	100	6.35	240	1999
2	110	6.35	250	2060
2	120	6.35	260	2121

RECOVERY

RECOVERY VERIFICATION SIGNATURE:

TOTAL FLUID RECOVERED m CONSISTING OF:

m OF SALINITY

m OF SALINITY

m OF SALINITY

m OF SALINITY

TEST WAS REVERSED OUT: YES ☐ NO ☒

BTM. H. SAMPLER # SENT TO

GAS BOMB # NSN SENT TO

No. OF FLUID SAMPLES TAKEN SENT TO

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-24-24:00
Yr - Mon - Day - TimeWELL NAME Paramount (Atwoodhead) LOCATION C-02-60-40-123-00**OPERATIONS DETAIL:**

Finish Pulling out of Hole - Change Bits - Pulled Bit had
Buttons broke off and 1 cone was locked - Make up 2 Type
Chisel Button Bit and Run in Hole - Break Circ - Clean out 4m
to Bottom - Drill Ahead - Penetration Rate quite slow - 3m/Hr.
Run Survey @ 674m - Deviation at $1\frac{1}{4}^{\circ}$ - Drill to 694m - Calling
this depth T.D. - Circ to Clean Hole - Made Fast and Wiper Trip
up into Casing - Circ to Clean Hole - Drop Survey - Pump Pill -
Pull out of Hole - Held Safety Meeting w/ Loggers & Rig Crew -
Rig in Baker Atlas Loggers and Run logs in Hole.

WANT LIST:WEATHER: Cloudy - Calm - Cool +15°C ROAD: Fair on Hwy - Rough to location**IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

Sent out Load of Shale to Ft St John
Returned Core Barrels - Pump Joints - Tools & Tools to Baker Hughes
Returned 2 Baskets Fishing Tools to Baker Hughes
Returned Indicator to Raven Rentals in Ft St John

Geological Morning Report**Mar 25, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 13
Target Location: C-02

Date: Mar 25, 1999
Time: 06:00 hrs
Hours Drilling: 8

Depth: 694m
Progress: 23m
Average ROP: 2.8m / hr

Formation: Flett

Operational Status: Run in with test tool

Operational Summary: Drill 311mm hole, Wiper trip, Log, Run DST

Remarks: TD at 694m 14:40 hrs. Ran DIL / ZDL-CNL combination from TD to Surface. Second run was Dipole Sonic. Tool failed. Third run, had to go with normal Sonic. Option was to hotshot an XMAC out of Grande Prairie. Running in DST # 1 from 617 to 627m.

Paramount Resources Ltd.
 Paramount Berkley Arrowhead C-02
 60° 40' 123° 00'

Colin or Wilbert

1-600-700-5443

Logging Alert

Status: **Tight Hole**

UWI: 300C026040123000

Coordinates: Lat. 60° 31' 12.091" Long. 123° 01' 10.431"

Contractor: Precision Drilling Rig #507 Licence: EL383

Elevation: Ground 447.2m KB 454.1m

Deviated hole: None

Hole Size: 311 mm Mud: Invert

Surface Casing: 339.7 mm 81.1kg/m landed at 504m KB

Production Casing: 244.5mm TD: about 750m MD Field Prints: 4

1 wellsite floppy: ASCII of GR from casing to TD at .2 or .25m increments, 2 columns

from the top down please

eg. DEPT GR
 510.00 115
 510.25 118

Logs:

1. HDIL-GR

1:600 TD to Casing GR 0-150
 1:240 TD to Casing

2. ZDL-CNL-GR-PE-DAC

1:600 TD to surface PE 0-10
 1:240 TD to surface
 Sandstone matrix -15 to 45 from TD to casing
 Limestone repeat from TD to 600m

*Annular volume / hole volume for 244.5mm casing and open hole

3. MAC-GR-CAL (possible run in dipole mode)

1:600 TD to surface 100-500
 1:240 TD to surface 100-300

4. LOG GAMMA, SONIC AND NEUTRON THROUGH CASING TO SURFACE

Logstar: All logs, entire well
 Copies to Paul Collens

6 prints, 4 LAS
 off: 290-3600
 home: 220-9766

**** Mark first readings on all curves ****

No shop Copies. All scratch, scraps and garbage to be left on lease.

Thanks;

COLIN BREDIN

From Ft Nelson
 take Alaska Hwy West
 to Hwy 7. (~29km)
 Turn North and follow
 Hwy 7 toward Fort
 Liard. From NWT
 Border go 72km Nor
 then turn RIGHT TO
 Precision #507.

Drilling Progress

Lithology Description

Date	Measured Depth	Core	Porosity Type Oil Show	Porosity (%)	Interpreted Lithology	Grain Size (mm)	Sorting	Rounding	Lithology Description
						0.075 0.15 0.3 0.6 1.18			
									LS: mot lt - dk brn, crpxl, mdst, arg ip, tight
									CHT: aa
									LS: mot lt - m brn, dk brn arg ip, crpxl, mdst, tight, tr of dk brn lamr CHT
									LS: lt gy wh, m gy arg, mot m - dk brn, crpxl, mdst, tight, tr of pels and crin plates
									SH: m gy, dk gy, calcs, fis, pily
									LS: lt gy, m gy, mot lt - m brn, arg ip, crpxl, mdst
									SH: aa
									LS: lt gy, m gy, mot gy brn, crpxl, mdst, no vis por, mnr dk brn Cht lam
									SH: m gy, dk gy, calcs, fis, pily
									LS: aa
									LS: mot lt - m brn, gy brn, dk gy brn, crpxl, mdst, tr of dk brn lamr Cht, tr of SH m - dk gy, calcs, fis, pily
									LS: aa
									LS: mot lt - m brn, m gy brn, dk gy brn, crpxl, mdst, arg ip, tr of Cht, mnr SH m - dk gy, dk gy brn, calcs, fis, pily

Total Gas (%)

Drill Rate (min/m)

Trip for Bit

Trp Gas

DB 1.26" TVD 674

Survey

Connection

Intermediate TD 694m @ 14:40 hrs Mar 24, 1999

Mar 24, 1999

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-23-24100
Yr - Mon - Day - Time

WELL NAME Paramount at Arrowhead LOCATION C-02-60-40-123-00
 Day 16 Depth 662 Metres last 24 hr 114 Rotating hrs 16 1/2
 Activity at report time Drill Ahead @ 673M @ 0.71 sec/Hr.

DRILLING MUD PROPERTIES AT SHAKERSUCTION/PIT

Wt 990 Vls 50 WL 17 Gels 2/3 Solids 5.2 % PV 9 YP 2.4 pH
 Oil Slack % Sand 0.05 % Cake 2 PPMCL 146666 PPMCA 56666

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
1	311.2	STC-F2GH	VR1813	7-8 ⁰⁰⁰	90/110	604	56	100	4 1/2	12 1/4	8.16	3	2	77
2	311.2	RTC-HP5TH Return	NP1611	7-13 ⁰⁰⁰	100/110	662	58	58	12	12	4.83	4	8	70

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP			m³/MIN	ANN. VEL.		JET VEL.	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER		DP	DC			
1	19	19	25.4	2.03	100	152	2.2	3.2	38/56			7900
2	19	12.5	25.4	2.03	100	152	2.2	3.2	38/56			7700

DEVIATION SURVEYS

3/4	at	550 m		at	m
1/4	at	600 m		at	m
1	at	635 m		at	m
	at	m		at	m

MUD & CHEMICALS ADDED

Cal Carb - 2590x

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT kN
1-Bit		311	.30	
3-Drill Collars		228	28.48	
1-XO Sub		222	.40	
1-Drilling Jaws		168	3.96	
12-Drill Collars		174	114.04	
1-XO Sub		164	.58	
6-Heavy Weight Drill Pipe		114	54.96	
47-Drill Pipe		114	451.98	
1-Kelly		114	7.30	

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling	16 1/2	
2. Trips	4 1/2	
3. Rig Service	1/2	
4. Deviation Surveys	1 1/4	
5. Ream & Cond. Hole		
6. Mix & Cond. Mud		
7. Circulation	1	
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing		
11. Logging		
12. Coring		
13. Formation Test Log		
14. Waiting on:		
15. Nipple Up & Test BOPS		
16. Drilling Out		
17. Lost Circ.		
18. Laying Down DP & BOP's		
19. Plug & Abandon		
20. Rig up - Tear out		
21. BOP Drill - New Crew	1/4	
TOTAL	24	

COSTS

DAILY 47000
 CUMMULATIVE 701000

SUPERVISOR

Wilbert Callibee

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-23-24:00
Yr - Mos - Day - TimeWELL NAME Paramount at Arrowhead LOCATION C-02-60-40-123-00**OPERATIONS DETAIL:**

Drill Ahead 311.2mm Hole - Run deviation Survey and Hole Angle
Holding @ 550m - Drill ahead to 598m and Hole Angle out of
Drill to 604m - Bit not drilling and Torquing up - Circ to Clean
Hole - Pull out soft Tooth Bit - Had over 50% chert in last
Sample before Pulling out - Run in with 2 Type Roman Butte
Bit - Drill ahead @ 3.5m/Hr - Drilled thru chert section from
637-647m - Drill to 663m - Bit Torquing up and not drilling
Circ to clean Hole - Pump w/ Material Pill - Pulling out of
Hole at midnite

Stone midnite got out of Hole - Bit has Beaten and Worn
Teeth and 1 Core (#3) Landed up - Run in with RBT-Type 2
Chisel Tooth Bit - Drilling Ahead with 1300-1500 lbs on Bit
and Drilling @ 3-4m/Hr - Drilling in Limestone with Chert
Stringers - Loggers and Tester Arrived at Location

WANT LIST:WEATHER: Clear - Calm - Cool -1°CROAD: Fallon Highway - Soft Snow to Loc**IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

Geological Morning Report**Mar 24, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 12
Target Location: C-02

Date: Mar 24, 1999
Time: 06:00 hrs
Hours Drilling: 15


Depth: 671m
Progress: 67m
Average ROP: 4.5m / hr


Formation: Flett

Operational Status: Drilling

Operational Summary: Trip for bit, Drill, Trip for bit, Drill 311mm hole

Remarks: Chinkeh 605.5m. Uppermost sand is oil stained and has porosity but not much for gas effect. Has possibilities but pretty subtle. Mud density 990. Tight sand, shales, silts and coal in the middle. Lower sand is porous but looks wet. A lot of Chert from 640 - 649m (Fantasque?). Flett 649.5m, tight Limestone. Tripped for bit last night. Drilling about 3m/hr in Flett. Loggers on location.





PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-22-24:00
Yr - Mon - Day - Time

WELL NAME Paramount total Allowhead LOCATION C-00-00-40-123-00
 Day 15 Depth 548 Metres last 24 hr 42 Rotating hrs 6
 Activity at report time Pull out of Hole @ 6:04 AM @ 07:00 Hrs

DRILLING MUD PROPERTIES AT SHAKERSUCTION/PT

Wt 980 Vls 51 WL 18 Gels 213 Solids 10 YP 1.92 pH
 Oil 26.4 % Sand 0.05 % Cake 2 PPMCL 158333 PPMCa 53333

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m. DRLD	Rot hrs TODAY	CUM. Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
1	311.2	STN-FBCH	121513	3-8 ⁰⁰⁰	65-80		42	44	6	644	7.04			
					110									

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL.		JET VEL.	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER	m ³ /MIN	DP	DC			
1	19	19	25.4	203	9X100	152	2.2	32	38/56			7500

DEVIATION SURVEYS

• at _____ m • at _____ m
 • at _____ m • at _____ m
 • at _____ m • at _____ m
 • at _____ m • at _____ m

MUD & CHEMICALS ADDED

Caustic - 1 Sack - Inventory Adj.

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT kN
1-Bit		311	.30	
3-Drill Collars		228	28.48	
1-XO Sub		222	.40	
1-Drilling Jags		168	3.96	
12-Drill Collars		174	114.04	
1-XO Sub		164	.58	
16-Hen's Water P		114	54.96	
35-Drill Pipe		114	336.74	

TIME ANALYSIS

	OPERATION	TODAY	CUM.
	1. Drilling	6	
	2. Trips	12 1/2	
	3. Rig Services	12	
	4. Deviation Surveys		
	5. Ream & Cond. Hole		
	6. Mix & Cond. Mud		
	7. Circulation		
	8. Rig Repair		
	9. Run Casing & Cement		
	10. Fishing		
	11. Logging		
	12. Coring		
	13. Formation Testing		
	14. Waiting on:		
	15. Nipple Up & Test BOPS		
	16. Drilling Out		
	17. Lost Circ.		
	18. Laying Down DP & BOP's		
	19. Plug & Abandon		
	20. Rig up - Tear out		
	21. Fishing Cones	5	
	TOTAL	24	

COSTS

DAILY 39500
 CUMMULATIVE 654000

SUPERVISOR

Wilbert Callitree

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-22-24:00
Yr - Mon - Day - TimeWELL NAME Paramount at Alvarado LOCATION C-02-60-40-123-00**OPERATIONS DETAIL:**

Run in Hole with Drill Bit - Not able to Drill Ahead - Bit Torquing up - Could not make any Progress - Pull out of Hole - Made 2" Run in Hole w/ Magnet - Recovered Rollers and Balls from Bit Bearings - Lay down Magnet - Run in with Bit - Not able to Drill Ahead - Bit Torquing up - Pull out of Hole - Pickup and make up 12" Flat Bottom Mill and Turb. Sub - Run in and Mill ahead for 2 meters - Had Torque in Drill String when starting to Mill ahead - Smoothed out after Milling 3 meters - Pull out lay down Mill and Turb. Sub - Recovered 2 Rollers in Turb. Basket - Run in with Bit - Took off Drilling smooth - Drill ahead at Midnite

Surveys - $3/4 @ 550 M$ & $1 1/4 @ 600 M$

WANT LIST:WEATHER: Clear - Cool - S Wind @ 20 km/h - 2°C ROAD: Good on Hiway - Rough to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 23, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 11
Target Location: C-02

Date: Mar 23, 1999
Time: 06:00 hrs
Hours Drilling: 9

Depth: 604m
Progress: 98m
Average ROP: 10.8m / hr

Formation: Garbutt


Operational Status: Tripping

Operational Summary: Fish, Run in with bit, Drill 311mm hole, Trip for bit.


Remarks: Shale, no shows. Loggers and tester alerted.

Drilling Progress

Lithology Description



23.1989



SH: m gy, m - dk gy, fis, plty

SH: aa

SH: m gy, m - dk gy, fis, plty, mnr m gy slty

SH: m gy, m - dk gy, fis, plty

SH: aa

SH: m gy, m - dk gy, mnr m gy slty, fis, plty

SH: aa

SH: m gy, m - dk gy, mnr m gy slty, fis, plty

SH: m gy, m - dk gy, fis, plty, tr of bent

SH: aa, mnr bentic lam, tr of SS lt - m
bm, qtzs, arg, slty - v f gred, sbang -
sbrd, firm, sidic, tightSH: m gy, m - dk gy, m - dk bm sidic,
mnr dk gn glauc, fis, plty - blk, Thnbds
of SS lt bm, s&p, qtzs, slty - v f gred,
sbang - sbrd, m - w srt, firm, sils cmt,
calcs ip, no vis por, tr of cnt, mnr nodr
and dism pyr

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-21-24:00
Yr - Mon - Day - Time

WELL NAME Paramount Arrowhead LOCATION C-02-100-40-123-00
 Day 14 Depth 506 Metres last 24 hr 2 Rotating hrs 13 1/4
 Activity at report time Pullout w/ Magnet @ 07:00 Hrs.

DRILLING MUD PROPERTIES AT SHAKERSUCTION/PIT

Wt 1040 Vls 58 WL 18 Gels 2/3 Solids 8.3 % PV 11 YP 287 pH
 Oil 88.3 % Sand 100.5 % Cake 2 PPMCL 190000 PPMCa 72000

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m. DRLD	Rot hrs. TODAY	CUM. Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
1	311.2	STM-FDCH	LR1813	2-3	80	506	2	2	13 1/4	12 1/4	1.14	3	2	TH

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL.		JET VEL.	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER	m³/MIN	DP	DC			
1	19	19	17.5	203	2400	152	2.22	32	38/56			9000

DEVIATION SURVEYS

• at _____ m	• at _____ m
• at _____ m	• at _____ m
• at _____ m	• at _____ m
• at _____ m	• at _____ m

MUD & CHEMICALS ADDED

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT dN
1-Bit		311.2	30	
3-Drill Collars		228	28.48	
1-XOSub		222	.40	
1-Drilling Jaws		168	3.96	
12-Drill Collars		174	114.04	
1-XOSub		164	.58	
16-Heavy Wtd DP		114	54.96	
31-Drill Pipe		114	297.80	
1-Kelly		114	6.00	

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling	13 1/4	
2. Trips	7 1/2	
3. Rig Service	1/2	
4. Deviation Surveys		
5. Ream & Cond. Hole		
6. Mix & Cond. Mud		
7. Circulation <u>Displace to Tower</u>	13 1/4	
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing <u>Run Magnet</u>	1 1/4	
11. Logging		
12. Coring		
13. Formation Testing		
14. Waiting on:		
15. Nipple Up & Test BOPS	8	
16. Drilling Out		
17. Lost Circ.		
18. Laying Down DP & BOP's		
19. <u>Drill out thru C39</u>	2 1/2	
20. <u>Slip & Cut Drill Pipe</u>	1/2	
21. BOP Drill	1/4	
TOTAL	24	

COSTS

DAILY 27500
 CUMMULATIVE 614500

SUPERVISOR

Wilbert Calliteno

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-21-24:00
Yr-Mon-Day-TimeWELL NAME Paramount at Arrowhead LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Finish Pressure Testing BOP Stack - Pipe Rams and Hydril
 All Held O.K. - Pressure Test All Surface Valves - Stabbing Valve - Kelly
 Cocks - Back Pressure Valve - Kill Line Kill Line Valves - Pack
 Accumulator Check - Accumulator All O.K. - Had Made up Bit
 and BHA and Ran in Hole - Tag Cement Top @ 486m - Float Collar
 @ 490m - Pump Water to Flush Surface Hole Mud out of Suction
 Lines - Mud Pumps and Mud Lines - Pump 1.5m³ Diesel Fuel and then
 Displace Water in Casing to Invert - Drill out Cement - Float Collar
 Cement in Shoe Joint and Float Shoe - After Drilling out thru
 Shoe Bit Torqued up and could not drill w/ Bit was in smoothly
 Were able to Rotate w/ 2-3 mads on Weight on Bit - Would Torque up
 when Weight on Bit was increased - Pulled out of Hole and
 Found 6 Roller Bearings from 1 1/2" Surface Hole Bit Jammed
 in Teeth Locking up Bit - Ran in w/ 1 1/4" Magnet and Junk Sub
 Work Magnet and Junk Sub - Pull out of Hole - Had 6 Full Rollers
 and 6 Wash down Rollers on Magnet - Nothing on Junk Sub - Lay
 down Magnet and Junk Sub - Make up Bit & BHA - Run in Hole

Since Midnite Finished Running in w/ Bit - Notable to Drill Ahead
 Bit Torquing up when Weight Set on Bit - Circ on Bottom and try
 to Work Bit past Junk in Hole - Notable to get Bit to get past
 Junk in Hole - Pull out of Hole - No Rollers in Bit Teeth - Made up
 Magnet and Ran in Hole - Circ & Work Magnet on Bottom - Pull out
 of Hole - Had Roller and 2 Small Pieces plus Filings on Magnet - Clean
 off and Run Back in Hole - Circ & Work Magnet on Bottom - Pull out -

WANT LIST:

WEATHER: Clear - Calm - Cool -2°CROAD: Good as Hiway - Rough to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 22, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 10
Target Location: C-02

Date: Mar 22, 1999
Time: 06:00 hrs
Hours Drilling: 2

Depth: 506m
Progress: 1.5m
Average ROP: .75m / hr

Formation: Scatter

Operational Status: Fish

Operational Summary: Pressure test, Drill out, Trip magnet (on third trip)

Remarks: Lost some roller bearings while drilling pilot hole for surface. Found them.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

 FOR 24 HR PERIOD ENDING 99-02-20-24:00
 Yr-Mon-Day-Time

 WELL NAME Paramount total Arrowhead LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Finish Welding on 13^{5/8}" Casing Bawl - Press Test Weld w/Att
 and Had leak in Weld - Reweld Bawl and Pressure Tested o.k.
 Put on Spool above Bawl - DSA Flange - 13^{5/8}" - 5000 x 13^{5/8}" - 3000 -
 Single Gate Ram - Flanged Outlet Spool - Double Gate BOP -
 Flanged Outlet Spool - Hybrid & Riser with Flow Line Outlet
 Put on 2 Sets Bleed off Line Valves and 2 Sets Kill Line Valves
 Had to Weld up Double Flange Directional Spool For Bleed off Line
 and Make up line to Hook Valves together and Hook up to Manifold
 Stack - Weld and Fabricate line to Hook Kill Line Valves together
 and Make up line from Mud line to Kill Line Valves - Move the
 Manifold Stack with loader to get lines to match up - Had to
 Change Angles & Reweld outlet from Riser to Flow line -

Hook in Pressure Tester and Pressure Test Manifold Valves
 and Manifold Lines - All Valves on Bleed off side of BOP &
 HCR Valve - Press Test Blind Rams and Casing - Check Meter
 Shut offs - Test BOP Flanges - All worked and Weld out.

WANT LIST:

 WEATHER: Clear-Calm-Cool-16°C

 ROAD: Good on Highway - Fog & slippery
muddy on location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 21, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 9
Target Location: C-02

Date: Mar 21, 1999
Time: 06:00 hrs
Hours Drilling: 0

Depth: 504m
Progress: 0m
Average ROP: 0m / hr

Formation: Scatter

Operational Status: Pressure test.

Operational Summary: Nipple up, Pressure test.

Remarks: Should drill to core point today.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-19-24:00
Yr - Mon - Day - Time

WELL NAME Paramount total Atterhead LOCATION C-02-100-40-123-00

OPERATIONS DETAIL:

Finished Drilling 1m of 444.5mm Hole - Circ - Cond Mud & Hole - Drop Survey - Pull out of Hole - Rig in Power Tools and Rig to Run Casing - Run 339mm Casing - Went in Hole and went to Bottom w/ No Problems - Rig in Circ Line - Circ and Wash Csg - Held Safety Meeting w/ Newscor Cementers - Cement Casing Rig out Cementers - W.O.C. - Cut Conductor Pipe and Casing Nipple down 20" diverter stack - Cut Casing at Cut Off Weld on Casing Bowl

Run 32 Jts - 339.7mm - 81.1 Kdm Casing w/ Weatherford Float Shoe and Float Collar - Centralizers on Bottom Joint and Top of Joints #2-6-10-14-18-22-27-32 & 36 Cemented Casing w/ Newscor Cementers - Pumped 3m³ Water ahead Followed with 52 Tones 0.180 g/cc Cement + 1% Ca²⁺/12 Slurry Weight 1900 Kdm³ - Slurry Yield 39.46m³ - Dropped Rubber Plug - Displaced with 39.5m³ Water - Circ Pressure 6500 Kpa - Pumped Plug with 10,000 Kpa - Wait 20 mins - Bled Back - Floats Held Off - Recovered 7m³ Cement Returns to Surface - Plug down - 99-03-19-15:16 Hrs.

WANT LIST:

WEATHER: Clear-Calm-Mild -4°C

ROAD: Water Highway - Exit to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

PARAMOUNT RESOURCES LTD.

RUNNING AND CEMENTING

SURFACE CASING

O.D.: 339.7 MMWELL NAME: Paramount at Arrowhead LOC: C-02 DATE: 99-03-19K.B. ELEVATION 453.10 CSG. FLG: 7.20 TOTAL DEPTH (DRILLER) 564

HOLE SIZE	<u>444.5mm</u>		
DEPTH M	<u>504</u>		

CSG IN HOLE	<u>505.10</u>		
DEPTH SET	<u>504.00</u>		

MUD TYPE: Gel-Chem WT: 1150 KG/M3 VISC: 44 WL: 12.8BOP'S 20" Diverter Stack + 6" Bleed LineRUNNING

POWER TONGS Premier Ventures TORQUE: MAX: 8700 NM NOM 7000 NM MIN 5300
 TIME PIPE START: 04:30 TIME ON BOTTOM 09:30 TIME CIRCULATED 09:44
 FILL UP POINTS: Every Joint BOTTOM BY CSG 504.00m UP FROM KB: 1.0m

REMARKS:

CEMENTING

CEMENT CO: Nalco OPERATOR: Terry Taffels AR. TIME: 09:00hrs
 TYPES & QUANTITY OF CEMENT: 52 Tonnes Oil Base + 1% CaCl₂
 HEIGHT TO BE CEMENTED Surface
 FLUSH: 3m³ Water MIX TIME: START: 11:54 FIN: 12:38 WT: 19.6kg/m³
 CALCULATED DISP 39.5m³ MEASURED DISP. 39.6m³ START: 12:42 FIN: 13:16
 DISPLACING FLUID Water MAX PRESS 6500kpa BUMP W/ 10,000kpa
 CEMENT RETURNS 7m³ Returns to Surface FLOATS Yes WORKED CSG WHILE CMT Yes

REMARKS:

Casing went in Hole w/ No Problems
Good Cement Job

LANDING

TIME LANDED: 12:38 DATE: 99-03-19 WT. STRING (LESS BLOCKS) daN 22000
 WT. LANDED IN SLIPS: Nil daN BOWL: ABB Vetro Gray SIZE: 339mm x 341mm
 SERIES 1500-5000 PST SLIP & SEAL ASS: Automatic

REMARK:

AGENT OF OPERATOR:

Wilbert Callitoo

RUN & CMT SFC

PARAMOUNT RESOURCES LTD.

PIPE TALLY

DATE: 99-03-19

WELL NAME

Paramount et al Allowhead

LOCATION

C-02

CONTRACTOR

Precision Drilling-Rig #507

PIPE DESCRIPTION

339.7 mm.

89.1 KG/M

GRADE K55

RANGE 3

CPLG

Star

THREAD

8RA

MFG. LoneStar

NEW OR USED

New

TYPE OF STRING

Surface

TALLIED

W.A. Callhee

THREADS OFF Yes

LENGTH	LENGTH	LENGTH	LENGTH	LENGTH	LENGTH
1 14.16	21 14.22	41	61	81	101
2 14.30	22 13.14	42	62	82	102
3 14.26	23 14.00	43	63	83	103
4 14.16	24 14.36	44	64	84	104
5 14.20	25 14.16	45	65	85	105
6 13.10	26 13.16	46	66	86	106
7 13.24	27 13.26	47	67	87	107
8 14.12	28 13.24	48	68	88	108
9 13.22	29 13.14	49	69	89	109
10 13.16	30 13.06	50	70	90	110

TTL	TTL	TTL	TTL	TTL	TTL
1-10 137.92	21-30 135.74	41-50	61-70	81-90	101-110
11 13.18	31 13.18	51	71	91	111
12 14.28	32 13.20	52	72	92	112
13 13.12	33 13.18	53	73	93	113
14 14.08	34 13.06	54	74	94	114
15 13.44	35 14.16	55	75	95	116
16 13.50	36 14.14	56	76	96	116
17 12.96	37 13.36	57	77	97	117
18 14.42	38 13.16	58	78	98	118
19 14.32	39	59	79	99	119
20 13.06	40	60	80	100	120

TTL	TTL	TTL	TTL	TTL	TTL
11-20 136.36	31-40 107.44	51-60	71-80	91-100	111-120

TTL	TTL	TTL	TTL	TTL	TTL
01-20 274.28	21-40 243.18	41-60	61-80	81-100	101-120

TOTAL 1-20	274.28	PAGE 1 TOTAL	517.46	Shoe= Float - .46
TOTAL 21-40	243.18	PAGE 2 TOTAL		Float= Collar - .34
TOTAL 41-60		FLOAT & SHOE	.80	Shoe jt.=
TOTAL 61-80		GRAND TOTAL:	518.26	TOTAL JOINTS ON LOCATION 38
TOTAL 81-100		REMARKS:	Ran 37 Joints - Tally Total 505.10 m	
TOTAL 100-120			27 #38 Left out	
TOTAL 1-120	517.46	AGENT OF OPERATOR:	W.A. Callhee	

PARAMOUNT RESOURCES LIMITED

MAXIMUM ALLOWABLE CASING PRESSURE

WELL NAME: *Paramount et al Allowhead*
 NO: *C-02*

CASING: *339.7mm X 81.1 Kg/m*

LANDED AT: *504*

FORMATION RUPTURE:
 18.00 KPA/M X *504* M= *9022* KPA

MAXIMUM HOLD BACK WITH CASING FULL OF GAS: _____ KPA

MAXIMUM HOLD BACK WITH FLUID IN WELL BORE:

DENSITY KG/M3	Hydrostatic Pressure	MACP	DENSITY KG/M3	MACP KPA
1000	4944	4128	1250	
1010	4994	4078	1260	
1020	5044	4028	1270	
1030	5092	3980	1280	
1040	5142	3930	1290	
1050	5186	3886	1300	
1060	5240	3832	1310	
1070	5290	3782	1320	
1080	5340	3732	1330	
1090	5390	3682	1340	
1100	5438	3634	1350	
1110	5488	3584	1360	
1120	5538	3534	1370	
1130	5586	3486	1380	
1140	5636	3436	1390	
1150	5686	3386	1400	
1160	5736	3336	1410	
1170	5784	3288	1420	
1180	5834	3238	1430	
1190	5884	3188	1440	
1200	5934	3138	1450	
1210			1460	
1220			1470	
1230			1480	
1240			1490	
1250			1500	

DENSITY KG/M3	MACP KPA
1500	
1510	
1520	
1530	
1540	
1550	
1560	
1570	
1580	
1590	
1600	
1610	
1620	
1630	
1640	
1650	
1660	
1670	
1680	
1690	
1700	
1710	
1720	
1730	
1740	
1750	

IF LOST CIRCULATION OCCURS DO NOT USE THESE PRESSURES!

Geological Morning Report**Mar 20, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 8
Target Location: C-02

Date: Mar 20, 1999
Time: 06:00 hrs
Hours Drilling: 0

Depth: 504m
Progress: 0m
Average ROP: 0m / hr

Formation: Scatter

Operational Status: Nipple up

Operational Summary: Run and cement surface casing, Nipple up

Remarks:

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-18-24:00
Yr - Mon - Day - TimeWELL NAME Paramount et al Arrowhead LOCATION C-02-60-40-123-00
Day 11 Depth 504 Metres last 24 hr 77 Rotating hrs 18 1/4
Activity at report time Running 339.7mm Casing

DRILLING MUD PROPERTIES AT SHAKER/SUCTION/PIT

Wt 1150 Vls 64 WL 12 Gels 25/14 Solids 11 % PV 15 YP 12.9 pH 9.5
Oil % Sand 101 % Cake 2 PPMCL 200 PPMCa 20

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m. DRLD	Rot hrs TODAY	CUM. Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
RR4A	444.5	HLC-BTMX3	07784	6-8000	120	504	77	183	18 1/4	36 1/4	5	3	3	TD

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP			ANN. VEL.		JET VEL.	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER	m'/MIN	DP	DC		
RR4A	17.5	17.5	25.4	203	2110	152	2.38	32	38/60		7400

DEVIATION SURVEYS

3/4	at	444 m		at	m
1	at	472 m		at	m
3/4	at	500 m		at	m
	at	m		at	m

MUD & CHEMICALS ADDED

Gel - 30 Sax
Soda Ash - 2 Sax

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
1- Bit		444.5	.44	
1- Bit Sub		228	.96	
3- Drill Collars		228	28.12	
1- X.O. Sub		222	.40	
1- Drilling Tool		168	3.96	
12- Drill Collars		174	114.04	
1- X.O. Sub		164	.58	
6- Heavy Wt DP		114	54.96	
30 Drill Pipe		114	288.12	
1- Kelly		114	12.50	

TIME ANALYSIS

					OPERATION	TODAY	CUM.
					1. Drilling	18 1/4	
					2. Trips	3 1/4	
					3. Rig Service	1/2	
					4. Deviation Surveys	1	
					5. Ream & Cond. Hole Clean to Bottom	1/4	
					6. Mix & Cond. Mud	3/4	
					7. Circulation		
					8. Rig Repair		
					9. Run Casing & Cement		
					10. Fishing		
					11. Logging		
					12. Coring		
					13. Formation Testing		
					14. Waiting on:		
					15. Nipple Up & Test BOPS		
					16. Drilling Out		
					17. Lost Circ.		
					18. Laying Down DP & BOP's		
					19. Plug & Abandon		
					20. Rig up - Tear out		
					21.		
					TOTAL	24	

COSTS

DAILY 25500
CUMMULATIVE 420000

SUPERVISOR

Wilbert Calligano

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-18-24:00
Yr - Mo - Day - TimeWELL NAME Paramount total Aheadhead LOCATION C-02-60-40-123-00**OPERATIONS DETAIL:**

Drill and Ream 311.2mm Hole to 444.5mm - Penetration Rate down to 3-4m/Hr From 475m on down to T.D. - Deviation stayed Good Hole Angle $2\frac{1}{4}^{\circ}$ at Bottom - Increased Bit Weight to 6-8000 lbs to try to increase Penetration Rate - Drilling quite Rough - Drilled to 500m - Made Wiper Trip - Measure out - Put on Kelly and Circ. 1. Single out of Hole @ 410m - Came out Best of Way w/ no problems - Clean up Bit and is Good - Check Measurements Run in Hole - Drill to 503m @ 24:00 Hrs.

Since Midnite - Drilled to 504.4m - Circ to Clean Hole - Had Raised Vis to 60 for Running Casing - Circ to Clean Hole - Pull out of Hole after grapping Survey - Work thru Tight Spots @ 410 & 270m - Break off Bit & Bit Sub - Clean up Floor - Rig in Powder Tongs - Pick up & Run 39m of Casing

WANT LIST:WEATHER: Cloud-Cool-S. Wind @ 20kph - 6°C ROAD: Wet on Highway - Fast to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 19, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 7
Target Location: C-02

Date: Mar 19, 1999
Time: 06:00 hrs
Hours Drilling: 12

Depth: 504m
Progress: 48m
Average ROP: 4.0m / hr

Formation: Scatter

Operational Status: Run surface casing

Operational Summary: Ream pilot hole to 500m, Wiper trip, Ream to 504m and condition hole, Hoist drill string, Run 339.7mm surface casing

Remarks: No gas shows.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-17-24:00
Yr - Mon - Day - Time

WELL NAME Paramount total Arrowhead LOCATION 1-02-60-40-123-00
 Day 10 Depth 427 Metres last 24 hr 106 Rotating hrs 18
 Activity at report time Ream Hole to 444.5m From 311.2m @ 460RPM @ 971 Hts

DRILLING MUD PROPERTIES AT SHAKERS/SUCTION/PT

Wt 1140 Vls 45 WL 13 Gels 2/8 Solids 110 % PV 14 YP 2.87 pH 8.5
 Oil % Sand 0.05 % Cake 2 PPMCL 200 PPMCa 80

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	n DRLD TODAY	CUM m. DRLD	Rot hrs TODAY	CUM. Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
RR4A	444.5	HTC-ATMV3	2778V	4500	125		106	106	18	18	5.88	R	0	0

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL		JET VEL	BHP	SURF. PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /MIN	DP	DC			
RR4A	15.9	15.9	25.4	203	211	152	2.4	32	38/60			7500

DEVIATION SURVEYS

1	at	348 m		at		m
1	at	376 m		at		m
1	at	385 m		at		m
1	at	415 m		at		m

MUD & CHEMICALS ADDED

Gel - 590X

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT kN
1-Bit		444.5	.44	
1-Bit Sub		228	.96	
3-Drill Collars		228	28.12	
1-XO Sub		228	.40	
1-Drilling Tool		168	3.96	
12-Drill Collars		174	114.04	
1-XO Sub		164	.58	
16-Mixulated B		114	54.96	
22-Drill Pipe		114	216.16	
1-Kelly		114	12.84	

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling	18	
2. Trips	3	
3. Rig Service	1/2	
4. Deviation Surveys	2	
5. Ream & ...	1/2	
6. Mix & Cond. Mud		
7. Circulation		
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing		
11. Logging		
12. Coring		
13. Formation Testing		
14. Waiting on:		
15. Nipple Up & Test BOPS		
16. Drilling Out		
17. Lost Circ.		
18. Laying Down DP & BOP's		
19. Plug & Abandon		
20. Rig up - Tear out		
21.		
TOTAL	24	

COSTS

DAILY 42500
 CUMMULATIVE 394500

SUPERVISOR

Wilbert Colligan

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-17-24:00
Yr - Mon - Day - TimeWELL NAME Paramount (Arrowhead) LOCATION C-02-120-40-123-00

OPERATIONS DETAIL:

Finish Pulling out with Bit #RB30 - Bit was totally wrecked
* 3 Cone had all Rollers missing and Rollers on other 2 Cones
were showing and close to falling out also - Outer 2 Rows of teeth
on all 3 Cones were worn and Broken down to 1/2 of Original
Had to use double line to Break Pipe Tool Joints on way out
of Hole

Made up Return Bit and Ran in Hole - Went in Hole O.K. - Break
Circ and Clean out 4m to Bottom - Break and Re-pace rest of
Pipe Tool Joints on way in Hole - Drill and Ream out Hole to 444.5m
From 311.2mm - Drilling ahead @ 4-5m/Hr - Tried to carry 8-10⁰⁰
kg Bit Weight and Deviation goes out to 1° - Carrying 46⁰⁰
kg to try and keep Deviation from going out Further
Drill ahead w/ no problems other than slow Penetration.

WANT LIST:

WEATHER: Clear-Cool-Calm -8°CROAD: Wet on Hilly - Fast to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 18, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 6
Target Location: C-02

Date: Mar 18, 1999
Time: 06:00 hrs
Hours Drilling: 20

Depth: 456m
Progress: 124m
Average ROP: 6.25m / hr

Formation: Scatter

Operational Status: Reaming rat hole

Operational Summary: Ream 311mm pilot hole to 444mm.

Remarks: No shows. Should be at casing point by this evening.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-16-24:00
Yr - Mon - Day - Time

WELL NAME Paramount Arrowhead LOCATION C-02-60-40-123-00
Day 9 Depth 321 Metres last 24 hr 131 Rotating hrs 21
Activity at report time Ream 311mm Hole to 444mm @ 326m @ 07:00

DRILLING MUD PROPERTIES AT SHAKERS/SUCTION/PIT

Wt 1130 Vls 43 WL 13 Gels 3/100 Solids 1 % PV 13 YP 2.66 PH 9.5
Oil % Sand 0.05 % Cake 2 PPMCL 200 PPMCa 80

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
RR3A	444.5	Walel-L111	614475	4-5	11540	321	131	321	21	423/4	7.55	5	8	IN

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL.		JET VEL.	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER	m ³ /MIN	DP	DC			
RR3A	15.9	15.9	25.4	203	24111	152	2.4	32	38/60			7200

DEVIATION SURVEYS

at 312 m
7/8 at 260 m
1/2 at 310 m
at _____ m

MUD & CHEMICALS ADDED

Gel - 10 Sack
Caustic - 1 Sack
Soda Ash - 1 Sack
Desco - 1 Sack

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
1-Bit		444.5	.44	
1-Bit Sub		228	.96	
3-Drill Collars		228	28.12	
1-XO Sub		222	.40	
1-Drilling Jar		168	3.96	
12-Drill Collars		178	114.04	
1-XO Sub		164	.58	
6-Heavy Weight DP		114	54.96	
13-Drill Pipe		114	118.32	

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling	21	
2. Trips	1	
3. Rig Service	1/2	
4. Deviation Surveys	1 1/2	
5. Ream & Cond. Hole		
6. Mix & Cond. Mud		
7. Circulation		
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing		
11. Logging		
12. Coring		
13. Formation Testing		
14. Waiting on:		
15. Nipple Up & Test BOPS		
16. Drilling Out		
17. Lost Circ.		
18. Laying Down DP & BOP's		
19. Plug & Abandon		
20. Rig up - Tear out		
21.		

COSTS

DAILY 31,500
CUMMULATIVE 352,500

SUPERVISOR

Wilbert Calliger

TOTAL 24

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-16-1999
Yr - Mon - Day - Time

WELL NAME Paramount total Arrowhead LOCATION C-02-100-40-123-00

OPERATIONS DETAIL:

Ream out 311mm Hole to 444mm - Carrying 4-5" on Bit Wt
Try to Carry more Bit Weight and deviation start to go
out - Last Survey was at 1/2

Bit started to Torque up - Worked Bit to get Bit & F Balled
up Bit - Started to Drill again and Drilled down 1 more
single - made Connection and Drilled 2m - Torqued up
and stopped Table - Cinc to Clean Hole - Pull out to check
on Bit - Pipe torqued up - Brake and Replaced Breakout
Line - Put Stretch Block on Breakout line to Break Pipe

Since Midotte got Bit to Surface and it's totally Cratered
All 3 Cones are loose with 2 outer Rows of Teeth either
Broken or Worn Half way down - #1 Cone has all Roller
Bearings missing and other 2 Cones have Roller Bearings
ready to Fall out - Ran in with Return Bit - Hughes X1 & Type

WANT LIST:

WEATHER: Clear-Cool-Wind-SW 20km/h -6°C ROAD: Water Hiway - Fair to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 17, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 5
Target Location: C-02

Date: Mar 17, 1999
Time: 06:00 hrs
Hours Drilling: 16

Depth: 332m
Progress: 116m
Average ROP: 7.25m / hr

Formation: Scatter

Operational Status: Reaming rat hole

Operational Summary: Ream 311mm pilot hole to 444mm, Trip for bit, Ream pilot hole.

Remarks: No shows.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

 FOR 24 HR PERIOD ENDING 99-03-15-24:00
 Yr - Mon - Day - Time

 WELL NAME Paramounte tal Attowhead LOCATION C-02-60-40-123-00
 Day 8 Depth 190 Metres last 24 hr 190 Rotating hrs 21 3/4
 Activity at report time _____

DRILLING MUD PROPERTIES AT SHAKERS/SUCTION/PIT

 Wt 1125 Vls 45 WL 15 Gels 2.5/10 Solids 2 % PV 160 YP 3.83 pH 10
 Oil 0 % Sand 0.005 % Cake 2 PPMCL 200 PPMCa 80

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
<u>R23A</u>	<u>444.5</u>	<u>Unel-L111</u>	<u>614475</u>	<u>3-5</u>	<u>140</u>		<u>190</u>	<u>190</u>	<u>21 3/4</u>	<u>21 3/4</u>	<u>8.7</u>	<u>None</u>		

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL.		JET VEL	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER	m ³ /MIN	DP	DC			
<u>R23A</u>	<u>15.9</u>	<u>15.9</u>	<u>25.4</u>	<u>203</u>	<u>118</u>	<u>152</u>	<u>2.6</u>	<u>34</u>	<u>40/62</u>			<u>5800</u>

DEVIATION SURVEYS

<u>1/8</u>	at	<u>52</u> m		at		m
<u>1</u>	at	<u>100</u> m		at		m
<u>1/2</u>	at	<u>130</u> m		at		m
<u>3/4</u>	at	<u>175</u> m		at		m

MUD & CHEMICALS ADDED

<u>Gel - 4 Sak</u>	
<u>Caustic - 2 Sak</u>	

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
<u>1-Bit</u>		<u>444.5</u>	<u>.44</u>	
<u>1-Bit Sub</u>		<u>222</u>	<u>.96</u>	
<u>2-Drill Collars</u>		<u>222</u>	<u>23.12</u>	
<u>1-Xo Sub</u>		<u>222</u>	<u>.40</u>	
<u>1-Drilling Jars</u>		<u>162</u>	<u>3.96</u>	
<u>12-Drill Collars</u>		<u>162</u>	<u>114.04</u>	
<u>3-Heavy Duty DP</u>		<u>114</u>	<u>27.40</u>	

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling	<u>21 3/4</u>	
2. Trips		
3. Rig Service		
4. Deviation Surveys	<u>1 3/4</u>	
5. Ream & Cond. Hole		
6. Mix & Cond. Mud		
7. Circulation		
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing		
11. Logging		
12. Coring		
13. Formation Testing		
14. Waiting on:		
15. Nipple Up & Test BOP's		
16. Drilling Out		
17. Lost Circ.		
18. Laying Down DP & BOP's		
19. Plug & Abandon		
20. Rig up - Tear out		
21.		

COSTS

 DAILY 37500
 CUMMULATIVE 320500

SUPERVISOR

Wilbert CallihooTOTAL 24

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-07-15-24:00
Yr - Mon - Day - TimeWELL NAME Paramount et al. Alouhead LOCATION C-02-600-40-123-00**OPERATIONS DETAIL:**

Reaming and drilling Hole from 311.2mm to 444.5mm - Run Surveys and deviation holding at 1° or Less - Can only carry 3-4⁰⁰⁰ lbs Bit Weight to keep deviation at 1° - Have tried to carry more weight (6-8⁰⁰⁰ lbs) on Bit - Deviation went out from 1/2° to 1° with Higher Bit Weight - Ream ahead w/o Problems

WANT LIST:WEATHER: Clear Cool - S. Wind @ 24 kph - 8°C ROAD: Good on Highway - Fair to Location**IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

Geological Morning Report**Mar 16, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 4
Target Location: C-02

Date: Mar 16, 1999
Time: 06:00 hrs
Hours Drilling: 19

Depth: 216m
Progress: 160m
Average ROP: 8.4m / hr

Formation: Scatter

Operational Status: Reaming rat hole

Operational Summary: Ream 311mm pilot hole to 444mm.

Remarks:

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-14-24:00
Yr - Mon - Day - Time

WELL NAME Paramount Arrowhead LOCATION L-02-60-40-123-00
 Day 7 Depth 504 Metres last 24 hr 87 Rotating hrs 14 1/2
 Activity at report time Ream 311.2mm Hole to 444.5mm @ 64M @ 07:00

DRILLING MUD PROPERTIES AT SHAKERS/SUCTION/PIT

Wt 1110 Vls 45 WL 15.0 Gels 2.5/11 Solids % PV 13 YP 3.8 PH 10.0
 Oil % Sand 100.5 % Cake 2 PPMCL PPMCs

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m. DRLD	Rot hrs TODAY	CUM. Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
RR2A	311.2	HTC-ATXG1	D70113	5-8	130	504	87	87	14 1/2	14 1/2	6	2	3	0

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP			ANN. VEL.		JET VEL.	HHP	SURF. PRESS. kPa
	1	2	3	STROKE	SPM	LINER m/MIN	DP	DC			
RR2A	15.9	15.9	25.4	203	104	152	2.28	33	28/100		8000

DEVIATION SURVEYS

3/4	at	433	m		at		m
3/4	at	472	m		at		m
1	at	500	m		at		m
	at		m		at		m

MUD & CHEMICALS ADDED

Gel - 100 Sax
 Caustic - 3 Sax
 Sawdust - 5 Sax

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
1-Bit		444.5	.44	
1-Bit Sub		229	.96	
1-Drill Collar		228	9.36	
1-XO Sub		222	.40	
1-XO Sub		164	.58	
1-Kelly		114	9.00	

TIME ANALYSIS

					OPERATION	TODAY	CUM.
					1. Drilling	14 3/4	
					2. Trips	3 3/4	
					3. Rig Service	1/2	
					4. Deviation Surveys	1 1/4	
					5. Ream & Cond. Hole	2 3/4	
					6. Mix & Cond. Mud		
					7. Circulation	1	
					8. Rig Repair		
					9. Run Casing & Cement		
					10. Fishing		
					11. Logging		
					12. Coring		
					13. Formation Testing		
					14. Waiting on		
					15. Nipple Up & Test BOPS		
					16. Drilling Out		
					17. Lost Circ.		
					18. Laying Down DP & BOP's		
					19. Plug & Abandon		
					20. Rig up - Tear out		
					21.		
					TOTAL	24	

COSTS

DAILY 26500
 CUMMULATIVE 2910000

SUPERVISOR

Wilbert Callahan

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-14-24:00
Yr - Mon - Day - TimeWELL NAME Paramount total Attnuhead LOCATION C-02-60-40-123-00**OPERATIONS DETAIL:**

Ream and Clean Back in Hole From 236m to Bottom @ 417m After Bit Trip - Clean out 4m Fill on Bottom - Reamed Sections of Hole on way in - Was able to Run in 1 Full Stand out of 2 on way Back in Hole - Run Deviation Surveys and Hole Angle Holdings at 1° or Less - Drill to 504m - Circ to Condition Hole - Run Survey on Bottom - Circ - Pull out of Hole - Lay Down 31mm Bit and 9" Bottom Hole Drill Collar - Pipe came out of Hole with no Problems - Much Better than First Trip - Pick up - Make up and Put in 444.5mm Bit - Breakdown Stages of 9" Drill Collars Start to open Hole to 444.5mm - Reamed to 20m

Reaming Hole @ 64m @ Meeting Report Time

WANT LIST:WEATHER: Clear - Cool - S. Wind @ 20km/h - 8°C ROAD: Good on Hi-way - Fair to Location**IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

Geological Morning Report**Mar 15, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 3
Target Location: C-02

Date: Mar 15, 1999
Time: 06:00 hrs
Hours Drilling: 9.5

Depth: 504m
Progress: 69m
Average ROP: 7.2m / hr

Formation: Scatter


Operational Status: Reaming (at 56m, about 10m / hr)


Operational Summary: Drill and survey 311mm pilot hole to 504m, Trip for 444mm bit, Ream pilot hole.

Remarks: Scatter (457.5m) is a Sandstone, light grey, light - medium brown, salt and pepper, very fine to fine grained, speckled glauconitic, siliceous to calcareous cement, patchy oil stain, fair streaming wet cut florescence, scattered intergranular porosity to 15%. Minimal gas effect, probably wet. First sand is at 450m but top will probably be 457m on logs.

Drilling Progress

Lithology Description





PARAMOUNT

RENTAL EQUIPMENT
COST SHEET

WELL NAME: Paramount Alouhead
 WELL LOCATION: C-02-40-40-123-00
 SPUD DATE: March-11-99
 AFE: 16908

PRODUCT OR	COMPANY	COST	DAY															Total Days	TOTAL COST
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
MUD VAN	Baker	50								✓	✓	✓	✓	✓	✓	✓			
GARBAGE BIN	Raven	75								✓	✓	✓	✓	✓	✓	✓			
400 BL TANK	5 DC Energy	300								✓	✓	✓	✓	✓	✓	✓			
SLOP TANK	1 DC Energy	75								✓	✓	✓	✓	✓	✓	✓			
525 BBL. FUEL TK.	Husky	20								✓	✓	✓	✓	✓	✓	✓			
WELLSITE SHACK	2 Lukal	300								✓	✓	✓	✓	✓	✓	✓			
WELLSITE SHACK	1 Mountabiller	150								✓	✓	✓	✓	✓	✓	✓			
CENTERFUGE	2 Stage Coyote	535								X	X	X	✓	✓	✓	✓			
CENTERFUGE	1 Matts Coyote	480								X	X	X	✓	✓	✓	✓			
Light Plant	Coyote	175								X	X	X	✓	✓	✓	✓			
SHOCK-SUBS	2 Jata	350											✓	✓	✓	✓			
H.W. PIPE																			
LOADER	Beaver	400								✓	✓	✓	✓	✓	✓	✓			
X/O SPOOL																			
STRING STAB'S	2 Jata																		
Chaire	Swace	100								X	X	X	X	X	X	X			
Rip Phones	Blizzard	105								✓	✓	✓	✓	✓	✓	✓			
Light Tower	32 Rental Shop	125								✓	✓	✓	✓	✓	✓	✓			
GAS DETECTOR																			
Man Sleeper	Beaver	100								✓	✓	✓	✓	✓	✓	✓			
Water Shocks	Badger	150								✓	✓	✓	✓	✓	✓	✓			
Thermometer	Raven	50								✓	✓	✓	✓	✓	✓	✓			
Submers Diesel Pump	Ketek	50								✓	✓	✓	✓	✓	✓	✓			
		32100																	

REMARKS:

TOTAL WELL COST

3600

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-13-24hrs
Yr - Mon - Day - TimeWELL NAME Paramount total Arrowhead LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Drill 311.2mm Hole - Run Deviation Surveys and Hole Angle Dkt. Staying inside 1° when carrying 5-6⁰⁰⁰ lbs Bit Weight. Surveys go out to 1° when carrying 7-8⁰⁰⁰ lbs Bit Weight. - Drill to 412m at 6:00 PM - Penetration had slowed down and Survey was out to 1° Circ. Work Pipe to Clean Hole - Trip out For Bit Change - Hole Very Tight - Had to work Pipe to get out of Hole - did not have to Circ out any Singles - Change Bits and Run to Hole - Hit Bridge in Hole @ 118m - Pick up Kelly - Break Circ. Clean out From 110-132m - Run to Hole - Beam From 203-236m

Stuck Aldrite - Beam and Clean to Hole From 236m to Bottom at 412m - Had 4m Fill on Bottom - Survey at 432m was 3/4 drilling Ahead to T.D. - Had lots of Shale and Clay come out - Shakes when Cleaning to Bottom - Hole Fill took 40⁰⁰⁰ more Mud than what was Calculated Capacity - Lost 13m³ Mud out of Tanks when making Trip - Went down Hole

WANT LIST:

WEATHER: Clear - calm - Cool - 12°CROAD: Good on Hwy - Fair to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Geological Morning Report**Mar 14, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 2
Target Location: C-02

Date: Mar 14, 1999
Time: 06:00 hrs
Hours Drilling: 12.5



Depth: 435m
Progress: 104m
Average ROP: 8.3m / hr

Formation: Fort St. John

Operational Status: Drilling

Operational Summary: Drill and survey 311mm pilot hole, Trip for bit, Clean to bottom, Drill 311mm hole.

Remarks: Interbedded sandstones and shales, no shows. Sand sloughed in from upper hole, had to clean from 110m to bottom. Last survey at 3/4.



SH: lt gy. m gy slty. fis. pily - blk, com
SS thnbs

SH: aa

SS: lt gy. m gy arg. s&p, slty - v f gred,
sbang - sbrd, m - w srt, fri, sils cmt. calcs
ip, slly arg, specd glauc, no stn, no flor,
no vis por

SH: m gy, m - dk gy, v alty ip, fis, blk - pily

SH: m gy, m gy slty, fis, pily - blk

SS: aa

SH: aa

SS: thnbs, lt - m gy, s&p, slty - v f gred,
sbang - sbrd, m - w srt, fri, arg, slly calcs,
specd glauc, no stn, no flor, no por

SH: aa

SS: aa

SH: m gy, m gy slty, fis, blk - pily

SH: aa


SH: m gy, m gy slty, fis, blk - pily

SH: aa

SH: m gy, m gy slty, fis, blk - pily

SH: m - dk gy. m gy slty, fis. pily - blk,
com cvgs

SH: m gy, m gy slty, fis, blk - pily, mnr
cvgs



cvgs

SH: m gy, m gy slty, fis, blk - pty

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-12-24:00
Yr - Mon - Day - TimeWELL NAME Paramount at Arrowhead LOCATION -60-40-122-00
Day 5 Depth 284 Metres last 24 hr 210 Rotating hrs 21 1/2
Activity at report time Drill 311.2 mm Hole @ 244 m @ 27:00 Hrs

DRILLING MUD PROPERTIES AT (SHAKER/SUCTION/PIT)

Wt 1100 Vls 4.3 WL _____ Gels _____ Solids _____ % PV _____ YP _____ pH 10.0
Oil _____ % Sand _____ % Cake _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m. DRLD	Rot hrs TODAY	CUM. Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
1RR	311.2	SR-SDS	70014	6-7	115		210	284	21 1/2	29 1/4	9.7	Range		

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL		JET VEL	HHP	SURF. PRESS	
	1	2	3	STROKE	SPM	LINER	m ³ /MIN	DP	DC			kPa	
1RR	15.9	15.9	17.5	203	90	152	1.98	30	36/58			6600	

DEVIATION SURVEYS

1/8	at	90 m	1/8	at	204 m
3/4	at	120 m	1/8	at	230 m
1/8	at	150 m	1/2	at	260 m
1/4	at	177 m		at	

MUD & CHEMICALS ADDED

Gel - 153AX
Caustic - 15ack

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT kN
1- Bit		311.2	.36	
3- Drill Collars		288	28.48	
1- X.O. Sub		220	.40	
1- Drilling Tool		168	3.96	
12- Drill Collars		174	114.04	
1- X.O. Sub		164	.58	
6- Heavy Water DP		114	54.96	
8- Drill Pipe		114	57.82	
1- Kelly		114	3.40	

TIME ANALYSIS

					OPERATION	TODAY	CUM.
					1. Drilling	21 1/2	
					2. Trips		
					3. Rig Service	1/2	
					4. Deviation Surveys	1 3/4	
					5. Ream & Cond. Hole		
					6. Mix & Cond. Mud		
					7. Circulation		
					8. Rig Repair - Change Pumphead	1/4	
					9. Run Casing & Cement		
					10. Fishing		
					11. Logging		
					12. Coring		
					13. Formation Testing		
					14. Waiting on:		
					15. Nipple Up & Test BOPS		
					16. Drilling Out		
					17. Lost Circ.		
					18. Laying Down DP & BOP's		
					19. Plug & Abandon		
					20. Rig up - Tear out		
					21.		
					TOTAL	24	

COSTS

DAILY 36,500
CUMMULATIVE 226,000

SUPERVISOR

Wilbert Callitao

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-19-24:00
Yr - Mo - Day - TimeWELL NAME Paramount et al Art Ahead LOCATION C-02-60-40-122-00**OPERATIONS DETAIL:**

Drill Ahead - 311.2mm Hole - Run Deviation Surveys every 30m -
Hole Angle holding Good - Inside 1° - Only able to carry 6' for
don Bit Weight - Tried with 10-12000 don Bit Weight and
deviation started to wander out - drilling at 9-10m/hr with
6-7000 don Bit Weight - Started w/ 110 Pump Strokes and
130 RPM on the Rotary - New down to 94 BPM on the Pumps
and 115 on the table - 2 Big Engines are wide open and
overloaded - Conductor Pipe Holding Well - Measured
Casing and will drill to 504m - Surface Casing Depth

WANT LIST:WEATHER: cloudy-cool-S.W. to 18 km/h - -8°C ROAD: Good on Highway - Fair to Location**IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

Geological Morning Report**Mar 13, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 1
Target Location: C-02

Date: Mar 13, 1999
Time: 06:00 hrs
Hours Drilling: 19

Depth: 331m
Progress: 203m
Average ROP: 10.6m / hr

Formation: Upper Cretaceous


Operational Status: Drilling



Operational Summary: Drill and survey 311mm pilot hole.

Remarks: Interbedded sandstones and shales, no shows. Last survey was 1/4. Should be finished pilot hole late tonight.

Drilling Progress

Lithology Description





TILL: aa

TILL: glac dft, sd and cly with occ cblsts

TILL: aa

TILL: glac dft, sd and cly with occ cblsts

SH: m gy, dk gy, mnr lt brn, sbfis - fis, plty

SH: m gy, dk gy, mnr m brn sidic, fis, plty

SH: aa, abnt sd cvgs

SH: aa, com cvgs


SH: m - dk gy, m gy, m gy slty, fis, plty - blkly

SH: m gy, m gy v slty, sdy ip, fis, blkly, com dism pyr


SH: m gy, m gy slty, tr of dism pyr, fis, plty - blkly

SH: aa

SH: m gy, m - dk gy brn, fis, plty - blkly



120
130
140
150
160
170
180



SH: aa

NO SPL:

SH: m gy, m - dk gy, slty ip, fis, plty - blk

SH: aa

SH: m gy, m - dk gy, slty ip, fis, plty - blk

SH: aa

SH: m gy, m gy slty, fis, plty - blk, mnr
SLTST dk brn, arg, sidic

SH: aa

W r

SS: lt gy, m gy, s&p, slty - f gred,
sbang - sbrd, m srt, fri, calc cmt, cly
infig, speed glauc, sly arg, no stn, no
flor, no vis por

W a

W r

SH: aa

a SS: lt gy, s&p, slty - v f gred, sbang -
sbrd, w srt, firm - fri, arg ip, speed glauc,
calc cmt, cly infig ip, no stn, no flor,
patchy intgran por 6-8%



W r

SH: m gy, m gy slty, sdy ip, fis, blk - plty
SS: aa

W a

SH: aa

SS: aa, v arg ip



CO. 22, v. 19

SS: lt gy, s&p, slty - v f gred, sbang - sbrd, w srt, v fri - py cons, lt calc cmt, arg ip, specd glaucic, no stn, no flor, intgran por to 20%, mnr SH aa

SS: aa

SH: m gy, m gy slty, fis, blk - pty

SS: aa, abnt cvgs

SS: lt gy, s&p, predly qtz, slty - v f gred, sbang - sbrd, w srt, v fri, lt sils cmt, slly calcs ip, mnr specd glaucic, no stn, no flor, scat intgran por to 15%

SS: aa

SS: lt gy, s&p, predly qtz, slty - v f gred, sbang - sbrd, w srt, v fri, lt sils cmt, slly calcs, specd glaucic, no stn, no flor, scat intgran por to 15%

SS: aa

SH: aa

SS: lt gy, s&p, predly qtz, slty - v f gred, sbang - sbrd, w srt, slly arg, v fri - py cons, slly calcs, lt sils cmt, specd glaucic ip, no stn, no flor, scat intgran por 8-10%

SS: aa

SH: m gy, m gy slty, sdy ip, fis, pty - blk, tr m brn sidic

SS: aa

SH: m gy, m gy slty, fis, blk - pty

SS: lt gy, s&p, slty - v f gred, sbang - sbrd, w srt, v fri, slly arg, calcs ip, lt sils cmt, specd glaucic, no stn, no flor, scat intgran por 6-8%

SS: aa

SH: m gy, m gy slty, fis, blk

SS: lt gy, lt - m gy arg, s&p, slty - v f gred, sbang - sbrd, m - w srt, v fri, slly

0.01 0.1 1 10 100

260


260

270

280

290

300



SS: lt gy, lt - m gy arg, s&p, slty - v f gred, sbang - sbrd, m - w srt, v fri, sily calcs, lt sils cmt, specd glaue, no stn, no flor, scat intgran por 6-8%

SH: m gy, m gy slty, m brn, fis, blk

SS: lt gy, lt - m gy arg, s&p, slty - v f gred, sbang - sbrd, m - w srt, v fri, sily calcs, lt sils cmt, specd glaue, no stn, no flor, scat intgran por 6-8%

SH: m gy, m gy slty, m brn, fis, blk

SS: aa

SH: aa

SS: aa

SH: aa

SS: lt gy, m gy, s&p, slty - v f gred, sbang - sbrd, w srt, arg ip, v fri - py cons, sily calcs, specd glaue, lt sils cmt ip, no stn, no flor, scat intgran por 6-8%

SS: aa, m gy arg

SH: m gy, m - dk gy, m - dk brn, sbfis - fis, blk - plty

SS: m gy, lt gy, s&p, slty - v f gred, sbang - sbrd, m srt, v arg ip, v py cons, sily calcs, no stn, no flor, no vis por

SH: m gy, m gy brn, slty ip, sbfis - fis, blk, tr of dism pyr

SS: lt - m gy, m gy, s&p, slty - v f gred, sbang - sbrd, m - w srt, arg, fri, sily calcs, specd glaue, no stn, no flor, no vis por

SH: m gy, m gy slty, m gy brn, sbfis - fis, predly blk


SS: aa

SH: m - dk gy, dk gy, slty ip, sbfis - fis, blk - plty, com sd cvgs

SH: aa

SH: m gy, m - dk gy, slty ip, sbfis - fis, plty - blk

SH: aa



PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-11-24:00
Yr - Mon - Day - Time

WELL NAME Paramount at Altonhead LOCATION 1-02-100-40-123-00
 Day 4 Depth 74 Metres last 24 hr 74 Rotating hrs 7 3/4
 Activity at report time Drill 311.2mm Hole @ 135m @ 07:00 Hrs

DRILLING MUD PROPERTIES AT SHAKERSUCTION/PIT

Wt 1070 Vis 42 WL _____ Gels _____ Solids _____ % PV _____ YP _____ pH 10.5
 Oil _____ % Sand _____ % Cake _____ PPMCL _____ PPMCs _____

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER. NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hr	m/hr	Dull Cond.		
				WT	RPM							T	B	G
1RR	311.2	STN-SDS	70014	1-4	65/130		74	74	7 3/4	7 3/4	9.54			Prod

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP				ANN. VEL		JET VEL	HHP	SURF. PRESS kPa
	1	2	3	STROKE	SPM	LINER	m³/MIN	DP	DC			
1RR	15.9	15.9	12.5	203	2700	152	2.2	32	38/60			3800

DEVIATION SURVEYS

1/4" at 30 m _____ at _____ m
 1/4" at 60 m _____ at _____ m
 _____ at _____ m _____ at _____ m
 _____ at _____ m _____ at _____ m

MUD & CHEMICALS ADDED

Gel- 85 Sak
 Caustic- 2 Sak
 Soda Ash- 2 Sak
 Drilling Detergent- 1 Pail- 20 litres

BOTTOM HOLE ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
1- Bit		311.2	.36	
3- Drill Collars		228	28.48	
1- XO Sub		220	.40	
1- Drilling Jar		168	3.96	
3- Drill Collars		174	28.56	
1- XO Sub		164	.58	
1- Kelly		114	12.00	

TIME ANALYSIS

	OPERATION		TODAY	CUM.
	1. Drilling		7 3/4	
	2. Trips			
	3. Rig Service		1/2	
	4. Deviation Surveys		1/2	
	5. Ram & Cond. Hole			
	6. Mix & Cond. Mud			
	7. Circulation		1 1/2	
	8. Rig Repair			
	9. Run Casing & Cement			
	10. Fishing			
	11. Logging			
	12. Coring			
	13. Formation Testing			
	14. Waiting on:			
	15. Nipple Up & Test BOPS		9 3/4	
	16. Work Mud Bkg		1/4	
	17. Makeup BHA		2	
	18. Laying Down DP & BOP's			
	19. Weld on 20" Flange		1 1/4	
	20. Rig up - Tear out			
	21. Safety Meetings		1/2	
	TOTAL		24	

COSTS

DAILY

CUMMULATIVE

SUPERVISOR

Wilbert Callitua

PARAMOUNT RESOURCES LTD.**DAILY DRILLING REPORT (page 2)**FOR 24 HR PERIOD ENDING 99-03-11-24:00
Yr - Mon - Day - TimeWELL NAME Paramount et al Arrowhead LOCATION C-02-60-40-23-00**OPERATIONS DETAIL:**

Finish Welding Conductor Pipe Riser onto 20" Flange - Put Riser on top of 20" Hydril and Hook up Flow Line - Lay Bleed Line - Hook up Kill Line - Fill Mud Tanks with Water - Function Test Annular diverter - Pickup - Make up and Run in BHA - Held Pre-Sand Operational and Safety Meeting with Crew - Did Rig Check - Pressure Test 20" Diverter and Conductor Pipe - Broke down and started to leak up into Cellar at less than 1000 Kpa - Mix up Hi Vis Mud (90 Vis) in Suction Tank - Circulate Mud Pipe and Cement Job - sealed off and Holding - Drill Ahead - Clean mud Ring out of Flowline Run Surveys and Deviation Holding etc -

Since Midnite - Drill Ahead - Run Surveys

WANT LIST:WEATHER: Clear - Calm - Cool - 8°CROAD: Good on Highway - Fair to location**IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)**

Geological Morning Report**Mar 12, 1999**

Report To: Paul Collens
Report from: Colin Bredin
1-250-774-0521
Satellite Phone: 1-600-700-5443
Satellite Fax: 1-403-543-9147

Well Name: Paramount Berkley Arrowhead C-02 **Spud Date:** Mar 11, 1999
Grid Area: 60° 40' 123° 00' **Days from Spud:** 0
Target Location: C-02

Date: Mar 12, 1999
Time: 06:00 hrs
Hours Drilling: 11

Depth: 128m
Progress: 0m
Average ROP: 11.6m / hr

Formation: Surface hole

Operational Status: Drilling

Operational Summary: Spud in with 311mm bit, Drill and survey pilot hole.

Remarks: Clay and sand with a few cobblestones from conductor to 81m. Subfissile Shale at 81m. Drilling good, last survey was 3/4°. Gas sniffer on line. No shows. Checked to the north but didn't find anyone. Suncor has a service rig on their location with Schlumberger backed up to it.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING 99-03-10-24:00
Yr. - Mo. - Day - Time

WELL NAME *Paramount at Arrowhead* LOCATION *1-02-60-40-123-00*

Day	2	Depth	✓	Metres last 24 hr	✓	Rotating hrs	✓
-----	---	-------	---	-------------------	---	--------------	---

Activity at report time drilling 40' 20" DiVester Stack

DRILLING MUD PROPERTIES AT SHAKERS/SUCTION/PIT

Wt	Vis	WL	Gels	Solids	%	PV	YP	pH
Oil	%	%	Cake	PPMCL			PPMC ₂	

BIT RECORD

[illegible]

CIRCULATION RECORD

[illegible]

DEVILATION SURVEYS

_____	•	at	_____	_____	•	at	_____	_____
_____	•	at	_____	_____	•	at	_____	_____
_____	•	at	_____	_____	•	at	_____	_____
_____	•	at	_____	_____	•	at	_____	_____

MUD & CHEMICALS ADDED

BOTTOM HOLE ASSEMBLY

[illegible]

TIME ANALYSIS

OPERATION	TODAY	CUM.
1. Drilling		
2. Trips		
3. Rig Service		
4. Deviation Surveys		
5. Ream & Cond. Hole		
6. Mix & Cond. Mud		
7. Circulation		
8. Rig Repair		
9. Run Casing & Cement		
10. Fishing		
11. Logging		
12. Coring		
13. Formation Testing		
14. Waiting on:		
15. Nipple Up & Test BOPS		
16. Drilling Out		
17. Lost Circ.		
18. Laying Down DP & BOP's		
19. Plug & Abandon		
20. Rig up - Tear out - <i>Rig Up</i>	<i>24</i>	
21.		
TOTAL	<i>24</i>	

COSTS

DAILY	31.500
CUMMULATIVE	164.500

SUPERVISOR

Wilbert Callison

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-10-24:00
Yr-Mon-Day-Time

WELL NAME Paramount at Arrowhead LOCATION C-02-00-40-123-00

OPERATIONS DETAIL:

1*

Finished Putting up Prefabs around Rig Floor & Substructure
Rig up Rig Floor - Hookup Mud Pumps and Mud Tanks - Put
Water in Boiler and Buildup Steam - Fill Water Tank - Get
Water & Steam Circ thru Rig - Put 9" 41 3/4" Drill Collars on
Backs along with Heavy-Weight Pipes & 13 3/8" Surface casing
Spot Cement Bit and 400 Bbl Tank for Cementing Water
Put water in Mud Tanks & Prepare to Mix P.C. - Send Mud
Pickup Kelly - Hookup to Swivel - Set Rat Hole Section in Bit
Spot 20" Divertex Equipment under Sub - Take 20" Conductor
Flange off Drilling Spool - Will have to do quite a bit of
Welding and Modification to Nipple up 20" Stack due to
Height of Sub - Have to Add on 16" to Conductor Pipe and
Change Riser and Flow Nipple above 20" Hydri - Get all
yard Lights Setup and Working - Bought 1/2 head of Fuel
Dug 5' x 5' Trench for Well site Shacks - Hookup Geologist
& Mudman Shacks -

Since Midnite - Finish Welding on 20" Flange on Conductor
Pipe - Press Test Weld - Held off - Put on Drilling Spool and Side
Valves - Install Hydri - Putting on Riser & Flow Nipple

N.B. - Grad - 6.90 m

WANT LIST:

WEATHER: Clear - Cool - Wind - 20 km/h S.E. - 8°C ROAD: Good on Hiway - Fair to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-09-24:00
 Yr - Mon - Day - Time

WELL NAME Paramount at Arrowhead LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Finish Laying Rest of Matting on location - Unload Bottom End of Derrick off Bed Truck with Cranes - Fin Derrick on Sub & Put Crown on Derrick Stand - Put up doghouse - Raise A-legs - String Drilling Line thru Blocks & Crown - Put Monkey Board on Derrick - Spot all Buildings and Tanks - lay Matting & Spot Centrifuges and Slop Tank - Move Surplus Mud Products and Vats over from old location - Unload Truck w/ leader and stack mud products at Edge of Lease - Warm up and start light plant - Build up pit - Spot Flare Motor - Raise Derrick @ 18:30 Hrs. - Start to Put up PreFabs - Hookup Water - Steam & Fuel Lines - Get lights working - Spot all Well site Shacks - Move over drill Collars - Drill Pipe and Pipe Racks - Spot Racks - Unload Collars & Pipe - Put in Catwalk - Ramp & Stairs - Cranes Finished and Released @ 14:00 Hrs - Trucks Released @ 18:00 Hrs. - Rigging Up.

Slower Moving and Rigging up - Had only 1 crew most of day due to crew change - Incoming crew did not start to work until 14:00 Hrs - Had 2 crews till 20:00 Hrs.

Pipe Racks back to Swarberg Trucking - Ft St. John
 Well site Unit back to C & V Rentals - Grande Prairie

WANT LIST:

WEATHER: Clear - Wind - S.E. @ 30 Kph - Cal - 10°C ROAD: Good on Hwy - Fair to Location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Sent Back with Rco Move Trucks - 284 Lbs - 3 1/2" Drill Pipe
 Grade E & X95 - 212 4 3/4" Spiral Drill Collars - 4" Hex Kelly
 & Rollers - All Handling Equipment - Subs - Tanks & Pickup Subs
 Went back to Weatherford in Fort St. John

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT (page 2)

FOR 24 HR PERIOD ENDING 99-03-08-24:00
Yr - Mo - Day - Time

WELL NAME Paramount total Production LOCATION C-02-60-40-123-00

OPERATIONS DETAIL:

Brought in Swanberg Bros Trucking - Take Apart - Made and Setup Camp at New Location - Camp Move went O.K. Camp Operational at New Location @ 16:00 Hrs. - All Building O.K. & Camp Working - No Damage or Move.

Brought in 2 Cranes For Rig Move - Let down Doghouse - Starts - Draw works & A legs - Unpin and Take derrick off Sub - Move all Buildings and Tanks - Take Sub apart & Move Load Matting - Move to New Location - Lay Matting in place at new Location - Spot Sub and Put Sub Together - Set BOPs under Sub - Load derrick on 2 Bed Trucks with Cranes - Move derrick in 1 Piece - Very Slow Move due to narrow Road - Start to Spot Buildings and Tanks. Rig Move Going O.K. so Far.

Released Cardusty Vacuum Truck - Will be using Vacuum Truck that was on Rig #379 - Newer and Better Truck.

WANT LIST:

WEATHER: Clear - Wind - 15 km/h - N - Cold - 26°C ROAD: Shawson Highway to location

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Sent 20 Joints 4 1/2" - XH - Grade F Pipe to Rig #373 - From Drill String of Rig #507

Also sent over 48 Joints 3 1/2" Hevi Wate Drill Pipe to Rig #373 Rental Pipe From Weatherford Ft. St. John

