



DRILL STEM TEST REPORT

Date: 85 (Yr) 02 (Mo) 16 (d)Well Name: PGL E. A. TWEED LK
DST No.: TWO
Test Intv. (KB): 1188 m to 1199 m
KB elevation: 435.22 mLocation: M-47
Formation: MT CAP
Testing Co.: LEWIS UNIVERSAL
Water cushion: NONE mPrelow: 5 (min) ISI: 90 (min) VD: 210 (min) FSI: 600 (min) Nature of Blow: WEAKRecovery Details: 3.5 m of column, Drilling Mud Slightly Gas
Cut

Time (min)	Q (m ³ or dam ³)	Time (min)	Q (m ³ or dam ³)	NaCl salinity (mg/l)
				top : _____
				middle : _____
				bottom : _____

Pressures in kPa: reported from gauge No.: 17737IHP: 15018 FHP: 15018 IPEP: 391 FPEP: 347 Did the FSIP level? YES
IFP: 434 FFP: 434 ISIP: 12549 FSIP: 12725 BHT: 7 °CStraddle Test: Does bottom gauge show that bottom packer held? Yes NoMud type: SALT K.B. GL: 6.12 m Dr.P. Op: 114 mm
visc.: 56 s/L Main H D: 216 mm Dr.P. ID: 97 mm
W. Loss: 12.4 cm³ Ret. H D: 216 mm Top.H.Ch: 6.35 mm
density: 1265 kg/m³ Csg. I D: 223 mm Bot.H.Ch: 25.4 mm
filtr. sol: _____ mg/L Surface Csg. landed at: 760 m KBDrill Collars: Total length above tool: 85.58 m, Dr.C. ID: 72 mmDST type: INFLATE STRADDLE Did the mud drop in the annulus? Yes No
Time record: (24h clock) Start in 16:30 On bottom 18:30 Open 1st preflow 19:37
Close for ISI 19:37 Start 2nd fl(VO) 21:07 Close for FSI 00:37
Pull Loose 10:37 Out of Hole 14:05Were samples of recovery caught? Yes Sent to? Core LABTest mechanically satisfactory: Yes

Remarks: _____

Geologist: _____ Engineer: Michael Pridmore