



DAILY DRILLING REPORT

DATE

85-02-19

WELL PET ET AL TWEED L.K. WELL NUMBER M-47 CONTRACTOR ATECO - EQUITAK '76 DAYS SINCE SPUD 39.5

MIDNIGHT DEPTH 1420 PROGRESS 0 DAILY COST 47,443 TOTAL EST. COST 5,019,140 PRESENT STATUS RUNNING D.S.T #4

TIME BREAKDOWN HRS. BIT # SIZE TYPE SERIAL # NO./Z/E IN BIT DATA OUT WOB RPM METRES HOURS CONDITION

DRILL

TRIP

REAM / CLEAN DRILLING ASSEMBLY LENGTH PERSONNEL NO. HOURS MUD DATA

CONDITIONING OPERATOR 7 84 DEPTH 1420

RIG SERVICE CONTRACTOR 18 216 DENSITY 1270

MECHANICAL DOWNTIME SERVICES 27 324 VIS. 56

SURVEY DEVIATION DEPTH SURVEY PVTP

CSG - CMT WOC GELS

HEADUP / PR TEST W.I.P.C 13

CORING PH 10.5

LOGGING % SAND

DBT 24 % SOLIDS

KICK CONTROL CA PPM 170.000

BILOYED D.C. FORCE SGP DRILL CL

SINKING FORCE RSPP % OIL

DP RATING FORMATION INTEGRITY HOLE VOL 45m³MARGIN MAXIMUM SICP TANK VOL 70m³

TOTAL 24.00 MUD & CHEMICALS ADDED

PUMP #1 TYPE SIZE X SPM LIM PRESS AV CAUSTIC 13x

PUMP #2 TYPE SIZE X SPM SALT 125x

DEGRADER OF kg/m³ UP kg/m³ LITRES/MIN HOURS BAR 285xDEBITER OF kg/m³ UP kg/m³ LITRES/MIN HOURS

REMARKS

DAILY COST 633 CUM COST 63,153

Circ Condition Hole - Mud "Running Steam in Tanks To Warm Mud" While Waiting on Separator & Line Heater To Arrive From Calgary

P.O.D.H - Make LIP D.S.T #4 1221m to 1236m

MT CLARK Formation - Dual Sampler: 4- K3 RECLAIMER;

W/2 48hr Clock: 1- DMR

R.I.H. INFLATE PACKER: & RUN D.S.T.

LF 5 MIN STRONG AIR BLOW W/ GAS TO SURFACE

IN 4 MIN.

I.S.T 120 MIN

FF - IN OPERATION @ 24:00 HRS

WEATHER -42°C W/ LIGHT WIND & CLEAR

NO ACCIDENT

Michael Smith

M- LEMAR

TIM GORMAN