

Tweed Lake M-47

Thurs 85-02-20

7⁰⁰_{AM} Status: Conditioning hole to run DST #5

DST #4 average flow rate 79.5 dam³/d (2.8 mmcf/d) at
3450 kPa (500 psi) through 38 mm (1.5") choke

Recovery: Separator - 0.12 m³ (3/4 bbl) water
Drill string - 170 m condensate

- will run in hole with DST #5 1209-1216.5 (Mount Clark)
approximately NOON - total test time approx 25 hours.