

WELL STATUS CONT'D...

March 7 , 1986

WELL STATUS - 06:00 hours March 7, 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1934 m KBACTIVITY: Drill, fish for pipe with overshot.FORECAST: Recover pipe. Drill ahead.WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 2286 m KBACTIVITY: Drill, work tight hole, POOH for washout.FORECAST: Lay down bad joints of pipe. RIH, drill ahead.WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 1155 m KBACTIVITY: Drilling 222 mm hole.FORECAST: Drill ahead.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcorDEPTH: 767 m KBACTIVITY: Heading up. Testing BOP. Fixing leaks.FORECAST: Drill out cement. Run a PIT. Drill ahead.WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1563 m KB FTDACTIVITY: Ran and cemented 139.7 mm casing.FORECAST: Move rig to Cameron D-50.COMMENTS:

Blueberry Creek K-53: The pipe broke off in the slips. NSM has picked up an overshot to recover the pipe.

Cameron Hills I-10: 139.7 mm, 20.83 Kg/m, J-55, ST&C casing was landed at 1561. 11 m KB and it was cement with 95 tonnes of cement. Cactus #21 was rig released at 0800 hrs on 86 03 07

WELL STATUS CONT'D...

March 6, 1986

WELL STATUS - 06:00 hours March 6, 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1904 m KBACTIVITY: Drilling 222 mm hole.FORECAST: Drill ahead.WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 2256 m KBACTIVITY: Recover fish.FORECAST: Drill ahead 222 mm hole.WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 1032 m KBACTIVITY: Drill 222 mm hole.FORECAST: Drill ahead.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcorDEPTH: 767 m KB (on 86 02 05)ACTIVITY: No report.FORECAST:WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1563 m KB FTDACTIVITY: Finish DST's. RIH and condition mud.FORECAST: Condition mud and hole. Run casing.COMMENTS:

Arrowhead D-50: Drill string twisted off (for the 4th time) at 1532 m KB when drilling had reached 2256 m KB. This fish was recovered with an overshot.

WELL STATUS CONT'D...

March 5 , 1986

WELL STATUS - 06:00 hours March 5, 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1706mKB (on 86 03 05)ACTIVITY: No report.FORECAST:WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 2105mKB (on 86 03 05)ACTIVITY: No report.FORECAST:WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 878 m KBACTIVITY: Drilling 222 mm hole.FORECAST: Drill ahead.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcorDEPTH: 767 m KBACTIVITY: Heading up BOP stack.FORECAST: Finish heading up BOP stack and pressure test same.WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1563 m KB *FTD*ACTIVITY: Completed DST #2 and conducting #3.FORECAST: Finish DST #3. Prepare to run production casing.COMMENTS:

Northcor: Northcor will attempt to drill one shallow well (Calibeta B-25) in the Island River area of the N.W.T. Badger Rig #1 is moving to the site and Northcor hopes to spud the well on 86 03 08. We hope to issue the ADW on 86 03 07.

(3)

WELL STATUS CONT'D...

March 04 , 1986

WELL STATUS - 06:00 hours March 4, 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1706m KBACTIVITY: Drilling 222mm hole.FORECAST: Drill ahead.WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 2105m KBACTIVITY: Drilled, twisted off, fished-successful.FORECAST: Drill ahead.WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 777m KBACTIVITY: Drilling 222mm holeFORECAST: Drill ahead.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcoorDEPTH: 767m KBACTIVITY: Nippled down diverter. Heading up BOP.FORECAST: Finish heading up BOP stack and pressure test same.WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1563m KB FTDACTIVITY: Finished logging. Waiting on testers.FORECAST: Conduct DST #2.COMMENTS:

Arrowhead D-50: NSM is not sure why the drill pipe has twisted off on three occasions. They suspect that either a vibration problem is causing it, or this drill string may have previously been exposed to H₂S.

Cameron Hills I-10: DST #2 and #3 will be across the Sulphur point (1451-1469m KB) and the Slave point (1392-1410m KB).

4

(3)

WELL STATUS CONT'D...

March 03 , 1986

WELL STATUS - 06:00 hours March 03 , 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1617m KBACTIVITY: Drilling 222mm hole.FORECAST: Drill ahead.WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 2058m KBACTIVITY: Fished-successful. Drilled, tripping.FORECAST: Finish tripping, drill ahead.WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 575 mKBACTIVITY: Drilled out. Conducted PIT. Drilling.FORECAST: Drill ahead 222mm main hole.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcorDEPTH: 767m KBACTIVITY: Cemented 340mm casing.FORECAST: Nipple down deverter and head up BOP stack.WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1563m KB FTDACTIVITY: Drilled to T.D. Prepare to log.FORECAST: Run logs.COMMENTS:

Liard F-25: The 340mm, 91kg/m, K-55, BT&C casing was landed at 765.4m KB and cemented full length with 64.5m³ of cement.

11/2

(3)

WELL STATUS CONT'D...

March 03 , 1986

WELL STATUS - 06:00 hours March 02 , 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1515m KBACTIVITY: Drilling 222mm hole.FORECAST: Drill ahead.WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 1914m KBACTIVITY: Drilled, twisted off, fishing.FORECAST: Recover fish with an overshot. Drill ahead.WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 500m KBACTIVITY: Headed up BOP stack. Pressure testing.FORECAST: drill out casing. Drill 222mm main hole.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcorDEPTH: 767m KBACTIVITY: Logged. Ran 340mm casing.FORECAST: Finish cementing.WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1532m KBACTIVITY: Finished milling to T.D. Drilling.FORECAST: Drill ahead 216mm hole.COMMENTS:

4

(3)

WELL STATUS CONT'D...

March 3, 1986

WELL STATUS - 06:00 hours March 01, 1986WELL: Blueberry Creek K-53RIG: Spartan #12OPERATOR: NSMDEPTH: 1442m KBACTIVITY: Drilled, tripped for bit.FORECAST: Drill ahead 222mm hole.WELL: Arrowhead D-50RIG: Spartan #7OPERATOR: NSMDEPTH: 1710m KBACTIVITY: Drilling with air.FORECAST: Drill ahead 222mm hole.WELL: Trout LK. J-29RIG: Canadrill #2OPERATOR: SulpetroDEPTH: 500 mKBACTIVITY: Drilled. Ran and cemented 244mm casing.FORECAST: Head up BOP stack and pressure test same.WELL: Liard F-25RIG: Bawden #33OPERATOR: NorthcorDEPTH: 767 mKBACTIVITY: Drilled. P.O.O.H. to log.FORECAST: Run logs. Run 340mm casing.WELL: Cameron Hills I-10RIG: Cactus #21OPERATOR: ParamountDEPTH: 1522m KBACTIVITY: Mill out iron: 1424-1509m KB.FORECAST: Finish milling. Drill ahead 216mm hole.COMMENTS:

Trout LK. J-29: The 244.5mm, 53.6 kg/m, K-55, ST&C surface casing was landed at 500mKB. It was cemented with 62t of cement (good cement returns to surface).

3/12