

PAF MOUNT RESOURCES LTD.

DAILY DRILLING REPORT

UNIQUE I.D. _____

LOCATION: NETLA M-23

WELL LICENCE WED 1841

SUPERVISOR: AL IRONSTEDE

CELLULAR #: 1-600-700-5042

SPUD DATE: _____

R.R. DATE: _____

CONTRACTOR: PRECISION RIG #379

A.F.E. #: 17168 EST. T.D. 2330

DAILY COST: 55,251

CUM. COST: 319,957

DAILY MUD: _____

CUM MUD: _____

DAY: 3

REP DATE: 98-12-18 STATUS 08:00 DRILLING 222mm MAIN HOLE

DEPTH: 553

PROG. 54

KB: 279.8

GL: 273.1

MACP: 4200

SURVEYS: _____

MUD TYPE: INVERT

WT: 910

VISC: 74

WL: 19

FC: 2

PH: 0

ADDITIVES: _____

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
1A	144966	222	PEND	L127T	3x10.3	RUN	54	10.5	—	4-6000	40-60

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
GARDNER DENVER	PZB	168	203	82	1.00	4700	44.0	16.0	67

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		.25
B/S	156	42	.92
159mm DC	156	62	9.33
XO REAMER	171	75	1.41
XO 159mm D.C.	156	63	27.90
8DC REAMER	171	63	1.47
12-156mm D.C.s	156	63	110.43
KELLY - XO SUB	157	68	.78
TOTAL			152.49

CASING SUMMARY

RAN _____ JTS OF _____ MM,
 LANDED AT _____ MKB. TOTAL LENGTH _____
 CEMENTED WITH _____
 PLUG DOWN AT _____

TIME DISTRIBUTION

MOVE/RIG-UP	RIG REP: <u>2.25</u>
DRILL MH & RH: <u>10.50</u>	LOGGING: _____
RIG SERVICE: <u>.50</u>	CEMENT: _____
SURVEY: _____	WOC: _____
PRESSURE TEST: _____	RUN CSG: _____
DRILL: _____	DST: _____
DRILL OUT: <u>5.50</u>	TRIP: _____
CIRCULATE: <u>4.50</u>	L.D.D.S.: _____
NIPPLE UP BOP: _____	REAM: _____
B.O.P. DRILL <u>.25</u>	
LEAK OFF TEST <u>.50</u>	
TOTAL HOURS: <u>24.00</u>	

KG/M, _____ CASING.
 METERS. _____

HRS. ON _____ WITH _____ M3 CEMENT RETURNS.

THAW FROZEN LINES WHERE FRESH WATER DISPLACED THROUGH FOR 3 HOURS.
 DISPLACE WELL WITH 40 m³ OF INVERT. - REPAIR WASH PIPE. - DRILL OUT
 SLOWLY FROM 488.06 m. TO 509 m., ROTATING 40 RPM. + PACKING 4 ON BIT.
 CIRCULATE BOTTOMS UP. - CONDUCT A FORMATION LEAK OFF TEST (GRADIENT 17.4,
 DRILL SLOWLY UNTIL STABILIZERS ARE BELOW CSG. SHOE FROM 509m.-553m.
 REPAIR FLOW LINE.

*INTEND TO INCREASE R.P.M. + WEIGHT SOON.

DRILLING REPORT DAY 1