

PAR. MOUNT RESOURCES LTD.

DAILY DRILLING REPORT

UNIQUE I.D. _____

LOCATION: NETLA M-23WELL LICENCE WID 1841SUPERVISOR: AL TRONSIDECELLULAR #: 1-600-700-5042

SPUD DATE: _____

R.R. DATE: _____

CONTRACTOR: PRECISION DRILLING #379A.F.E. #: 17168

EST. T.D

2330DAILY COST: 23,915CUM. COST: 386,597

DAILY MUD: _____

CUM MUD: _____

DAY: 5REP DATE: 98-12-20 STATUS 08:00 DRILLING 222mm. MAIN HOLEDEPTH: 769PROG. 94KB: 279.8GL: 273.1MACP: 4200SURVEYS: 671m. = 3 1/2° + 699m. = 3 3/4° + 732m. = 3 1/2°MUD TYPE: INVERT WT: 910 VISC: 74 WL: 19 FC: 2 PH: 0

ADDITIVES: _____

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
1A	144966	222	PEND.	L127T	3x10.3	RUN	270	50.75		4-6000	160

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
GARDNER DENVER	PZ8	165	203	83	1.00	4800	44.0	14.0	67

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		.25
B/S	156	42	.92
228MM DC 4 D.C. ^s	156	62	37.23
*#0 STABILIZER	171	75	1.47
*#0 12 D.C. ^s	159	62	110.43
*#0 X.O. SUB.	157	68	.78
KELLY			
TOTAL			151.08

TIME DISTRIBUTION

MOVE/RIG-UP	RIG REP:
DRILL MH & RH: <u>22.50</u>	LOGGING:
RIG SERVICE: <u>.75</u>	CEMENT:
SURVEY: <u>.75</u>	WOC:
PRESSURE TEST:	RUN CSG:
DRILL:	DST:
DRILL OUT:	TRIP:
CIRCULATE:	L.D.D.S.:
NIPPLE UP BOP:	REAM:

CASING SUMMARY

RAN	JTS OF	MM,	TOTAL HOURS: <u>24.00</u>	KG/M,	CASING.
LANDED AT	MKB.	TOTAL LENGTH	METERS.		
CEMENTED WITH					
PLUG DOWN AT	HRS. ON	WITH	M3 CEMENT RETURNS.		

DRILLING 222mm. MAIN HOLE (FANNING) FROM 675m. TO 769m. + SURVEYING.
 ROTATING 160 R.P.M. + PACKING 4,000 DAN. ON BIT.
 SURVEY CAME BACK 1/4°.

* SHALE TANK VERY FULL - TRUCK ORDERED THROUGH ROSS GORDON 22 HRS. AGO.

* DIRECTIONAL TOOLS EXPECTED SOON.

* TRANSFERRED 44.5m³ DIRTY WATER FOR DISPOSAL @ FT. ST. JOHN

DRILLING REPORT DAY 1