

DAVE WILSON OILFIELD CONSULTING LTD.

DAILY DRILLING REPORT

WELL	Para et al Netla M-23	REPORT #	32	DATE	16-Jan-99
DEPTH	2280	PROGRESS	OPERATION	800	Logging w/Western Atlas

DRILLING FLUID / SOLE CONTROL

TYPE	Oil Base	TIME CHK	200	ENGINEER	Jody Kereluk	MOBILE	
LOG BOOK		CHECK	mg/L	ADDITIVES			
DENSITY		1020	SALINITY	212000	30	MUD GRAD. (KPA/M)	9.60
VISCOSITY		45	CHLORIDES	118400		CYCLE MAIN HOLE (MIN)	135
W.L.			CALCIUM	Vol. Fac.	EL3000	BOTTOMS UP (MIN)	38
PH				0.005	W. Fines	PUMP (M3/STROKE)	0.0056
F.C.		2	SAND	174		MUD TANKS (M3)	47
FANN 600		28	SOLIDS	UP OF	CAUST	MAIN HOLE (M3)	40
FANN 300		16				TOTAL (M3)	87
P.V.		12	OIL %	85	W. TB	WATER LOADS ON LOC.	
Y.P.		1.92	WATER %	15	W. ROTEC	DAILY MUD COST	\$1,200
GELS 1/10		1.5/2.5	CNTFGE		W. ARB.	MUD COST TO DATE	\$142,597

BIT DATA

NO.	3-B	BIT NO.		DRILL		MIRU	
SIZE	156	WEIGHT		TRIP		DRL MHR/H	
TYPE	F-3	RPM		RIG SERV	0.75	NIPPLE U/D	
SERIAL NO	LT1922	STRING WT		SURVEY		PT BOP'S	
JETS	3 x 16	SPM		CIRCULATE		DRILL OUT	
FROM	2189	M3/MIN		LOG	2.25	S&C LINE	
TO	2280	PRESSURE		TEST		RIG REPAIR	
BIT METERS	91	DP VEL		CORE		LD DP/DC'S	
BIT HOURS	54.50	DC VEL		REAM		FISHING	17.50
BIT ROP	1.7	NOZ VEL		CTB		SFTY MTG	
CUM HOURS	177.25		PUMP	CASING		BOP DRILL	
CONDITION	2-2-I	TYPE	PZ	CEMENT		W.O. Fish Tcc	3.50
PULLED FOR	Log	LINER/STK	209 x 174	WOC		TOTAL	24.00

TIME BREAKDOWN

SURVEYS

DEPTH	DEVIATION	DEPTH	DEVIATION	DEPTH	DEVIATION
1986	1.5	2203	2.5		
2085	2.75	2271	2.5		
213	3.75				
2163	3.5				
				LENGTH	

BOTTOM HOLE ASSEMBLY

REMARKS & GENERAL REPORT DETAILS

0800-1130	Waited on fishing tools from Grande Prairie
1130-0300	Made up Weatherford jars and overshot w/ 3 3/8" grapple. Trip in to 2248 m, picked up kelly and washed to 2254.8 m, latched on to fish and tripped out with part of fish @ 2254.8 mkb)
0300-0445	Recovered and layed down logging tools. layed down fishing tools
0445-0800	Pick up new string of logging tools, Log with Western Atlas

				CUT(-) / FILL(+)	
				GR. ELEV. (Corrected)	273.10
				KB - GROUND	5.15
				ACTUAL KB	278.25
				REPORT TO:	Wayne Tomm
WEATHER/TEMP	Overcast -12	RD/LEASE	FIN	LAST BOP DRILL DL	12-Jan
SUPERVISOR	Dave Wilson	MOBILE	1-504-5042	LAST BOP DRILL AN	13-Jan
RIG MANAGER	Greg Better	MOBILE		LAST BOP DRILL MN	
CONTRACTOR	Precision 379	DAILY COST	\$1,995	CUM COST	\$1,612,865