

DAVE WILSON OILFIELD CONSULTING LTD. DAILY DRILLING REPORT

WELL	Para et al Neds M-25		REPORT #	33	DATE	17-Jan-99
DEPTH	2200	PROGRESS	OPERATION	380	Run in with DST #1	

DRILLING FLUID / SOLIDS CONTROL							
TYPE	Oil Base	TIME CHK	200	ENGINEER	Jody Kargliuk	MOBILE	
LOG BOOK		CHECK	mg/L	ADDITIVES			
DENSITY		1020	SALINITY	18		MUD GRAD (KPA/M)	9.60
VISCOSITY		45	CHLORIDES	212000		CYCLE MAIN HOLE (MIN)	135
W.L.			CALCIUM	115400		BOTTOMS UP (MIN)	30
RM			Vol Frc	0.000		PUMP (M3/STROKE)	0.0056
F.C.		2	SAND	0.000		MUD TANKS (M3)	47
FANN 600		28	SOLIDS	11.4		MAIN HOLE (M3)	40
FANN 300		16	UFDC			TOTAL (M3)	87
P.V.		12	OIL %	85		WATER LOADS ON LOG	
T.P.		1.82	WATER %	15		DAILY MUD COST	
GELS 1/10		1.5/2.5	CNTFGE			MUD COST TO DATE	\$142,597

BIT DATA				TIME BREAKDOWN			
NO.		BIT NO.		DRILL		MIRU	
SIZE		WEIGHT		TRIP		DRL MHRH	
TYPE		RPM		RIG SERV		MIPPLE WTS	
SERIAL NO		STRING WT		SURVEY		PT BOPS	
JETS		SPM		CIRCULATE		DRILL OUT	
FROM		M3/MIN		LOS	11.50	S&C LINE	
TO		PRESSURE		TEST	5.25	RIG REPAIR	
BIT METERS		DP VEL		CORE		LD OPAC'S	
BIT HOURS		DC VEL		REAM		W.O. Orders	2.75
BIT ROP		NOZ VEL		CTB		SPTT MTR	
CUM HOURS		PUMP		CABING		BOP DRILL	
CONDITION		TYPE	P2-8	CEMENT		W.O. Log Tools	4.50
PULLED FOR		LINERBTH	EDP: 11.5	WOC		TOTAL	24.80

SURVEYS				BOTTOM HOLE ASSEMBLY			
DEPTH	DEVIATION	DEPTH	DEVIATION	DEPTH	DEVIATION		
1984	1.5	2203	2.5				
2085	2.75	2271	2.5				
213	3.75						
2163	3.5					LENGTH	

REMARKS & GENERAL LOG DETAILS							
0800-1530	Logging with Western Atlas (Logging tools failed on Run #3)						
1530-2000	Waiting on Logging tools from High Level, Alberta						
2000-2400	Finished logging with Western Atlas						
0000-0245	Waited on Orders (Faxed logs to Calgary)						
0245-0800	Make up and run in with Infate Grade DST # 1 with Baker Oil Tools interval from 2174 - 2198.5 MKB)						
						DUTY / FULL	
						GR. ELEV. (DPTED)	273.10
						KB - GRUND	5.15
						ACTUAL KB	278.25
						REPORT TO	Wayne Tomm
WEATHER/TEMP	Overcast	-9	RD/LEASE	FIN		LAST BOP DRILL DL	12-Jan
SUPERVISOR	Dave Wilson		MOBILE	1-403-6042		LAST BOP DRILL AN	13-Jan
RIG MANAGER	Greg Beller		MOBILE			LAST BOP DRILL MN	
CONTRACTOR	Precision 379		DAILY COST	152618		CUM. COST	\$1,719,484