

HIGHWOOD WELL SITE SERVICES INC.
DAILY GEOLOGICAL WELL REPORT
1999-01-27

PARAMOUNT BERKLEY NETLA P-57

Report To: PAUL COLLENS

Report From: JEFF BOULTER

Spud Date: January 27

Telephone: 1600 700 5042

Gd. Elevation:

Days from Spud:

Depth @ 8:00: 26 m

K.B. Elevation:

Status @ 8:00: Pumping LCM pill for conductor barrel

Formation: SURFACE

24 hr Progress: 26 m

Average ROP: 3.1 m/hr

Cumulative Cost: 229,842

OPERATIONS SUMMARY - Last 24 Hours

Continued to rig up to spud, spud 311 mm hole at 1:30 hours, drill ahead 311 mm pilot hole to 25 m, conductor barrel washed out while drilling mix and pump LCM pill

MUD PROPERTIES

Type: Gel Chem
Density: 1050 kg/m³
Viscosity: 36 s/L
Water Loss: 0.5/30 min
pH:
Filter Cake: mm

FORECAST ACTIVITIES

Reel conductor barrel and drill ahead pilot hole