

SUNCOR INC. RESOURCES GROUP

Page 1 of 1

Final Pipe Tally Report

Legal Well Name: Suncor Netla K-77-60-50-122-30 Spud Date: 1999-02-07
 Common Well Name: Suncor Netla K-77-60-50-122-30 Report #: 1 Report Date: 1999-02-09
 Event Name: ORIG DRILLING Start: 1999-01-29 End:

Date Run: 1999-02-09
 Buoyancy Factor: 0.7850

Proposed Setting TMD: 538.00 (m)
 Block Weight: 17,000 (daN)

PIPE DATA SECTION

Joints	Size (mm)	Manufacturer	Weight (kg/m)	Threads	Grade	Range	Thrd. Correction (m)	Displacement (m³/m)
0-0	244.50	IPSCO	53.57	LT&C	J-55	3		0.00662

PIPE INFORMATION

Run #	Jnt #	Description	Jnt Length (m)	Cum Lgth. (m)	Ct	Run #	Jnt #	Description	Jnt Length (m)	Cum Lgth. (m)	Ct
1		SURFAC	14.10	14.10	Cen	39		SURFAC	13.26	515.73	
2		SURFAC	13.25	27.35	Cen	40		SURFAC	13.24	528.97	Cen
3		SURFAC	13.24	40.59		41		SURFAC	8.53	537.50	
4		SURFAC	13.25	53.84		OUT		SURFAC	13.24		
5		SURFAC	13.26	67.10	Cen	OUT		SURFAC	13.25		
6		SURFAC	13.24	80.34		OUT		SURFAC	13.24		
7		SURFAC	13.16	93.50		OUT		SURFAC	13.24		
8		SURFAC	13.25	106.75		OUT		SURFAC	10.25		
9		SURFAC	13.24	119.99							
10		SURFAC	13.17	133.16	Cen						
11		SURFAC	13.26	146.42							
12		SURFAC	13.24	159.66							
13		SURFAC	13.24	172.90							
14		SURFAC	13.25	186.15							
15		SURFAC	13.24	199.39	Cen						
16		SURFAC	13.26	212.65							
17		SURFAC	13.25	225.90							
18		SURFAC	13.24	239.14							
19		SURFAC	13.25	252.39							
20		SURFAC	13.24	265.63	Cen						
21		SURFAC	13.24	278.87							
22		SURFAC	13.25	292.12							
23		SURFAC	13.25	305.37							
24		SURFAC	13.12	318.49							
25		SURFAC	13.24	331.73	Cen						
26		SURFAC	13.25	344.98							
27		SURFAC	13.25	358.23							
28		SURFAC	13.24	371.47							
29		SURFAC	13.25	384.72							
30		SURFAC	11.78	396.50							
31		SURFAC	13.25	409.75							
32		SURFAC	13.24	422.99							
33		SURFAC	13.25	436.24							
34		SURFAC	13.24	449.48							
35		SURFAC	13.25	462.73							
36		SURFAC	13.25	475.98							
37		SURFAC	13.24	489.22							
38		SURFAC	13.25	502.47							

Printed: 1999-02-10 6:56:24 AM