

MERLIN PETROLEUM SERVICES LTD.
DAILY GEOLOGICAL WELL REPORT
1999-12-29

SUNCOR NETLA P16

Report To: John McCrossan

Report From: John McCrossan

Telephone: 284-9583

Spud Date: 1999-12-21

Days from Spud: 29

Gd. Elevation: 602.3

K.B. Elevation: 607.0

Depth @ 06:00: 814 m

Formation: Kotoho Carbonate

Status @ 06:00: Drilling ahead.

24 hr Progress: 220 m

Average ROP: 14 m/hr

Cumulative Cost:

MERLIN PETROLEUM SERVICES LTD.
DAILY GEOLOGICAL WELL REPORT
1999-12-28

SUNCOR NETLA P16

Report To:	John McCrossan	Report From:	John McCrossan
Spud Date:	20:00hr 1	Telephone:	284-9583
Gd. Elevation:	602.3	Days from Spud:	8
Depth @ 06:00:	594 m	K.B. Elevation:	607.0
Status @ 06:00:	Drilling ahead.	Formation:	FSJ Group
24 hr Progress:	48 m	Average ROP:	19.2 m/hr
Cumulative Cost:	920,157		

OPERATIONS SUMMARY - Last 24 Hours

Nipple up BOP's. Pressure test. Pick up 222mm BHA and R/H. Pressure test. Drill out surface casing and drill ahead to 594