

MERLIN PETROLEUM SERVICES LTD.
DAILY GEOLOGICAL WELL REPORT
1999-12-30

SUNCOR NETLA P16

Report To:	John McCrossan	Report From:	John McCrossan
Spud Date:	1999-12-21	Telephone:	284-9583
Gd. Elevation:	602.3	Days from Spud:	10
Depth @ 06:00:	935 m	K.B. Elevation:	607.0
Status @ 06:00:	RIH to drill ahead.	Formation:	Kotcho Carbonate
24 hr Progress:	121 m	Average ROP:	9.3 m/hr
Cumulative Cost:	1,000,479		

OPERATIONS SUMMARY - Last 24 Hours

Drilled ahead to 935 m. Tripped to clean balling up bit.

SURVEYS

810m/1.5°;

MUD PROPERTIES

Type: Visplex
Density: 1160 kg/m³
Viscosity: 93 s/L
Water Loss: 9.5 cm³/30 min
pH: 8
Filter Cake: mm

SAMPLE TOPS

Formation	Sample Depth	TVD Subsea	Prognosis Subsea	Change
Exshaw	610	-3	-5	+2
Kotcho Shale	627	-20	-14	-6
Kotcho Carbonate	709	-102	-101	-1

FORECAST ACTIVITIES

RIH. Drill