

**MERLIN PETROLEUM SERVICES LTD.
DAILY GEOLOGICAL WELL REPORT
2000-01-08**

SUNCOR NETLA P16

Report To: John McCrossan

Report From: John McCrossan

Spud Date: 1999-12-21

Telephone: 284-9583

Gd. Elevation: 602.3

Days from Spud: 19

Depth @ 06:00: 2046 m

K.B. Elevation: 607.0

Status @ 06:00: Drilling ahead.

Formation: Slave Point

24 hr Progress: 68 m

Average ROP: 3.0 m/hr

Cumulative Cost: 1,466,895

OPERATIONS SUMMARY - Last 24 Hours

Drilled ahead to 2046

SURVEYS

None to

MUD PROPERTIES

Type: Visplex
Density: 1215 kg/m³
Viscosity: 60 s/L
Water Loss: 8.8 cm³/30 min
pH: 11
Filter Cake: mm

SAMPLE TOPS

Formation	Sample Depth	TVD	Subsea	Prognosis Subsea	Change
Kotcho Carb.	709.0	709.0	-102.0	-101.0	-1.0
Tetcho Carb.	974.0	974.0	-367.0	-369.0	2.0
Trout River	1077.0	1077.0	-470.0	-469.0	-1.0
Kakisa	1142.0	1142.0	-535.0	-541.0	6.0
Redknife	1171.0	1171.0	-564.0	-570.0	6.0
Fort Simpson	1379.0	1379.0	-772.0	-778.0	6.0
Muskwa	1892.0	1892.0	-1285.0	-1288.0	3.0
Slave Point	1923.0	1923.0	-1316.0	-1316.0	0.0

FORECAST ACTIVITIES

Drill ahead to core