

NORTHROCK et al Fall Stone F-01

64-50-125-45

DATE:02-Feb-2K DEPTH: 350m @700am PROGRESS: m REPORT #: 02

*** Morning Report ***

Attn: Geoff Ireland

24 HR OPERATIONS: Run same. Rig up and cement casing. WOC.
Nipple up. Pressure test. PU MWD tools to RIH. Pressure
test. Drilling this AM.

MUD PROPERTIES:**FORMATION TOPS:**

K Little Bear
Basal L Bear SS
K Slater River
K R/A Shale
Basal K Sand
Devonian Imperial

GAS and SHOWS:**OTHER:**

GL: 198.60m and KB: 203.80m (5.20m) GL from survey plot.

Dave Roberts - 764508 Alberta Limited - 600-700-2957

NORTHROCK et al Fall Stone F-01

64-50-125-45

DATE: 01-Feb-2K DEPTH: 350m @700am PROGRESS: 110m REPORT #: 01

*** Morning Report ***

Attn: Geoff Ireland

24 HR OPERATIONS: Drill to Surface Casing point at 350m.
Circ. POOH .Rig up and run 244.5mm casing. Run same. Rig up
and cement casing. WOC... (Drilling by midnight?)

MUD PROPERTIES:

FORMATION TOPS:

K Little Bear
Basal L Bear SS
K Slater River
K R/A Shale
Basal K Sand
Devonian Imperial

GAS and SHOWS:

OTHER:

NOTE: GL to KB is 5.20m. Not 4.25m as reported on the last hole. This was measured by Garry C. while rigging up to run casing. This will be re-measured at a more quiet time.

GL: 198.60m and KB: 203.80m (5.20m) GL from survey plot.

Dave Roberts - 764508 Alberta Limited - 600-700-2957