

Chevron Canada Resources

 **Chevron**

PRODUCTION TOUR REPORT

Well Name: Chevron et al Liard

WASE#

LSD : K-29

Date : June 30, 2000

Day Number : 1

DAY	CREW	TIME SUMMARY	
		FROM	TO
DAY	Driller	13:00	14:00
	Derrick	14:00	14:30
	Derrick	14:30	16:30
	Mechanics	16:30	
	Floor		
	Floor		
	Lease		
	Accum Press.		
	Air Shut Off		
	Stab Valve		
NIGHT	Driller		
	Derrick		
	Derrick		
	Mechanics		
	Floor		
	Floor		
	BOF		
	Accum Press.		
	Air Shut Off		
	Stab Valve		
CREW	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		
	Fire Ext.		

JOB OBJECTIVE: Perform a Flow And Build Up Test / Jet Cut Tailpipe

DAILY OBJECTIVE: Move and rig up wireline equipment.

DETAILS:

Hold safety meeting with all

facility orientation.

Hold safety meeting with all personnel on location.

Spot and partially rig up the following equipment:

Lee Tool Wireline Unit c/w critical sour pressure control and grease injection

Picker

Standard Safety H2S Safety Trailer

R/U equipment as per ARUBA/CCR sour wireline operations specs.

SDFN