

OCT-17-00 07:57 AM

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

PARA et al MQUNT COTY
UNIQUE ID. 60 - 11 & 123 - 30
SUPERVISOR: Wilbert Callihoo
CELLULAR #: 1-780-940-8655
SPUD DATE: October-16-2000-22:00 Hrs.
R.R. DATE: _____
CONTRACTOR: AKITA RIG # 51
A.F.E. #: 00N010052 **EST. T.D** 1800M.

LOCATION: 1-02
WELL LICENCE WID 1884
DAILY COST: _____
CUM COST: _____
DAILY MUD: _____
CUM MUD: _____

DAY: 1 **REP DATE:** 10-17-00 **STATUS** 09:00 **Drill 311 Hole at 145M**
DEPTH: _____ **PROG.** _____ **KB:** 5.05M **GL:** 367.1 **MACP:** _____
SURVEYS: 31-3/4 - 60-7/8 - 88-1 - 114-3/4

MUD TYPE: Gel-Chem **WT:** 1040 **VISC:** 55 **WL:** _____ **FC:** _____ **PH:** 9.0
ADDITIVES: 70 Sax Gel . . 1 Sack Caustic

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
1x	G277H	311.2	Hughes	GT-S1	3x17.5	53	53	1-1/2	Run	3-5000	60-180

PUMP	DESCR	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
National	8P80	152	216mm	100	1.18m3	2800	66		52
National	8P-80	152	216mm	100	1.18m3				

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	311		.35
BIS	222	73	1.22
228MM DC X 2	220	73	18.58
X/O	210	73	.52
X/O	166	52	.80
Y/O Sub	158	52	.44
2-DCs	172	64	18.72
KELLY			12.96
TOTAL			53.58

TIME DISTRIBUTION

MOVE/RIG-UP 14 **RIG REP:** _____
DRILL MH & RH: _____ **LOGGING:** _____
RIG SERVICE: _____ **CEMENT:** _____
SURVEY: 5 **WOC:** _____
PRESSURE TEST: _____ **RUN CSG:** _____
DRILL: 1.5 **DST:** _____
DRILL OUT: _____ **TRIP:** _____
CIRCULATE: _____ **L.D.S.:** _____
NIPPLE UP BOP: _____ **REAM:** _____
W.O.CONST. 8

TOTAL HOURS: 24 **CASING.** _____

CASING SUMMARY

RAN _____ **JTS OF** _____ **MM,** _____ **KOM,** _____
LANDED AT _____ **MKB.** _____ **TOTAL LENGTH** _____ **METERS.** _____
CEMENTED WITH _____ **HRS. ON** _____ **WITH** _____ **M3 CEMENT RETURNS.** _____
PLUG DOWN AT _____

REMARKS:

Work on Road-Place Cordurouy and Cover with Dirt-Water Well Pumping better Filled up Mud Tank and have Water in Water Tank-Mix up Spud Mud-Move Well Site Shacks to Location-Spot in Place and Rig Up-Got out Pason Man and Hook up Pason Equipment-Had Problem with getting Equipment Working-Geologist arrived on Location (Gary Johannson (a.k.a. Pac Man))-Hauling in Fuel with Commander-Rigged in Centrifuges-Held Pre-Spud Meeting with Crew and Ready to start Drilling - Spud in at 22:00 Hrs. - K.B. - Grd 5.05M - Corrected Ground Level Elevation 367.9M - Weather this A.M.-Clear-Calm-Mild-Temp +1 Costs for Oct 16 Report - Daily \$2410.00 - Cumulative \$883488