

OCT-26-2000 10:02 PM

P.01

11/10/0 9:00 FAX 403 266 6032

PARAMOUNT RES. FLR 39

002

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

PARA et al Mount Coty
 UNIQUE I.D. 60 - 11 & 123 - 30

LOCATION: I-02
 WELL LICENCE WID 1884

SUPERVISOR: Wilbert Callihoo
 CELLULAR #: 780-940-8655
 SPUD DATE: Oct - 16 - 22:00 Hrs.
 R.R. DATE:
 CONTRACTOR: AKITA DRILG- Rig #51
 A.F.E. #: 00N010052 EST.T.D 1800M

DAILY COST: 33500
 CUM COST: 1287000
 DAILY MUD: 1000
 CUM MUD: 10100

DAY: 8 REP DATE: 10-24-00 STATUS 08:00 Cement Surf Casing at 514M
 DEPTH: 514 PROG. 91-Ream KB: 5.05M GL: 367.9M MACP:
 SURVEYS: 438-1o & 466-1.75 & 495-.75 & 510-.75

MUD TYPE: GEL-CHEM WT: 1120 VISC: 72 WL: FC: PH: 9.0
 ADDITIVES: 35 Sax Gel

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
R22A	L71DM	311mm	Hughes	GT-C1	3-17.5	514	66	9	3-8-In	8-10000	170

PUMP	DESCR	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	8P-80	152	216mm	105	1.24m3	11500	72	42	56
NATIONAL	8P-80	152	216mm	105	1.24m3				

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	311		.36
B/S	228	73	1.22
2x 228MM DC	222	73	18.58
X/O	218	44	.44
X/O	168	52	.52
12 6DC 8X/O	172	52	112.40
40 HEVI WATE Pipe	114	92	369.12
KELLY			11.36
TOTAL			514.00

TIME DISTRIBUTION

MOVE/RIG-UP	RIG REP:
DRILL MH & RH:	LOGGING:
RIG SERVICE: .50	CEMENT:
SURVEY: 1.25	WOC:
PRESSURE TEST:	RUN CSG:
DRILL:	DST:
DRILL OUT:	TRIP: 8.25
CIRCULATE: 1.50	L.D.S.:
NIPPLE UP BOP:	REAM: 12.50

CASING SUMMARY

RAN LANDED AT _____ JTS OF _____ MM. TOTAL LENGTH _____
 CEMENTED WITH _____
 PLUG DOWN AT _____ HRS. ON _____ WITH _____ M3 CEMENT RETURNS.

TOTAL HOURS: 24
 KG/M. _____ CASING. METERS. _____

Ream out Directionally Drilled Hole to 311mm-Ream to 448M and Bit Started to Torque up-Circ to Clean Hole-Pull out of Hole for Bit Change-Run in with Re-Run Bit-Ream out Hole to 311mm at 514M-Circ to Clean Hole-Make Wiper Trip up to Drill Collars-Circ on Bottom and Run Survey-Deviation was the same as when Directionally Drilling Hole-Out past 1o in the 450-470 Depth Range and back to 3/4o on Bottom-Pull out of Hole to Run Casing-Will Lay Down 9" Drill Collars-BJ Cementers on Location and all Cementing Equipment Hooked up and ready to Cement-Since Midnite have got Casing in Hole-Went in w/No Problems-Circ Casing and will be Cementing.
 Weather-Clear-Calm-Cool-Temp -2oC