

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

PARA et al MOUNT COTY
UNIQUE I.D. 80-11 & 123-30
SUPERVISOR: AL IRONSIDE
CELLULAR #: 403 - 881 - 3845
SPUD DATE: 10-16-2000
R.R. DATE:
CONTRACTOR: AKITA RIG # 51
A.F.E. #: 00N010052 EST. T.D 1800

LOCATION: I - 02
WELL LICENCE WID-1884
DAILY COST: \$50,622
CUM. COST: \$2,865,184
DAILY MUD: CORRECTION
CUM MUD: \$29,236

DAY: 18 REP DATE: 11-04-00 STATUS 08:00 DRLG. 222mm. MAIN HOLE
DEPTH: 1095 PROG. 4 KB: 5.05 GL: 367.90 MACP: 2697
SURVEYS:

MUD TYPE: GELICHEM WT: 1300 VISC: 91 WL: 7.7 FC: PH: 10.5
ADDITIVES: NONE MIXED

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRB	TBG	WEIGHT	RPM
6A	L50DL	222	H.C.	ATJ-S55RG	3@15.8	RUN	4	1	DRLG.	15-30	MTR.

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	8-P80	152	218	115	1.360	5500	68.8	41.8	37.48
NATIONAL	8-P80	152	218						

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		0.25
DOG SUB	222	58	0.24
MOTOR	171		8.25
FLOAT SUB	173	59	0.48
ROLLER REAMER	171	56	1.70
NM. MULE SHOE	172	72	0.93
2 - NM. D.C.B.	172	72	18.79
ROLLER REAMER	171	57	1.71
TOTAL			32.35

TIME DISTRIBUTION

MOVE/RIG-UP
DRILL MH & RH:
RIG SERVICE: 0.25
SURVEY:
PRESSURE TEST:
DRILL: 1.00
DRILL OUT:
CIRCULATE: 2.00
NIPPLE UP BOP:
HANDLE TOOLS 5.00
DIR. WORK 3.50
TOTAL HOURS: 24.00
KGM, CABING.
METERS.

CASING SUMMARY

RAN
LANDED AT **JTS OF** **MM,**
CEMENTED WITH **MKB.** **TOTAL LENGTH**
PLUG DOWN AT **HRB. ON** **WITH** **M3 CEMENT RETURNS.**

REMARKS: FINISH TRIPPING OUT TO PICK UP FISHING TOOLS. PICK UP & MAKE UP FISHING TOOLS. TRIP IN WITH FISHING TOOLS, CIRCULATE BOTTOMS UP, FISH FOR LOST TEST TOOLS. TRIP OUT TO RECOVER LOST TEST TOOLS & RECOVER SAME. BREAK DOWN, SERVICE, WASH & LOAD OUT TEST TOOLS & FISHING TOOLS. PICK UP & MAKE UP DIRECTIONAL DRILLING TOOLS. TRIP IN WITH BIT & MUD MOTOR. TEST MUD MOTOR ON TRIP IN, FINISH TRIPPING IN STRAPPING PIPE, BREAK CIRCULATION AT 759m. FINISH TRIPPING IN LAYING DOWN 7 JTS. DRILL PIPE OUT OF DERRICK. KELLY UP & BREAK CIRCULATION. DRILL 222mm. MAIN HOLE WITH MUD MOTOR FROM 1091m. TO 1095m.