

# FAX

## PARAMOUNT RESOURCES LTD.

Bankers Hall West  
4700, 888 Third Street SW  
Calgary, Alberta  
T2P 5C5

Drilling Department Fax Number: (403) 266-6032

### PLEASE DELIVER THE FOLLOWING PAGES TO:

NAME: CHRIS KNOECHEL  
FAX NO.: 292-5876  
FIRM: NATIONAL ENERGY BOARD  
DATE: NOVEMBER 14, 2000  
FROM: ELAINE JOHNSON

TOTAL NUMBER OF PAGES 10 INCLUDING COVER PAGE.

### DESCRIPTION OF DATA:

I-02  
GEO REPORTS For No 2 11 & 12  
   
 

IF THERE ARE ANY PROBLEMS, PLEASE CALL (403) 290-3600.

NOV-13-2000 08:54 PM

P. 01

# PARAMOUNT RESOURCES LTD.

## DAILY DRILLING REPORT

WELL NAME: PARA et al MOUNT COTY  
 UNIQUE I.D. 00-11 & 123-30

LOCATION: I-02  
 WELL LICENCE WID-1884

SUPERVISOR: AL IRONSIDE 403-861-3845  
 CELLULAR #: 403-861-3845  
 SPUD DATE: 10-16-2000  
 R.R. DATE: \_\_\_\_\_  
 CONTRACTOR: AKITA RIG # 51  
 A.F.E. #: 00ND10052 EST. T.D. 1800

DAILY COST: \$89,188  
 CUM. COST: \$3,365,232  
 DAILY MUD: \$1,075  
 CUM MUD: \$18,245

DAY: 27 REP DATE: 11-13-00 STATUS 08:00 TRIP IN TO DRILL AHEAD.  
 DEPTH: 1428 PROG. 32 KB: 5.05 GL: 367.90 MACP: 2747  
 SURVEYS: 0.90 @ 1388m. ; 0.80 @ 1386m. ; 0.40 @ 1408m.

MUD TYPE: GEL/CHEM WT: 1280 VISC: 88 WL: 7.4 2 PH: 10  
 ADDITIVES: BARITE: 30 sk. GEL: 7 sk. SAWDUST: 22 sk. SODA ASH: 1 sk.

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
13A	LY7913	222	S.T.	F87-OD	3 @ 19	1428	32	13.25	9-5-0.25	30-33000	MTR.
14A	G222W	222	H.C.	ATJ-S77DX	3 @ 19	RUN			DRLG.	30-33000	MTR.

PUMP	DESCR	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	B-P80	152mm	216mm	115	1.357	11800	68.9	41.9	26.59
NATIONAL	B-P80	152	216						

### DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		0.25
DOG SUB	222	58	0.24
MUD MOTOR	170		8.29
FLOAT SUB	173	59	0.48
ROLLER REAMER	171	58	1.70
NM. MULE SHOE	172	72	0.93
2 - NM. D.C. s.	172	72	18.79
ROLLER REAMER	171	57	1.71
TOTAL			32.39

### TIME DISTRIBUTION

MOVE/RIG-UP	RIG REP:
DRILL MH & RH:	LOGGING:
RIG SERVICE:	0.75 CEMENT:
SURVEY:	0.75 WOC:
PRESSURE TEST:	RUN CSG:
DRILL:	13.25 DST:
DRILL OUT:	TRIP: 5.50
CIRCULATE:	1.50 L.D.D.S.:
NIPPLE UP BOP:	REAM:
HANDLE TOOLS	2.00
DIR. WORK	0.25
TOTAL HOURS:	24.00

### CASING SUMMARY

RAN \_\_\_\_\_ JTS OF \_\_\_\_\_ MM, \_\_\_\_\_ KG/M, \_\_\_\_\_ CASING.  
 LANDED AT \_\_\_\_\_ MKB. TOTAL LENGTH \_\_\_\_\_ METERS.  
 CEMENTED WITH \_\_\_\_\_  
 PLUG DOWN AT \_\_\_\_\_ HRS. ON \_\_\_\_\_ WITH \_\_\_\_\_ M3 CEMENT RETURNS.

REMARKS: CONTINUE TRIPPING IN WITH NEW BIT TO DRILL AHEAD, HOLE IN GOOD SHAPE.  
 TEST M.W.D. - FINISH TRIPPING IN TO DRILL AHEAD, WASH & REAM TO BOTTOM 19m.  
 DRILL 222mm. MAIN HOLE WITH MOTOR FROM 1388m. TO 1428m. & SURVEYING.  
 CIRCULATE BOTTOM HOLE SAMPLE FOR GEOLOGIST, MIX & PUMP PILL FOR TRIPPING.  
 TRIP OUT FOR BIT CHANGE & CHANGE SAME AS WELL AS DOG SUB & REAMER ROLLERS.  
 TRIP IN TO DRILL AHEAD WITH NEW BIT.