

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

WELL NAME: PARA et al MOUNT COTY
 UNIQUE I.D. 80-11 & 123-30

LOCATION: 1-02
 WELL LICENCE WID-1884

SUPERVISOR: AL IRONSIDE 403-881-3845
 CELLULAR #: 403-861-3845
 SPUD DATE: 10-16-2000
 R.R. DATE: _____
 CONTRACTOR: AKITA RIG # 51
 A.F.E. #: 00N010052 EST. T.D 1800

DAILY COST: \$100,983
 CUM. COST: \$3,466,215
 DAILY MUD: \$857
 CUM MUD: \$38,183

DAY: 28 REP DATE: 11-14-00 STATUS 08:00 DRILL 222mm. MAIN HOLE.
 DEPTH: 1443 PROG. 18 KB: 5.05 GL: 367.90 MACP: 2849
 SURVEYS: 0.40 @ 1417m. - 0.40 @ 1426m.

MUD TYPE: GEL/CHEM WT: 1270 VISC: 85 WL: 7.2 2 PH: 10
 ADDITIVES: CAUSTIC : 1 sk LIGCO : 2 sk. BARITE : 30 sk. SODA ASH : 1 sk

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
14A	G22ZW	222	H.C.	ATJ-S77DX	3@19	1442	14	8.75	9-1-0,25	15-32000	MTR.
15A	G21ZW	222	H.C.	ATJ-P77DX	3@19	RUN			DRLG.		MTR.

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	8-P80	152mm.	218mm.	115	1.357	12500	68.9	41.9	26.59
NATIONAL	8-P80	152	216						

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		0.25
DOG SUB	222	58	0.24
MUD MOTOR	170		8.28
FLOAT SUB	173	59	0.48
NM. MULE SHOE	172	72	0.93
2 - NM. D.C.s.	172	72	18.79
4 - DRILL COLLARS	171	82	37.20
DRILLING JARS	171	58	6.06
TOTAL			72.23

TIME DISTRIBUTION

MOVE/RIG-UP		RIG REP:	
DRILL MH & RH:		LOGGING:	
RIG SERVICE:	0.75	CEMENT:	
SURVEY:	0.50	WOC:	
PRESSURE TEST:		RUN C&G:	
DRILL:	9.00	DST:	
DRILL OUT:		TRIP:	6.75
CIRCULATE:	2.25	L.D.S.:	
NIPPLE UP BOP:		REAM:	
DIR. WORK	0.50	SLIP&CUT	0.75
HANDLE TOOLS	3.50		
TOTAL HOURS:	24.00		

CASING SUMMARY

RAM	JTS OF	MM,	KG/M,	CASING.
LANDED AT	MKB.	TOTAL LENGTH	METERS.	
CEMENTED WITH				
PLUG DOWN AT	HRS. ON	WITH	M3 CEMENT RETURNS.	

REMARKS : TEST M.W.D. TOOLS , SLIP & CUT DRILLING LINE . CONTINUE TO TRIP IN TO DRILL AHEAD .
 WASH & REAM 16m. TO BOTTOM .
 DRILL 222mm. MAIN HOLE WITH MOTOR FROM 1426m. TO 1442m. & SURVEYING .
 CIRCULATE A BOTTOM HOLE SAMPLE FOR GEOLOGIST , MIX & PUMP PILL FOR TRIPPING .
 TRIP OUT TO CHANGE BITS & CHANGE SAME , LAY DOWN BOTH ROLLER REAMERS ,
 CHANGE OUT MUD MOTORS . CHECK DOG SUB - APPEARS IN GOOD SHAPE .
 TRIP IN TO DRILL AHEAD , TEST M.W.D. TOOLS , FINISH TRIPPING IN TO DRILL AHEAD .
 WASH & REAM 12m. TO BOTTOM .
 DRILL 222mm. MAIN HOLE WITH MOTOR FROM 1442m. TO 1443m. & SURVEYING .