

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

WELL NAME; PARA et al MOUNT COTY
 UNIQUE I.D. 60-11 & 123-30
 SUPERVISOR: AL IRONSIDE 403-861-3845
 CELLULAR #: 403-861-3845
 SPUD DATE: 10-16-2000
 R.R. DATE: _____
 CONTRACTOR: AKITA RIG #51
 A.F.E. #: 00N010052 EST. T.D 1800

LOCATION: 1-02
 WELL LICENCE WID-1884
 DAILY COST: \$36,007
 CUM. COST: \$3,502,222
 DAILY MUD: \$1,124
 CUM MUD: \$39,307

DAY: 29 REP DATE: 11-15-00 STATUS 08:00 TRIPPING FOR BIT.
 DEPTH: 1471 PROG. 28 KB: 5.05 GL: 367.90 MACP: 2848
 SURVEYS: 0.20 @ 1434m. & 0.30 @ 1444m. & 0.30 @ 1453m.

MUD TYPE: GEL/CHEM WT: 1270 VISC: 64 WL: 7.9 2 PH: 10
 ADDITIVES: CAUSTIC : 1 sk ; GEL : 14 sk ; BARITE : 15 sk ; STAFLO : 1 sk ; LIGCO : 2 sk

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
15A	G21ZW	222	H.C.	ATJ-P77DX	3 @ 19	1471	29	19	9-2 0.25	32,000	MTR.

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	8-P80	152mm.	216mm.	115	1.357	10500	68.9	41.9	26.59
NATIONAL	8-P80	152	216						

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		0.25
DOG SUB	222	58	0.24
MUD MOTOR	170		8.28
FLOAT SUB	173	59	0.48
NM. MULE SHOE	172	72	0.93
2 - NM. D.C. s.	172	72	18.79
4 - DRILL COLLARS	171	62	37.20
DRILLING JARS	171	58	6.06
TOTAL			72.25

TIME DISTRIBUTION

MOVE/RIG-UP	RIG REP:
DRILL MH & RH:	LOGGING:
RIG SERVICE: 0.75	CEMENT:
SURVEY: 0.50	WOC:
PRESSURE TEST:	RUN CSG:
DRILL: 18.25	DST:
DRILL OUT:	TRIP: 3.00
CIRCULATE: 0.75	L.D.D.S.:
NIPPLE UP BOP:	REAM:
DIR. WORK	
HANDLE TOOLS 0.75	
TOTAL HOURS: 24.00	

CASING SUMMARY

RAN _____ JTS OF _____ MM, _____ KG/M, _____ CASING.
 LANDED AT _____ MKB. TOTAL LENGTH _____ METERS.
 CEMENTED WITH _____
 PLUG DOWN AT _____ HRS. ON _____ WITH _____ M3 CEMENT RETURNS.

REMARKS: DRILL 222mm. MAIN HOLE WITH MOTOR FROM 1443m. TO 1471m. & SURVEYING .
 CIRCULATE A BOTTOM HOLE SAMPLE FOR GEOLOGIST , MIX & PUMP PILL FOR TRIPPING .
 TRIP OUT TO CHANGE BITS & CHANGE SAME , AS WELL AS DOG SUB & PICK UP ONE
 ROLLER REAMER - SECOND ONE UNREPAIRABLE IN FIELD .

MATTSON SAND M7 ZONE TOP @ 1421m. [UNCONFIRMED]
 MATTSON SAND M8 ZONE TOP @ 1448m.