

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

WELL NAME - PARA et al MOUNT COTY

UNIQUE I.D. 80-11 & 123-30

LOCATION: 1 - 02

WELL LICENCE WID - 1884

SUPERVISOR: Wilbert Callihoo

CELLULAR #: 1-780-940-8655

SPUD DATE: 10 - 16 - 2000 - 22:00 Hrs.

R.R. DATE: _____

CONTRACTOR: AKITA DRLG - RIG #51

A.F.E. #: 00N010052 EST. T.D

DAILY COST: \$33,500

CUM. COST: \$3,666,760

DAILY MUD: \$1,414

CUM MUD: \$44,525

DAY: 32 **REP DATE:** 11-1800 **STATUS** 08:00 Trip out to Change Bits
DEPTH: 1536 **PROG.** 28 **KB:** 5.05M 387.90M **MACP:** 2822
SURVEYS: 1.1 @ 1515M

MUD TYPE: GEL-CHEM **WT:** 1275 **VISC:** 60 **WL:** 8 2 **PH:** 10
ADDITIVES: 12 Sax Gel - 1 Sack Caustic - 1 Sack Staffo - 1 Sack **RUN**

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	28	HRS	TBG	WEIGHT	RPM
18	D65ZB	222mm	Hughes	EP4603	3X10.3			12	Run	20-28000	50-60

PUMP	DESCR.	LINER	STK	SPM	RATE	8500	AV DC	AV DP	NOZZEL VEL
National	8P-80	152mm	216mm	90	1.080		54	32	68
National	8P-80	152mm	216mm						

DRILLING ASSEMBLY				TIME DISTRIBUTION			
TOOL	OD	ID	LENGTH	MOVE/RIG-UP	DRILL MH & RH:	RIG REP:	
BIT	222mm		0.24			1.50	
DIREC TOOLS	172	52mm	24.12				
4-DRILL COLLARS	172	72mm	37.22				
DRLG JAR-SS COMBO	172	58mm	6.06				
8-DRILL COLLARS	172	72mm	74.40				
X/O SUB	172	72mm	0.80				
147 HW & DP	114	90&104	1382.52				
KELLY			10.64				
			TOTAL				

CASING SUMMARY
RAN _____ **JTS OF** _____ **MM,** _____
LANDED AT _____ **MKB.** **TOTAL LENGTH** _____
CEMENTED WITH _____
PLUG DOWN AT _____ **HRS. ON** _____ **WITH** _____ **M3 CEMENT RETURNS.**

Finish Tripping for Bit - Break Circ and Ream 1496 - 1510M - Drill Ahead Rest of Day - Going along with No Problems - Penetration Rate @ 2.0 - 2.5 M/Hr using Rotary only - Varying Bit Weight from 20000 - 28000 dan and is Drilling best at 25000 dan Bit Weight - MWD Survey Tool not Working after 1528M - Technician feels Tool is Plugged up due to High Solids Content in Mud - Have another Tool on Location and will change out on Next Trip out of Hole - Ordered out 2 Monel Drill Collars and 2 Mud Motors to Replace Tools on Location that are getting Hoared out - Since Midnite have Drilled to 1547M @ 05:30 Hrs. - Penetration Rate slowed down - Circ to get Sample - Trip out for Bit Change - Weather this A.M. - Overcast - Calm - Temp -20C