

PARAMOUNT RESOURCES LTD.
DAILY DRILLING REPORT

WELL NAME - PARA et al MOUNT COTY
UNIQUE I.D. 60-11 & 129-30

LOCATION: I - 02
WELL LICENCE WID - 1884

SUPERVISOR: Wilbert Callhoo
CELLULAR #: 1-780-940-8855
SPUD DATE: 10 - 16 - 2000 - 22:00 Hrs.
R.R. DATE: _____
CONTRACTOR: AKITA DRLG - RIG #51
A.F.E. #: 00ND10052 **EST. T.D** 1800M

DAILY COST: \$51,000
CUM. COST: \$4,295,000
DAILY MUD: \$100
CUM MUD: \$52,950

DAY: 44 **REP DATE:** 11/30/00 **STATUS** 08:00 Run in With Test Tools for DST #4
DEPTH: 1744 **PROG.** _____ **KB:** 5.05M 387.80M **MACP:** 2872
SURVEYS: _____

MUD TYPE: GEL-CHEM **WT** 1270 **VISC:** 84 **WL** 7 **FC** 2 9.5
ADDITIVES: _____

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
RR23	LY4872	222mm	Smith	F-47H	3x10.3	1744				Circ	

PUMP	DESCR.	LINER	BTK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
National	8P-80	152mm	216mm	90	1.060	7900	54	42	68
National	8P-80	152mm	216mm						

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT & DOG SUB	222mm		0.50
BIT SUB	172mm	73	0.86
6-DRILL COLLARS	172	73	55.64
DRLG JARS	172	58	6.06
X/O SUB	172	73	0.76
40-HEVI-WATE DP	114	92	367.64
177 DRILL PIPE	114	101	1300.10
KELLY	114	92	12.44
TOTAL			1744.00

TIME DISTRIBUTION

MOVE/RIG-UP	_____	RIG REP:	_____
DRILL MH & RH:	_____	LOGGING:	_____
RIG SERVICE:	<u>0.25</u>	CEMENT:	_____
SURVEY:	_____	WOC:	_____
PRESSURE TEST:	_____	RUN CBG:	_____
DRILL:	_____	DST:	<u>1.50</u>
DRILL OUT:	_____	TRIP:	<u>11.00</u>
CIRCULATE:	<u>6.25</u>	FISHING	_____
NIPPLE UP BOP:	_____	REAM:	_____
MDX LCM	_____	DRILLLINE	_____
Safety MTGS	<u>0.25</u>	HANDLETOOLS	<u>4.75</u>
TOTAL HOURS:	<u>24.00</u>		

CASING SUMMARY

RAN _____ JTS OF _____ MM, _____ KG/M, _____ CASING.
LANDED AT _____ MKB. TOTAL LENGTH _____ METERS.
CEMENTED WITH _____
PLUG DOWN AT _____ HRS. ON _____ WITH _____ M3 CEMENT RETURNS.

Finish Running DST # 3 - Deflate Packers and Pull out of Hole - Recover Recorders - Break Down and Lay Down Test Tools - (Very Slow - Check with Alpine on Another Tester) - Pick up - Make up Bit - Dog Sub - Drill Collars and Jars-Run In Hole with Hevl - Wate and Drill Pipe - Pick up 3 Singles Drill Pipe to Replace Layed Down Drill Collars - Had Broke Circ and Circ @ 1040M and 1420M - Had Small Gas Bubble come up on each Circ - Circ to Bottom - No Fill on Bottom Circ and Work Pipe while Cond Hole and Mud - Run In Small Stream Water to Lower Vis and Thin Mud - Held Bop Drill with New Crew - Pull out of Hole to Pick up Test Tools for DST #4 - Since Midnite have Made up Test Tools and are Running in Hole to Set Packers at Report Time - Weather This A.M. - Clear - Calm - Cold - Temp -20oC.