

## PARAMOUNT RESOURCES LTD. DAILY DRILLING REPORT

**WELL NAME - PARA et al MOUNT COTY**  
UNIQUE I.D. 60-11 & 123-30

LOCATION: 1-02  
WELL LICENCE WID - 1884

SUPERVISOR: Wibert Callihoo  
CELLULAR #: 1-780-840-8655  
SPUD DATE: 10-16-2000 - 22:00 Hrs.  
R.R. DATE: \_\_\_\_\_  
CONTRACTOR: AKITA DRLG - RIG #51  
A.F.E. #: 00N010052 EST. T.D. 1800M

DAILY COST: \$167,500  
CUM. COST: \$4,645,500  
DAILY MUD: \$100  
CUM MUD: \$54,900

DAY: 49 REP DATE: 12/5/00 STATUS 08:00 Nipple Up 179.3mm BOP Stack  
DEPTH: 1744 PROG. \_\_\_\_\_ KB: 5.05M 367.90M MACP: 2872

MUD TYPE: \_\_\_\_\_ WT \_\_\_\_\_ VISC: \_\_\_\_\_ WL \_\_\_\_\_ FC \_\_\_\_\_ 2  
ADDITIVES: \_\_\_\_\_

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
National	8P-80	152mm	216mm						
National	8P-80	152mm	216mm						

**DRILLING ASSEMBLY**

TOOL	OD	ID	LENGTH
TOTAL			

**TIME DISTRIBUTION**

MOVE/RIG-UP	_____	RIG REP:	_____
DRILL MH & RH:	_____	LOGGING:	_____
RIG SERVICE:	_____	CEMENT:	<u>2.00</u>
SURVEY:	_____	WOC:	_____
PRESSURE TEST:	_____	RUN CSG:	<u>6.25</u>
DRILL:	_____	DBT:	_____
DRILL OUT:	_____	TRIP:	_____
CIRCULATE:	<u>4.50</u>	FISHING	_____
NIPPLE UP BOP:	<u>11.00</u>	REAM:	_____
MIX LCM	_____	DRILLLINE	_____
Safety MTGS	<u>0.25</u>		
TOTAL HOURS:	<u>24.00</u>		

**CASINO SUMMARY**

RAN 134 JTS OF 177.8 MM, 38.69 KG/M, J-55 8Rd-LT&C CASING.  
 LANDED AT 1743.00 MKB. TOTAL LENGTH 1743.60 METERS.  
 CEMENTED WITH 34 Tonnes 0:1:0 G Cement + .80% NFL-2 Mixed @ 1900 Kg/m3  
 PLUG DOWN AT 13:22 HRS. ON 12/5/00 WITH NO M3 CEMENT RETURNS.

Run Casing in Hole - Tag Bottom - Pull up and Rig up to Circ - Fill Casing and Break Circ - Circ Slowly to get Mud Moving - Increase Pump Speed - Circ and Work Casing - Cond Mud and Hole for Cementing - Rig in BJ Cementers and Cement Casing with 34 Tonnes 0:1:0 "G" Cement + .80% NFL-2 - Mixed @ 1900 Kg/m3 - Drop Plug and Displace with 34.56 m3 Water - Bumped Plug and Held Pressure - Bleed off and Floats Held O.K. - Tear out and Lift BOP Stack - Cut Casing and Set Slips - Got In 7-1/16" BOP Stack and Equipment and will Rig in Small BOP Stack and Valves.  
 Weather This A.M. - Clear - Calm - Cold - Temp @ -23oC.