

DAILY COMPLETION / WORKOVER REPORT

WELL NAME: PARA et al MOUNT COTY DATE: 03-11-01 REPORT NO: 14
 LOCATION: 1-02 CONTRACTOR: P.W.S. RIG # 642
 TD (mKB): 1743.0 PBD (mKB): 1732.78 Ceg Size (mm): 177.8 AFE # 00N120034
 FORMATION: FANTASQUE Perforations: 897.0 - 917.0
 PURPOSE: COMPLETE AS A FANTASQUE GAS WELL.
 WELLHEAD PRESSURES @08:00 hrs: SITP: 10,800 kPa SICP: 0 kPa
 CURRENT OPERATIONS @08:00 hrs: KILL WELL & INSTALL B.O.P. s. - TRIP OUT WITH PACKER.

FROM	TO	PREVIOUS DAYS OPERATIONS	
		SITP: <u>10,800 kPa</u>	SICP: <u>0 kPa</u>
8:00		START & SERVICE RIG & EQUIPMENT, HOLD A SAFETY MEETING ON MOVING RIG.	
		LOAD OUT & MOVE RIG & EQUIPMENT TO LOCATION WITH BEAVER ENTERPRISES TRUCKS	
		SPOT MATTING, RIG CARRIERS, DOG-HOUSE, BOILER, PUMP, TANK, PRODUCTION	
		TANK, LIGHT TOWERS, FIRST AID SHACK, WELL-SITE SHACK, FUEL TANK & GARBAGE	
		BIN, LEVEL RIG & STAND DERRICK AND SECURE TO GUY LINE ANCHORS. MOVE ON SOLID	
		PRODUCTION SERVICES TEST EQUIPMENT AND RIG UP SAME. FIRE BOILER AND GET	
		STEAM CIRCULATING, CHANGE PIPE RAMS & SLIP DIES TO 73.0mm. FROM 88.9mm.	
	19:30	SECURE WELL & S.D.F.N. @ 19:30 HOURS.	
		* NOTE : RIG TOOLPUSH WILL NOT ALLOW RIG HANDS TO HELP TRUCKERS AND TRUCK	
		DRIVERS HAVE NO SWAMPERS, RIG MOVE WENT VERY SLOW.	
		NIGHT SHIFT TESTERS TO POUR METHANOL DOWN WELL TO ENSURE WELL IS	
		NOT FROZE OFF.	

DAILY COST SUMMARY

Item	Amount	Item	Amount	Item	Amount
RIG	\$8,800.00	TESTERS	\$3,100.00	DAILY COST	\$17,888.00
SUPERVISION	\$900.00	SLICKLINE TRUCK	\$1,800.00	PREVIOUS	
RENTALS	\$1,000.00	RIG MOVERS		COST TO DATE	\$17,888.00
CAMP	\$2,800.00	CAMP MOVERS		AFE AMOUNT	
FIRST-AID	\$978.00	ANCHORS	\$1,472.00		
RIG HOURS	11.5	MOBILE	1-800-700-3140	PREPARED BY	AL IRONSIDE
CUM RIG HRS.	11.5	AREA	FT. LIARD, N.W.T.	RECEIVED BY	WAYNE TOMM.

LOAD FLUID

Total Load Fluid:	Daily Recovery:	Recovered to Date:	Load to Recover:
Oil: <u>0.0 m³</u>	Oil: <u>0 m³</u>	Oil: <u>0 m³</u>	Oil: <u>0.0</u>
Water: <u>0.0 m³</u>	Water: <u>0 m³</u>	Water: <u>0 m³</u>	Water: <u>0.0</u>

(* new fluid)