

18800

**DAILY COMPLETION / WORKOVER REPORT**

WELL NAME: PARA at MOUNT COTY DATE: 03-12-01 REPORT NO: 15  
 LOCATION: 1-02 CONTRACTOR: P.W.S. RIG # 842  
 TD (mKB): 1743.0 PBD (mKB): 1732.78 Csg Size (mm): 177.8 AFE # 00N120034  
 FORMATION: FANTASQUE Perforations: 897.0 - 917.0  
 PURPOSE: COMPLETE AS A FANTASQUE GAS WELL.  
 WELLHEAD PRESSURES @08:00 hrs: SITP: 0 kPa SICP: 0 kPa  
 CURRENT OPERATIONS @08:00 hrs: MAKE UP T.C.P. WITH PACKER & RUN IN ON TBG.

FROM	TO	PREVIOUS DAYS OPERATIONS	
		SITP: 10,800 kPa	SICP: 0 kPa
8:00		START & SERVICE RIG & EQUIPMENT, HOLD A SAFETY MEETING ON SLIPPERY CONDITION BLEED OFF WELL TO TESTERS, KILL TBG. WITH 2.5m <sup>3</sup> OF 3% KCL WATER, WELL ON VACUUM THEN BURPED BACK, REMOVE WELL HEAD & NIPPLE UP 38 MPa. B.O.P. STACK WITH TWO SETS OF PIPE RAMS, STUMP TEST BLIND RAMS TO 1,400 KPA. LOW TEST AND 21,000 KPA. HIGH TEST FOR 10 MINS. EACH - TESTS GOOD. PRESSURE TEST TWO SETS OF PIPE RAMS TO 1,400 KPA. LOW AND 21,000 KPA. HIGH TEST FOR 10 MINS. EACH. PRESSURE TEST ANNULAR TO 1,400 KPA. LOW AND 10,000 KPA. HIGH TEST FOR 10 MINS. EACH, ALL TESTS GOOD. - WELL TRYING TO FLOW, CIRCULATE ENTIRE WELL TO 3% KCL WATER DOWN CASING & UP TBG. THROUGH TESTERS - HOLDING BACK PRESSURE, STEADY GAS FLARE THROUGHOUT CIRCULATION - WELL DEAD. PULL & LAY DOWN 7 JTS. OF TBG. TO ACCOMMODATE NEXT INTERVAL, TRIP OUT TO RECOVER PACKER & RECOVER GAGE. RIG IN COMPUTALOG TO SET BRIDGE PLUG, RUN IN AND PULL A GAMA-RAY C.C.L. LOG CORRELATED TO BAKER ATLAS CNL LOG DATED NOV. - 28, 2000. MAKE UP A 177.8mm BAKER TB-19 PERMANENT DRILLABLE BRIDGE PLUG & RUN IN & SET IT @ 1045m. KB. PRESSURE TEST BRIDGE PLUG TO 7,000 KPA. FOR 10 MINS. HELD GOOD. - DUMP BAIL 8 LINEAL METERS OF CEMENT ON TOP OF BRIDGE PLUG, RIG OUT LINE TRUCK.	
	21:00	DRAIN PUMP & PUMP LINES, SECURE WELL & S.D.F.N @ 21:00 HOURS.	

**DAILY COST SUMMARY**

Item	Amount	Item	Amount	Item	Amount
RIG	\$8,450.00	TESTERS	\$1,567.00	DAILY COST	\$38,313.00
SUPERVISION	\$900.00	SLICKLINE TRUCK	\$1,800.00	PREVIOUS	\$17,566.00
RENTALS	\$1,000.00	CAMP MOVERS	\$8,485.00	COST TO DATE	\$82,878.00
CAMP	\$2,850.00	RIG MOVERS	\$7,640.00	AFE AMOUNT	
FIRST AID	\$875.00	TANK TRUCK	\$2,268.00		
RIG HOURS	13	MOBILE	1-800-700-3140	PREPARED BY	AL IRONSIDE
CUM RIG HRS.	24.8	AREA	FT. LIARD, N.W.T.	RECEIVED BY	WAYNE TOMM.

**LOAD FLUID**

Total Load Fluid:	Daily Recovery:	Recovered to Date:	Load to Recover:
Oil: <u>0.0</u> m <sup>3</sup>	Oil: <u>0</u> m <sup>3</sup>	Oil: <u>0</u> m <sup>3</sup>	Oil: <u>0.0</u>
Water: <u>22.1</u> m <sup>3</sup>	Water: <u>0</u> m <sup>3</sup>	Water: <u>0</u> m <sup>3</sup>	Water: <u>22.1</u>
			(+ new fluid)