

MAR-14-2001 08:46 AM

P. 01

*884C*

**DAILY COMPLETION / WORKOVER REPORT**

WELL NAME: PARA of al MOUNT COTY DATE: 03-14-01 REPORT NO: 17  
 LOCATION: 1-02 CONTRACTOR: P.W.S. RIG # 642  
 TD (mKB): 1742.0 PBTD (mKB): 1732.78 Csg Size (mm): 177.8 AFE # OON120034  
 FORMATION: FANTASQUE Perforations: 897.0m. - 917.0m.  
 PURPOSE: COMPLETE AS A FANTASQUE GAS WELL.  
 WELLHEAD PRESSURES @08:00 hrs: SITP: \_\_\_\_\_ kPa SICP: \_\_\_\_\_ kPa  
 CURRENT OPERATIONS @08:00 hrs: PULL A COUPLE SWABS & RECORD FLUID LEVEL.

FROM	TO	PREVIOUS DAYS OPERATIONS	
		SITP: 2040 kPa	SICP: 0 kPa
8:00		START & SERVICE RIG & EQUIPMENT, HOLD A SAFETY MEETING ON SWABBING.	
		RIG IN SOLID SLICKLINE, RUN # 1 - RAN A STATIC GRADIENT ( B.H.P. IS 8900 KPA. )	
		RUN # 2 - RAN IN & SHIFTED GUNS & DROPPED SAME IN CELLAR. - RIG OUT SLICKLINE.	
		BLEED OFF TUBING TO TESTERS, WELL DEAD INSTANTLY, RIG UP TO SWAB AND SWAB,	
		PULLED 12 SWABS & RECOVERED 8.32m <sup>3</sup> . ( 0.80m <sup>3</sup> OIL 17.8 API ) FLUID LEVEL STAYING	
		FAIRLY CONSTANT. TESTERS SWAB REPORT ATTACHED. LAY DOWN SWAB EQUIPMENT.	
	19:00	DRAIN PUMP & PUMP LINES, SECURE WELL & S.D.F.N. @ 19:00 HOURS.	
		* NOTE : TRANSFERRED 17 JOINTS 73.0mm. TUBING & EXTRA KCL TO BARGE LANDING.	

**DAILY COST SUMMARY**

Item	Amount	Item	Amount	Item	Amount
RIG	\$6,400.00	TESTERS	\$3,100.00	DAILY COST	\$26,370.00
SUPERVISION	\$800.00	SLICKLINE TRUCK	\$1,920.00	PREVIOUS	\$148,314.00
RENTALS	\$1,068.00	FLUID TRANSFER	\$3,710.00	COST TO DATE	\$171,684.00
CAMP	\$2,880.00	STEAMER	\$1,878.00	AFE AMOUNT	
FIRST - AID	\$575.00	VACUUM TRUCK	\$2,888.00		
RIG HOURS	11	MOBILE	1-800-700-3140	PREPARED BY	AL IRONSIDE.
CUM RIG HRS.	46	AREA	FT. LIARD, N.W.T.	RECEIVED BY	WAYNE TOMM.

**LOAD FLUID**

Total Load Fluid:	Daily Recovery:	Recovered to Date:	Load to Recover:
Oil: 0.0 m <sup>3</sup>	Oil: 0.8 m <sup>3</sup>	Oil: 0.8 m <sup>3</sup>	Oil: 0.0
Water: 20.9 m <sup>3</sup>	Water: 8.52 m <sup>3</sup>	Water: 9.74 m <sup>3</sup>	Water: 11.2
			(* new fluid)