

To: Wayne Tomm Paramount Resources Limited

From: Keith Ponto

3/13/02 5:15:50 P

1832

1856

PARAMOUNT RESOURCES LTD.

DAILY COMPLETION / WORKOVER REPORT

WELL NAME: PARAMOUNT BERKLEY NETLA DATE: Mar 12, 02 REPORT NO: 2
 LOCATION: P-57 & M-23 CONTRACTOR: N/A
 TD (mKB): 2408.0 PBDT (mKB): 1970 Csg Size (mm): 177 AFE #
 FORMATION: N/A Perforations: N/A
 PURPOSE: Abandon the wells.
 WELLHEAD PRESSURES @08:00 hrs: SITP: kPa SICP: kPa
 CURRENT OPERATIONS @08:00 hrs: Well abandonments are complete.

FROM	TO	PREVIOUS DAYS OPERATIONS	
		SITP: <u> </u> kPa	SICP: <u> </u> kPa
7:00		Move in equipment to M-23 & held a safety meeting.	
		Checked the wellhead & surface casing for pressure, there is not any pressure.	
		Checked the wellhead with an LEL meter for explosive gas, none was found.	
		Dug out the wellhead, rathole & conductor pipes. Pulled pipes out with backhoe.	
		Cut the wellhead off 1.0m below ground surface. Vac truck lowered fluid level to 11.5m in production casing. Mixed & dumped 12 sks cement down the production casing.	
		Welded caps on the production & surface casing. Welded a sign post on top of the well.	
	12:30	Backfilled the hole & packed.	
12:30		Moved in equipment to P-57 & held a safety meeting.	
		Checked the wellhead & surface casing for pressure, there is not any pressure.	
		Checked the wellhead with and LEL meter for explosive gas, none was found.	
		Dug out the wellhead, rathole & conductor pipes. Pulled pipes out with the backhoe.	
		Cut the wellhead off 1.3m below ground surface. Vac truck lowered fluid level to 11.5m in production casing. Mixed & dumped 12 sks cement down the production casing.	
		Welded caps on the production & surface casings. Welded a sign post on top of the well.	
		Towed equipment on access road as ice cover on muskeg section was not strong enough to support equipment weight.	
	20:00	Cat broke down before hole was backfilled. Hole to be filled & packed in morning.	
		NOTE: Bob with construction has all costs for the abandonments.	
		NOTE: Sent both wellhead to ABB VETCO Fort St John for servicing. Formula trucking.	

DAILY COST SUMMARY

Item	Amount	Item	Amount
RIG		DAILY COST	\$1,400.00
SUPERVISION	\$1,400.00	PREVIOUS	\$1,000.00
RENTALS		COST TO DATE	\$2,400.00
		AFE AMOUNT	

RIG HOURS	MOBILE	1-780-679-5901	PREPARED BY	Keith Ponto
CUM RIG HRS.	AREA	NETLA	RECEIVED BY	Wayne Tomm

LOAD FLUID

Total Load Fluid: Daily Recovery: Recovered to Date: Load to Recover:

Oil: m³ Oil: m³ Oil: m³ Oil: m³

Water: m³ Water: m³ Water: m³ Water: m³

('+' new fluid)