

Cement Data

ANADARKO ARROWHEAD RIVER I-75

ORIG COMPLETION 25/01/03

<no data>

Job Type:	Primary	Date:	01/02/03	Contractor:	B.J. SERVICES	
Stage Desc.	Slurry Type	Slurry Desc.	Slurry Class	Interval From	Interval To	Slurry Total Volume
SINGLE STAGE	TAIL	NEAT	CLASS G	0.00 m	655.00 m	29.5 m ³
Job Type:	Primary	Date:	16/02/03	Contractor:	B.J. SERVICES	
Stage Desc.	Slurry Type	Slurry Desc.	Slurry Class	Interval From	Interval To	Slurry Total Volume
SINGLE STAGE	LEAD	BENTONITE EX	CLASS G	7.00 m	2,200.00 m	26.1 m ³
SINGLE STAGE	TAIL	THERMAL 40F	G THERM40F	2,200.00 m	2,990.27 m	5.5 m ³