

Casing and Cementing Report



Well Name	ANADARKO ARROWHEAD RIVER I-75		Well License Number	1981	
Event	ORIG COMPLETION	24/02/03	Well License Date	17/01/03	
Objectives	DEVELOPMENT COMPLETION		Field	ARROWHEAD RIVER	
Rig Name & No.	<no data>	<no data>	Event Final TMD / TVD	2,878.00 m	/ 0.00 m
KB Elev.	517.90 m		Sidetrack KO Depth / PB Depth	0.00 m	/ 0.00 m
KB to GL	7.10 m	Deviation D	Event Final Well Plug Back Depth/PBTVD	0.00 m	/ 0.00 m

Component Information	Depth	Equipment Diagram	Cement Interval
1 - CASING JOINT(S) - - 14.120 m			
47 - CASING JOINT(S) - - 640.460 m	0.28 m		
	0.56 m		
1 - CSG HANGER/ STUB CSG - - 1.490 m	7.45 m		
188 - CASING JOINT(S) - - 2,545.840 m	8.94 m		
	9.61 m		
	10.06 m		0.00 m - 655.00 m
	12.42 m		
	15.45 m		7.00 m - 2,200.00 m
1 - CASING FLOAT COLLAR - - 0.380 m	640.46 m		
1 - CASING JOINT(S) - - 13.990 m	640.84 m		
1 - CASING FLOAT SHOE - - 0.470 m	654.83 m		
	655.00 m		
	655.30 m		
	2,200.00 m		
	2,544.91 m		
	2,545.54 m		
	2,546.31 m		
	2,546.42 m		
	2,549.42 m		
	2,549.70 m		
1 - CASING FLOAT COLLAR - - 0.330 m	2,554.78 m		2,200.00 m - 2,990.27 m
2 - CASING JOINT(S) - - 28.280 m	2,555.11 m		
	2,559.32 m		
	2,559.52 m		
1 - CASING FLOAT SHOE - - 0.210 m	2,583.39 m		
	2,583.60 m		
	2,990.27 m		