

1732

## PARAMOUNT RESOURCES LTD.

## DAILY COMPLETION / WORKOVER REPORT

WELL NAME:	Paramount et al Cameron B - 08	DATE:	Apr 03-2003	REPORT NO:	# 2
LOCATION:	60 10' N , 117 30' W	CONTRACTOR:	I.P.S WIRELINE		
TD (mKB):	1560m	TBG (mm):	73mm	Csg Size (mm):	139.7
FORMATION:	Sulphur Point	PBTD (mKB):	1537m	AFE #:	03N3200058
PURPOSE:	POOH A - 3 PLUG , OPEN CARDIUM SLIDING SLEEVE .				Perforations:
				1403 - 1406 , 1408m - 1409m , 1412m - 1421mKB	
				Licence #	1732
WELLHEAD PRESSURES @ 13:00 hrs:	SITP:	700 kPa	SICP:	0 kPa	
CURRENT OPERATIONS @ 08:00 hrs:	HAND - OVER TO PRODUCTION . CAMERON HILLS .				

[illegible]

### DAILY COST SUMMARY

Item	Amount	Item	Amount	Item	Amount
	\$0.00		\$0.00	DAILY COST	\$3,439.00
SUPERVISION	\$1,000.00		\$0.00	PREVIOUS COST	\$4,343.00
	\$0.00		\$0.00	COST TO DATE	\$7,782.00
	\$0.00		\$0.00	AFE AMOUNT	
I.P.S WIRELINE TRUCK	\$2,439.00		\$0.00		

RIG HOURS	0	CELL PHONE : 780 542 - 1897	PREPARED BY	Kim MacLeod
CUM RIG HRS.	0	AREA : CAMERON HILLS	RECEIVED BY :	DAVE BLOCK / TIM WOOD

## LOAD FLUID

Total Load Fluid:		Daily Recovery:		Recovered to Date:		Load to Recover:	
Oil:	m <sup>3</sup>	Oil:	m <sup>3</sup>	Oil:	m <sup>3</sup>	Oil:	m <sup>3</sup>
Water:	m <sup>3</sup>	Water:	m <sup>3</sup>	Water:	m <sup>3</sup>	Water:	m <sup>3</sup>
( '+' new fluid )							

## DAILY COMPLETION / WORKOVER REPORT

WELL NAME:	Paramount et al Cameron B - 08	DATE:	Apr 02-2003	REPORT NO:	# 1
LOCATION:	60 10' N , 117 30' W	CONTRACTOR:	I.P.S WIRELINE		
TD (mKB):	1560m	TBG (mm):	73mm	Csg Size (mm):	139.7
FORMATION:	Sulphur Point / Keg Riv	PBTD (mKB):	1537m	Perforations:	1403-1406.1408-1409,1412-1421, 1512m-1521.5m
PURPOSE:	POOH A - 3 PLUG , OPEN CARDIUM SLIDING SLEEVE .			Licence #	1732
WELLHEAD PRESSURES @ 10:00 hrs:	SITP: 650 kPa	SICP:			
CURRENT OPERATIONS @ 08:00 hrs:	HAND - OVER TO PRODUCTION . CAMERON HILLS .				

FROM	TO	PREVIOUS DAYS OPERATIONS
		Temp : - 14 C WINDY / CLOUDY
10:00		HELD PRE - JOB SAFETY MEETING ON PINCH POINT'S INSTALLING TIRE CHAINS ON .
		SPOT EQUIPMENT ON LOCATION , HELD PRE - JOB SAFETY MEETING . CHECK FOR H <sub>2</sub> S
		R / U I.P.S WIRELINE TRUCK AND PICKER . RIH TAG OBSTRUCTION @ SURFACE , JUST BELOW
		MASTER VALVE . POOH , POUR METHANOL DOWN TUBING . RIH WITH SPEAR , BREAK OUT
		HYDRATE PLUG . HIT ANOTHER HYDRATE @ 28mCF . CONTINUE WORKING TOOL'S DOWN .
12:30		SOLID HYDRATE @ 33mCF . POOH , R / D WIRELINE TRUCK AND PICKER .
13:00		FILL TUBING WITH METHANOL .1m3 . LEAVE SOAK .
		NOTE : MISSING 1 - CASING VALVE ON NORTH SIDE OF WELL HEAD . AND WING VALVE .
		MOVE WIRELINE TO NEXT LOCATION M - 73

### DAILY COST SUMMARY

Item	Amount	Item	Amount	Item	Amount
	\$0.00		\$0.00	DAILY COST	\$4,343.00
SUPERVISION	\$1,000.00		\$0.00	PREVIOUS COST	\$0.00
	\$0.00		\$0.00	COST TO DATE	\$4,343.00
	\$0.00		\$0.00	AFE AMOUNT	
I.P.S WIRELINE TRUCK	\$3,343.00		\$0.00		

RIG HOURS	0	CELL PHONE : 780 542-1897	PREPARED BY	Kim MacLeod
CUM RIG HRS.	0	AREA : CAMERON HILLS	RECEIVED BY :	DAVE BLOCK / TIM WOOD

## LOAD FLUID

Total Load Fluid:		Daily Recovery:		Recovered to Date:		Load to Recover:	
Oil:	<u>          </u> m <sup>3</sup>	Oil:	<u>          </u> m <sup>3</sup>	Oil:	<u>          </u> m <sup>3</sup>	Oil:	<u>          </u> m <sup>3</sup>
Water:	<u>          </u> m <sup>3</sup>	Water:	<u>          </u> m <sup>3</sup>	Water:	<u>          </u> m <sup>3</sup>	Water:	<u>          </u> m <sup>3</sup>
( '+' new fluid )							