

WELLSITE AS-CLEARED PLAN SUBMISSION

This is the as-cleared final plan submission that reflects the actual area of new cut associated with the construction of the wellsite (including all amendments). The total area includes the wellsite and access, remote sump(s), borrow pit(s), temporary campsite(s), decking site(s), and all other clearings required to carry out the drilling operations of the project identified below.

Well Location: P – 16 Grid Area 60°30" 123°30"		
Well Name: Anadarko Liard		
Land Use Permit Number: MV2002A0048	Date Approved: 10 October 02	Date Expiry: 9 December 04
Water License Permit Number: MV2002L1-0012	Date Approved: 9 October 04	Date Expiry: 9 Oct 2004
Construction Completion Date: 15 January 03		
Drilling Waste Clean-Up Completion Date: to be completed summer 2003		
<p>Present State: Suspended gas well, rig on-site.</p> <p>Drilling Phase</p> <p>Drilling completed, rig on-site. Rig move out scheduled for after commencement of barging season and when road bans are off.</p> <p>Water volume used drilling reported on separate report.</p> <p>Drilling Waste Clean-up and Associated Waste Disposal.</p> <p>Drilling waste sampling scheduled after barging season starts.</p> <p>Site clean-up and production pad.</p> <p>Site clean-up and pad construction scheduled for summer 2003.</p> <p>Access Deactivation</p> <p>N/a</p> <p>Campsite Restoration</p> <p>Clean-up/restoration scheduled after barging season starts.</p> <p>2003 Summer Site Inspection Report</p> <p>Wellsite and campsite clean-up was conducted late August 2003. Rig moved out July 2003.</p> <p>During wellsite clean-up phase site drainage was installed, pad area graded for drainage, barricade installed on wellhead.</p> <p>Access turn-out, on Chevron road, partly restored, small turning radius turn-out constructed, into wellsite. Fill backslopes were graded. Fertilizer was applied to pad perimeter areas. Campsite area clean-up completed except for one kitchen sump. Drilling fluid disposal completed by MBC. Other kitchen sump clean-up completed.</p> <p>Site graded and strippings spread. Works remaining, winter 2003/04 include, pump-off one remaining kitchen sump and and backfill and haul stockpiled hogfuel (sawdust) to K-35 for invert drilling phase.</p> <p>Future Monitoring/Works Required</p>		

Fall 2004 Inspection Report

Sites were inspected and photo graphed 19 Oct/2004. The following was observed.

On well site west boundary some blow down has occurred. Blow down is not on or leaning into well site or Paramount pipeline ROW. Recent blow down is evident in many areas near the well site. One small saw dust pile and water well on site. No erosion or water ponding observed. Portable bridge in place on pipeline and fill ramps in good condition.

At campsite one camp sump is open with fluid, freeboard is 1.5meters and fencing is down. No settlement visible on remote sump and other camp sump areas. Strippings and debris roll-back not completed. Camp sump to be sampled early November 2004. Pump-off and camp site area clean-up to be conducted .

Fall 2005 Inspection Report

Sites were inspected Sept 16 /2005. One remaining campsite (km 10.5 Paramount Rd) was pumped-off and backfilled. Campsite area clean-up completed, spreading of strippings and seeding. . No settlement on remote sump area observed. Natural re-vegetation established. At P-16 well site grating was installed on cellar and junk pipe and planking was removed.

No erosion evident on any sites. Natural re-vegetation catch is slow on well site.

Original Survey Plan Date/Revision Number: **Revision #2, Oct. 29/02**

Total Area Applied For: **4.52 Ha.** Total as-cleared area : **4.52 ha.**

Final Survey Plan (if required): Final survey plan is being submitted. Rev No. 3, Apr 23/03, Plan revision shows area revisions for

Name of Company Representative (*print*): Dwayne English

Title: Construction Superintendent

Signature:

Date:

Phone Number: 403 231 0072

Fax Number: 403 231 0420