

Cement Data

ANADARKO ET AL ARROWHEAD RIVER C-55

ORIG COMPLETION 9/9/2003

<no data>

Job Type: Primary

Date: 2/14/2003

Contractor: B.J. SERVICES

Stage Desc.	Slurry Type	Slurry Desc.	Slurry Class	Interval From	Interval To	Slurry Total Volume
SINGLE STAGE	TAIL	NEAT	CLASS G	0.00 m	659.00 m	25.0 m ³

Job Type: Primary

Date: 3/3/2003

Contractor: B.J. SERVICES

Stage Desc.	Slurry Type	Slurry Desc.	Slurry Class	Interval From	Interval To	Slurry Total Volume
SINGLE STAGE	LEAD	1:1:2 "G"	CLASS G	0.00 m	2,250.00 m	23.9 m ³
SINGLE STAGE	TAIL	THERMAL CEMENT	CLASS G	2,250.00 m	2,546.56 m	5.3 m ³

Job Type: Plug

Date: 3/15/2003

Contractor: B.J. SERVICES

Stage Desc.	Slurry Type	Slurry Desc.	Slurry Class	Interval From	Interval To	Slurry Total Volume
ISOLATION PLUG	PLUG	THERMAL 40F		2,880.00 m	3,004.00 m	2.6 m ³