



Daily Completion and Workover

PARA ET AL CAMERON J-04

Rig: Concord Well Service

Business Unit:

Report Date: 1/30/2008

Report #: 12.0

Cum Cost to Date: 510,415

API/UWI 300J046010117300	Surface Legal Location 60 331.3" 117 3047.8"	License No. 1159	Field Name Cameron Hills	AFE Number 07N820004
Well Configuration Type VERT.	Casing Flange Elevation (m) 4.00	Ground Elevation (m) 765.20	Original KB Elevation (m) 769.20	Daily Cost Total 7,658
Last Casing String Surface, 430.00mKB	PBTD (All) (mKB)	Casing Pressure (kPa) 430	Tubing Pressure (kPa) 3,110	Total AFE Amount

Objective

Acid stimulation

Operations Next Report Period

POOH sucker rods .

Road Condition

Rough

Weather

Cloudy

Daily Contacts

Title	Job Contact	Mobile
Engineer	Dave Block	403 830 - 0393
Rig Manager	Chad Baker	403 648 - 3744
Consultant	Kim MacLeod	403 648 - 3740

Time Log

Start Time	End Time	Dur (hrs)	Cum Dur (hrs)	Comment
07:30	08:00	0.50	0.50	Held pre - job safety meeting on swabbing to vessel . Walk around rig inspection .
08:00	09:00	1.00	1.50	Rig up testers to well head , bleed off tubing to vessel , 10 minutes down to 0 kPa .
09:00	10:00	1.00	2.50	Rig up swab equipment , swab to vessel . First swab tag @ 1150m , recovered .78m3 . 96 % water . Continue swabbing to vessel .
10:00	11:00	1.00	3.50	Total swabs pulled - 5 , total fluid recovered 5.47m3 . Total oil to date 20.43m3 , Total water 54.17m3 . Load fluid left to recover 76.65m3 water . Rig down swab equipment .
11:00	12:00	1.00	4.50	Rig down rig , pump , tank , boiler and test equipment .
12:00	12:00		4.50	Note : Recorders in hole .

Report Fluids Summary

Fluid	To well (m³)	From well (m³)	Cum from Well (m³)	Left to recover (m³)
Oil	0.00	0.43	20.43	-20.43
Other			0.00	121.00
Water	0.00	5.04	62.88	-48.88

Perforations

Date	Zone	Top (mKB)	Btm (mKB)	Current Status
1/19/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	Open - Not Flowing
1/24/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/27/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/30/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/22/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/21/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/23/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/25/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/28/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/20/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/26/2008	Sulphur Point Dolom, Original Hole	1,413.50	1,417.00	
1/30/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/27/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/24/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/25/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/20/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/26/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/28/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/22/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/21/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/23/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	
1/19/2008	Sulphur Point Dolom, Original Hole	1,418.00	1,421.00	

Tubing Components

Item Description	Top (mKB)

Casing Strings

Casing Description	Grade	Wt (kg/m)	Set Depth (mKB)
Production			
Surface	J-55	35.716	430.00