

Final Operational/Workover Report
Well Suspension
Paramount et al Liard M-25
Well ID #: 1867
UWI: 300M256030123305

NEB COPY

On March 19, 2008 Paramount Resources Ltd. moved Concord Well Servicing rig # 101 onto Paramount et al Liard M-25 to suspend the well. Service rig operations were completed on March 25, 2008. A chronological summary of the suspension operations follows.

- 19/3/2008:** Moved on and rigged up service rig.
- 20/3/2008:** Finish rigging up service rig. Bleed casing and tubing to test vessel. Monitor casing and tubing while waiting on equipment.
- 21/3/2008:** Removed the wellhead and installed the BOP's. While pressure testing BOP's the landing pupjoint collapsed. Wait on replacement pupjoint.
- 22/3/2008:** Installed new landing joint and finished pressure testing BOP's. Unset the tubing hanger and pulled out of the hole with 213 joints of the 114 mm inside production tubing.
- 23/3/2008:** Finished pulling the inner production tubing string. Install cross over for wireline lubricator.
- 24/3/2008:** Rig in electric wireline unit. Found problem with wireliner's BOP's. Wait on replacement BOP's. Install and test replacement BOP's. Attempted to run in the hole with a 152.8 mm gauge ring. Got stuck in casing at surface. Pulled out of rope socket. Removed lubricator and retrieved gauge ring with rig winch. Ran 144.8 mm gauge ring to 3340 mKB.
- 25/3/2008:** Ran and set a bridge plug at 3290 mKB. Filled hole with inhibited fresh water. Pressure tested the bridge plug to 6000 kPa. Dump bailed 8 linear meters of cement onto the bridge plug. Set a second bridge plug at 75 mKB. Removed the BOP's and installed the wellhead. Rigged out the service rig.