

NEB COPY

**Final Operational/Workover Report
Well Suspension
Paramount Berkley Arrowhead N-65
Well ID #: 1833
UWI: 300N656040122454**

On February 10, 2009 Paramount Resources Ltd. moved Concord Well Servicing rig # 84 onto Paramount Berkley Arrowhead N-65 to perform a workover operation to suspend the well as per section 218 of the Canada Oil and Gas Drilling Regulations. Service rig operations were completed on February 13, 2009 and the final wireline work was completed on February 23, 2009. A chronological summary of the operations follows.

- 10/2/2009:** Moved on and rigged up service rig.
- 11/2/2009:** Finished rigging up. Had NEB wellsite inspection. Removed the wellhead and installed the BOP's.
- 12/2/2009:** Waiting on wireline unit and accumulator.
- 13/2/2009:** Ran and set a bridge plug at 1715 mKB. Pressure tested the bridge plug to 14 MPa for 15 minutes. Dump bailed 6 linear meters of cement onto the bridge plug. Rigged out service rig.
- 23/2/2009:** Ran and set a permanent bridge plug at 50 mKB.