

**Final Operational/Workover Report**  
**Well Suspension**  
**Paramount Anadarko Bovie J-76**  
**Well ID #: 1931**  
**UWI: 300J766020122452**

On February 14, 2009 Paramount Resources Ltd. moved Concord Well Servicing rig # 84 onto Paramount Anadarko Bovie J-76 to perform a workover operation to suspend the well as per section 218 of the Canada Oil and Gas Drilling Regulations. Service rig operations were completed on February 22, 2009. A chronological summary of the operations follows.

- 14/2/2009:** Moved on and rigged up service rig.
- 15/2/2009:** Removed the wellhead and installed the BOP's. Pulled prong from plug at 2854 mKB. Attempted to pull plug body but lost pulling tools downhole. Attempted to recover tools without success.
- 16/2/2009:** Recover pulling tools. Pulled plug body from well. Attempted to pull plug from 2872 mKB without success.
- 17/2/2009:** Unset packer. Attempt to kill well without success. Wait on heavier kill fluid.
- 18/2/2009:** Attempting to kill well with 5% KCl water, unsuccessful.
- 19/2/2009:** Attempting to kill well with 5% KCl water, unsuccessful. Wait on heavier kill fluid.
- 20/2/2009:** Kill well with 10% KCl water. Pulled tubing and recovered all downhole equipment. Ran and set a bridge plug at 2851 mKB. Pressure tested the bridge plug to 14MPa for 15 minutes.
- 21/2/2009:** Re-ran tubing. Displaced well to inhibited fluid. Laid down tubing.
- 22/2/2009:** Dump bailed 6 linear meters of cement onto the plug. Ran and set a bridge plug at 2715 mKB. Pressure tested the bridge plug to 145 MPa for 15 minutes. Dump bailed 6 linear meters of cement onto the bridge plug. Ran and set a bridge plug at 50 mKB. Rigged out the service rig.