



## WELL OPERATIONS REPORT

Well Name Para et al Cameron E-07 Unique Well Identifier 300E07601011730 **A**  
Operator Paramount Resources Ltd. NEB Well ID 2042  
Total Depth 1457 m KB Current Well Status Suspended

Location Unit E Section 07 Grid 60°10'117°30'  
Coordinates (NAD27) Surface Lat 60° 6' 19.9" Long 117° 31' 37.5"  
Bottom Hole Lat 60° 6' 19.9 " Long 117° 31' 37.5"

Target Formation Slave Pt. Field/Pool Cameron Hills /  
Elevation KB/RT 701.40 m Ground Level / Seafloor 697.40 m  
Spud/Re-Entry Date February 7, 2011 Rig Release Date February 8, 2011

**Description of Work Operation and Problems Encountered (i.e. lost circulation, lost equipment)**  
Please see "Daily Activity and Cost Summary" attached herewith.

**Description of Completion Fluid Properties**  
Fresh water with 0.5% CRW (weighted casing inhibitor)

### CASING AND CEMENTING PROGRAM

| O.D. (mm) | Weight (kg/m) | Grade | Setting Depth (m KB) | Cement (m <sup>3</sup> ) |
|-----------|---------------|-------|----------------------|--------------------------|
| 219.1     | 35.7          | J-55  | 427                  | 28.12                    |
| 139.7     | 23.1          | J-55  | 1457                 | 38.8                     |
|           |               |       |                      |                          |
|           |               |       |                      |                          |

### PLUGGING PROGRAM

| Type of Plug | Cement Interval (m KB) | Felt   | Plug Depth (m KB) | Cement (m <sup>3</sup> ) |
|--------------|------------------------|--------|-------------------|--------------------------|
| Bridge       | 1255.0 - 1265.0        | No     | 1265.0            | 0.124                    |
|              | -                      |        |                   |                          |
|              | -                      |        |                   |                          |
| Select       | -                      | Select |                   |                          |
| Select       | -                      | Select |                   |                          |

### PERFORATION

| Interval (m KB) | Comments    |
|-----------------|-------------|
| 1272.0-1275.0   | Slave Point |
| -               |             |
| -               |             |
| -               |             |

Are schematics of equipment/tubulars attached?  
If not, please explain.

Yes

"I certify that the information provided on this form is true and correct"

Name André Poitras Telephone (403) 206-3895 Ext  
Job Designation Drilling and Completions Manager E-Mail andre.poitras@paramountres.com  
Operator Paramount Resources Ltd.  
Signature  Date April 11, 2011  
Responsible Officer of Company



National Energy  
Board

Office national  
de l'énergie

## WELL OPERATIONS REPORT

### NATIONAL ENERGY BOARD USE ONLY

The details of this document have been examined and verified by

Job Designation Drilling Engineer Well Identifier 2042

Signature  Date 10 May 2011  
NEB Authority Saadat Javed