

Wired Lake M-47

Fri 85-02-22

8⁰⁰ AM
Status

P.O.H with DST #5

1209-1216.5 m
(Mount Clark)

R.F. WAB inc SAB

V.O. (4 hours)

- ($\frac{1}{8}$ " choke) flow rate approx $550 \text{ m}^3/\text{d}$ (19.2 mcf/d)
well head pressure gradually increasing
- ($\frac{1}{4}$ " choke - last hour) flow rate approx 800 m^3 (28.3 mcf/d)
- flow rate too low to flow through separator
- no evidence of condensate at surface
- some formation damage is suspected

Expect to be out of the hole at NOON, DST report
approx. 4⁰⁰ PM this afternoon.