

I - 16

60° 10' 117° 30'

WELL COMPLETION SCHEMATIC

KBE : 735.40 m
GLE : 731.40 m

Tbg. "h" : 2.85 m
Csg. "H" : 3.38m

TFE : 732.55 m
CFE : 732.02 m

444.5 mm hole to 50 m.
Set 339.7 mm, 81.1 kg/m,
K-55, ST&C casing
@ 50 m.
Cemented to surface with
10 t Class A + 3% CaCl₂

311.2 mm hole to 377 m.
Set 244.5 mm, 53.6 kg/m,
K-55, ST&C, ERW casing
@ 377.1 m.
Cemented to surface with
28 t Class A + 2% CaCl₂

Tubing as follows from top:

- 1 jt - 73.0 mm, 9.67 kg/m, J-55, EUE tbg
- 1 - 73.0 mm tubing pups: 0.67 m
- 148 jts - 73.0 mm, 9.67 kg/m, J-55, EUE tbg
- 1 - 73.0 mm 'VF' nipple w/ 58.7 mm profile,
set @ 1418.58 mKB
- 1 jt - 73.0 mm, 9.67 kg/m, J-55, EUE tbg
- 1 - 73.0 mm CARDIUM On-Off Seal Unit
w/ 57.1 mm 'VR' profile & 55.8 mm NoGo
@ 1428.47 mKB.
- NOTE: 57.1 mm RZG plug in place
- 1 - 139.7 x 73.0 mm CARDIUM Model DGP
Dbl. Grip Retrieveable Packer (61.59 mm
bore). Set in 5000 daN compression.
@ 1429.05 mKB to top
@ 1429.46 mKB to center element
- 1 jt - 73.0 mm tubing w/reentry guide,
bottom @ 1440.06 mKB.

Set 139.7 mm, 23.1 kg/m,
K-55, LT&C, ERW casing
@ 1489.3 m.
Cemented with 20.5 t 0:1:0 'G' +
0.75% CFR-2

215.9 mm hole to 1490 mKB

1442.0 - 1446.0 mKB Keg River perforations

PBTD 1471 mKB

