

PARAMOUNT et al CAMERON M - 73

1991-06-04
Rev. 1.0

WELL COMPLETION SCHEMATIC

KBE : 775.15 m
GLE : 771.45 m

Tbg. "h" : 2.98 m TFE : 772.17 m
Csg. "H" : 3.60 m CFE : 771.55 m

311.2 mm hole to 390.5 m.

Set 244.5 mm, 53.6 kg/m,
J-55, LT&C ERW casing
@ 390.5 mKB.
Cemented to surface with
30 t Class G + 2% CaCl₂.

Tubing as follows from top:

- 1 jt - 73.0 mm, 9.67 kg/m, J-55, EUE tbg
- 3 - 73.0 mm pup jts; 3.13, 2.50, 0.68 m
- 146 jts - 73.0 mm, 9.67 kg/m, J-55, EUE tbg
- 1 - 73.0 mm 'VF' nipple w/ 58.7 mm profile,
set @ 1392.02 mKB
- 1 jt - 73.0 mm, 9.67 kg/m, J-55, EUE tbg
- 1 - 73.0 mm CARDIUM On-Off Seal Unit
w/ 57.1 mm 'VR' profile & 55.8 mm NoGo
@ 1401.77 mKB
- w/ 57.15 mm 'RZG' plug in place
- 1 - 139.7 x 73.0 mm CARDIUM Model DGP
Dbl. Grip Retrieveable Packer (61.59 mm
bore). Set in 5000 daN compression.
@ 1402.35 mKB to top
@ 1402.76 mKB to center element
- 1 jts - 73.0 mm tubing w/reentry guide,
bottom @ 1413.32 mKB.

Set 139.7 mm, 23.1 kg/m, IK-55, LT&C,
ERW casing @ 1657.8 mKB.
Cemented from 1240 to 390 m with
30.0 t LITE Master (@ 1300 kg/m³)
+ 0.1% DEF-3
& from 1657 to 1240 m with
18.0 t T-E-L Master + 1.0% CaCl₂ +
0.15% DEF-3

222.2 mm hole to 1657 mKB.

1415.5 - 1420.5 mKB Sulphur Point
perforations
PBD 1505 mKB
1516.5 - 1521.5 mKB Keg River
perforations
PBD 1566.86 mKB

