

N - 28

60° 10' 117° 30'

WELL COMPLETION SCHEMATIC

KBE : 764.10 m

GLE : 760.10 m

Tbg. "h" : ? m

Csg. "H" : 4.36 m

TFE : ? m

CFE : 759.74 m

381.0 mm hole to 244 m.

Set 298.5 mm, 62.5 kg/m,
H-40, ST&C ERW casing
@ 203.3 m.

Cemented to surface with
28 t Class A + 2% CaCl₂.

Tubing as follows from top:
- none in well

Set 219.1 mm, 35.7 kg/m,
IK-55, ST&C, ERW casing
@ 834.2.0 m.

Cemented with
18.0 t 0:1:8 + 0.75% T-10 and
14.3t 0:1:0 'G' + 0.8% NFL +
0.1% SPC12000.

269.8 mm hole to 834 mKB.

Set 139.7 mm, 23.1 kg/m,
IK-55, LT&C, ERW casing
@ 1590.5 to 732.0 m.

Cemented with
35.6 t 0:1:4 + 0.75% T-10 and
29.0 t 0:1:0 'G' + 0.8% NFL-3 + 0.1%
SPC12000.

PBSD 1775.5 mKB

200.0 mm hole to 1590 mKB.

