

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

WELL NAME : PARA et al MOUNT COTY
 UNIQUE ID. 60-11 & 123-30

LOCATION: 1-02
 WELL LICENCE WID-1884

SUPERVISOR: AL IRONSIDE 403-861-3845
 CELLULAR #: 403-861-3845
 SPUD DATE: 10-16-2000
 R.R. DATE: _____
 CONTRACTOR: AKITA RIG # 51
 A.F.E. #: 00N010052 EST. T.D 1800

DAILY COST: \$39,703
 CUM. COST: \$3,163,386
 DAILY MUD: \$1,179
 CUM MUD: \$34,294

DAY: 24 REP DATE: 11-10-00 STATUS 08:00 CHANGE OUT BITS, HANDLE TOOLS.
 DEPTH: 1327 PROG. 48 KB: 5.05 GL: 367.90 MACP: 2848
 SURVEYS: .40 @ 1258M. & .40 @ 1266M. & .50 @ 1277M. & .70 @ 1287M. & .50 @ 1297 M. & .40 @ 1308 M.

MUD TYPE: GELCHEM WT: 1270 VISC: 77 WL: 7.6 2 PH: 10
 ADDITIVES: LIGCO - 2; BARITE - 15; SODA ASH - 2; STAFLO - 1

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
10A	Y26XB	222	H.C.	ATJ-P880	3 @ 19	1327	46	19		30-33000	MTR.
11A		222	S.T.		3 @ 19						

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	8-P80	152mm.	218mm.	115	1.357	10800	69.8	41.8	26.59
NATIONAL	8-P80	152	218						

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
BIT	222		0.25
DOG SUB	222	58	0.24
MUD MOTOR	170		8.29
FLOAT SUB	173	59	0.48
ROLLER REAMER	171	58	1.70
NM. MULE SHOE	172	72	0.93
2 - NM. D.C. S.	172	72	18.79
ROLLER REAMER	171	57	1.71
TOTAL			32.99

TIME DISTRIBUTION

MOVE/RIG-UP	_____	RIG REP:	_____
DRILL MH & RH:	_____	LOGGING:	_____
RIG SERVICE:	0.75	CEMENT:	_____
SURVEY:	0.50	WOC:	_____
PRESSURE TEST:	_____	RUN CSG:	_____
DRILL:	18.25	DST:	_____
DRILL OUT:	_____	TRIP:	3.25
CIRCULATE:	1.00	L.D.D.S.:	_____
NIPPLE UP BOP:	_____	REAM:	_____
HANDLE TOOLS	0.25		

CASING SUMMARY

RAN _____ JTS OF _____ MM, _____ KG/M, _____ CASING.
 LANDED AT _____ MKB. TOTAL LENGTH _____ METERS.
 CEMENTED WITH _____
 PLUG DOWN AT _____ HRS. ON _____ WITH _____ M3 CEMENT RETURNS.

REMARKS : DRILL 222mm. MAIN HOLE WITH MOTOR FROM 1281m. TO 1327m. & SURVEYING.
 DRILLING IN QUARTZ & VERY TIGHT ABRASIVE SAND, SLOW PENETRATION, HARD DRILLING
 CIRCULATE BOTTOM HOLE SAMPLE FOR GEOLOGIST, MX & PUMP PILL.
 TRIP OUT TO CHANGE OUT BITS & CHANGE OUT SAME, SERVICE ROLLER REAMERS.

 MATTSON SAND - M5 TOP @ 1277m. [UNCONFIRMED]