

Summary Information

Well Name ANADARKO ARROWHEAD RIVER F-56
Event RE ENTER 1/16/2004
Objective EXPLORATORY DRILLING
Rig Name AKITA DRILLING 37
Field Name ARROWHEAD RIVER

Spud Date 1/21/2004
Rig Release Date 2/6/2004
TMD / TVD 2,847.00 m 2,847.00 m
AFE Cost 2,381,127

Completion String(s) Description	Top	Top	Equipment Diagram	Cementing Info	Surveys
177 - 177.80 mm - CASING JOINT(S)	0.00 m			0.00 m - 663.00 m - CLASS G	0.0°/0.0°
				340.00 m - 2,300.00 m - CLASS G	
1 - 244.48 mm - CASING FLOAT COLLAR	648.92 m				1.8°/178.0°
1 - 244.48 mm - CASING JOINT(S)	649.31 m				1.8°/178.1°
1 - 244.48 mm - CASING FLOAT SHOE	662.53 m				0.8°/193.2°
				2,300.00 m - 2,475.53 m - G THERM40F	
0 - 159.40 mm - BRIDGE PLUG	2,350.00 m				3.2°/149.6°
1 - 159.40 mm - CASING HANGER	2,406.12 m			2,406.12 m - 2,846.50 m - CLASS G	2.8°/143.1°
35 - 114.30 mm - CASING JOINT(S)	2,408.82 m				2.7°/143.2°
1 - 177.80 mm - CASING FLOAT COLLAR	2,447.08 m				2.3°/133.5°
2 - 177.80 mm - CASING JOINT(S)	2,447.48 m				2.3°/133.2°
1 - 177.80 mm - CASING FLOAT SHOE	2,475.08 m				2.0°/149.9°
1 - 114.30 mm - CASING FLOAT COLLAR	2,833.53 m				9.8°/138.5°
1 - 114.30 mm - CASING JOINT(S)	2,833.92 m				9.8°/138.5°
1 - 114.30 mm - CASING FLOAT SHOE	2,846.02 m				9.8°/138.5°