



OCT 18 2004

APPROVAL TO ALTER CONDITION OF A WELL

This application is to be submitted to the Chief Conservation Officer at least 45 days before commencement of operations.

Well Name: Paramount et al Liard K-29 Area: Fort Liard, NWT
Operator: Paramount Resources Ltd. Contractor: Concord Well Seivicing Ltd.
Drilling Rig or Unit: Concord #6 Depth: 3000 mKB (2916 mTVD)
Surface Coordinates: Lat: 60° 28' 41.04" Long: 123° 35' 04.10"
Date ADW Issued January 5, 1999 Date of last Operation: February 1, 2001
Elevation KB/RT: 418.8 m (ASL) GL/Seafloor: 409.6 m

TYPE OF OPERATION

To work over the well, installing a string of 114.3 mm tubing inside the existing 177.8 mm production tubing.

SUMMARY OF PROPOSED OPERATIONS (see the attached detailed program)

Remove the top section of the wellhead.

Install a second tubing spool to hang off the 114.3 mm tubing.

Install the BOP's.

Run a multiarm caliper inside the 117.8 mm tubing.

Run a string of 114.3 mm tubing inside the 177.78 mm tubing.

Remove the BOP's and re-install the upper section of the wellhead.

Signed: Dave Block
Responsible Officer

Title: Engineering Consultant

Name: Dave Block

Company: Paramount Resources Ltd.

Date: October 15, 2004

Phone: (403) 206-3834

APPROVAL

An approved copy of this notice is to be posted at each wellsite.

Current Well Status

Suspended

Completed ☒

Abandoned

Signed: JM Baker
Chief Conservation Officer

Date: Oct. 22/04

File: 9211-C004-1-1

WID: 1861

UWI: 309K296030123301